

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
<b>Renew ATL</b>	15-Jul-15 A	19-Feb-23	
<b>Horizontal / Transportation</b>	15-Jul-15 A	19-Feb-23	
<b>City-Wide</b>	08-Oct-15 A	19-Feb-23	
<b>Signals</b>	16-Oct-15 A	19-Mar-20	
R.01.01.001.001 14th St @ Howell Mill	16-Nov-18	19-Mar-20	CW-03
R.01.01.001.002 Alston Dr @ Candler Rd	16-Nov-18	15-Nov-19	CW-05
R.01.01.001.003 Avon Ave @ Westmont Rd & Orlando St	01-Aug-18	26-Feb-19	CW-04
R.01.01.001.004 Barnett St @ Saint Charles Place	01-May-18	30-Aug-18	CW-06
R.01.01.001.005 Campbellton Rd @ Dodson Dr	21-Nov-16 A	28-Aug-17 A	CW-11
R.01.01.001.006 Campbellton Rd @ Greenbrier Parkway & Mount Gilead Rd	26-Feb-16 A	31-Dec-17	CW-11
R.01.01.001.007 Campbellton Rd @ Oakland Ave	26-Feb-16 A	30-Jun-17 A	CW-04
R.01.01.001.008 Chattahoochee Ave @ Ellsworth Industrial Boulevard	09-Jan-18	26-Dec-18	CW-09
R.01.01.001.009 Chattahoochee Ave @ Hills Ave	09-Jan-18	26-Dec-18	CW-09
R.01.01.001.010 College Ave @ Rockyford Rd	13-Dec-18	13-Dec-19	CW-05
R.01.01.001.011 Constitution Rd @ Forrest Park Rd	28-Feb-16 A	28-Jun-17 A	CW-01
R.01.01.001.012 DeKalb Ave Reversible Lane System	13-Dec-18	13-Dec-19	CW-02,05
R.01.01.001.013 DeKalb Ave @ Rockyford Rd & DeKalb Place	13-Dec-18	13-Dec-19	CW-05
R.01.01.001.014 Habersham Rd @ West Wesley Rd	01-Oct-18	30-Jun-19	CW-08
R.01.01.001.015 Hamilton E. Holmes Dr @ Burton Rd	01-Oct-18	30-Jun-19	CW-10
R.01.01.001.016 Hollywood Rd @ Johnson Rd	01-Oct-18	30-Jun-19	CW-09
R.01.01.001.017 Howell Mill Rd @ Collier Rd	19-Nov-18	19-Mar-20	CW-08
R.01.01.001.018 Howell Mill Rd @ Huff Rd	16-Nov-18	19-Mar-20	CW-09
R.01.01.001.019 Howell Mill Rd @ Peachtree Battle Ave	01-Oct-18	30-Jun-19	CW-08
R.01.01.001.020 Howell Mill Rd @ Moores Mill Rd Intersection Improvements	03-Aug-18	05-Jul-19	CW-08
R.01.01.001.021 Jonesboro Rd @ Claire Dr & Sawtell Ave	01-Apr-18	06-Aug-18	CW-01
R.01.01.001.022 Lakewood Ave @ Claire Dr	01-Apr-18	06-Aug-18	CW-01
R.01.01.001.023 Lakewood Ave @ Fleet St & Georgia 166 Ramps	01-Apr-18	06-Aug-18	CW-12
R.01.01.001.024 Lakewood Ave @ Macon Dr & Lakewood Way	01-Oct-18	30-Jun-19	CW-12
R.01.01.001.025 Lakewood Ave @ Sylvan Rd	01-Apr-18	06-Aug-18	CW-12
R.01.01.001.026 Lee St. @ White Oak Avenue	01-Oct-18	30-Jun-19	CW-04
R.01.01.001.027 Luckie St @ Pine St	01-Oct-18	30-Jun-19	CW-04
R.01.01.001.028 Macon Dr @ Old Hapeville Rd & Bromack Dr	28-Jun-16 A	30-Sep-18	CW-12
R.01.01.001.029 Marietta Boulevard @ Chattahoochee Ave	09-Jan-18	26-Dec-18	CW-09

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.001.030 Marietta Rd @ Perry Boulevard & Johnson Rd	01-Oct-18	30-Jun-19	CW-09
R.01.01.001.031 Marietta St @ Andrew Young International Boulevard	01-Oct-18	30-Jun-19	CW-02
R.01.01.001.032 Marietta St @ Foundry St	01-Oct-18	30-Jun-19	CW-04
R.01.01.001.037 Memorial Dr @ Maynard Terrace & Wyman St	01-Oct-18	30-Jun-19	CW-05
R.01.01.001.038 Monroe Dr @ Amsterdam Ave	09-Oct-18	16-May-19	CW-06
R.01.01.001.039 Monroe Dr @ Armour Dr	09-Oct-18	16-May-19	CW-06
R.01.01.001.040 Monroe Dr @ Buford Highway N/B Ramps	09-Oct-18	16-May-19	CW-06
R.01.01.001.041 Monroe Dr @ Park Dr	09-Oct-18	16-May-19	CW-06
R.01.01.001.042 Moores Mill Rd @ W. Wesley Rd Intersection Improvements	27-Apr-19	13-Oct-19	CW-08
R.01.01.001.045 Mt. Paran Rd @ Randall Mill & Conway Dr Intersection Improvem	29-Jan-18	27-Feb-18	CW-08
R.01.01.001.046 Mt. Paran Rd @ Northside Parkway Intersection Improvements	02-Aug-18	04-Jul-19	CW-08
R.01.01.001.047 Northside Dr @ Moores Mill Rd	01-Oct-18	30-Jun-19	CW-08
R.01.01.001.048 Oakdale Rd @ Fairview Rd	01-Oct-18	30-Jun-19	CW-08
R.01.01.001.049 Parkway Dr @ Linden Ave	01-Oct-18	30-Sep-19	CW-02
R.01.01.001.051 Pryor Rd @ Claire Dr & Pryor Circle	01-Apr-18	06-Aug-18	CW-12
R.01.01.001.052 Pryor Rd @ Fair Dr	01-Oct-18	30-Jun-19	CW-12
R.01.01.001.054 Sylvan Rd @ Deckner Ave & Brewer Boulevard	01-Apr-18	06-Aug-18	CW-12
R.01.01.001.057 Marietta Boulevard @ Coronet Way	16-Oct-15 A	14-Apr-16 A	CW-09
R.01.01.001.058 Campbellton Rd @ Venetian / Kenilworth	21-Nov-16 A	28-Aug-17 A	CW-12
R.01.01.001.059 Campbellton Rd @ Stanton	26-Apr-18	08-Jan-19	CW-12
R.01.01.001.060 10th St. Pedestrian Safety	10-Dec-17	15-Apr-18	CW-02,06
R.01.01.001.061 Piedmont Ave. Pedestrian Safety	21-May-18	24-Nov-18	CW-02
R.01.01.001.062 North Highland Ave. Pedestrian Safety	21-Aug-18	20-Feb-19	CW-02
R.01.01.001.063 License Plate Readers (LPR) - Safety Comm (Reallocation Ord. 1	02-Jan-17 A	24-Aug-18	CW-02
R.01.01.001.064 Piedmont Ave @ Decatur St	01-Dec-17	15-Oct-18	CW-05
<b>Resurfacing</b>	<b>08-Oct-15 A</b>	<b>13-Dec-19</b>	
R.01.01.003.001 10th St	06-Jun-16 A	24-Nov-17	CW-02,06
R.01.01.003.002 14th St, Phase 1	27-Jul-18	29-Nov-18	CW-03
R.01.01.003.003 14th St, Phase 2	19-Mar-18	27-Jul-18	CW-02,06
R.01.01.003.004 14th St, Phase 3	19-Mar-18	27-Jul-18	CW-02,06
R.01.01.003.005 Avon Ave	08-Oct-15 A	24-Nov-17	CW-04
R.01.01.003.006 Baker/Highland Connector	20-Jan-18	18-Jan-19	CW-05
R.01.01.003.007 Barnett St	20-Jan-17 A	24-Nov-17	CW-06
R.01.01.003.008 Beecher St	24-Nov-17	15-Mar-18	CW-11,10,04

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.003.009 Berne St	08-Oct-15 A	24-Nov-17	CW-01
R.01.01.003.011 Bohler Rd	26-Apr-16 A	17-Jan-17 A	CW-08,09
R.01.01.003.013 Cleveland Ave	23-May-16 A	24-Nov-17	CW-12
R.01.01.003.014 College Ave	19-Mar-18	27-Jul-18	CW-05
R.01.01.003.015 Collier Rd	01-Jul-18	29-Aug-18	CW-08
R.01.01.003.016 Decatur St	19-Mar-18	27-Jul-18	CW-02,05,01
R.01.01.003.017 Defoors Ferry	18-May-18	26-Jul-18	CW-09
R.01.01.003.018 DeKalb Ave	13-Dec-18	13-Dec-19	CW-02,05
R.01.01.003.019 Dill Ave	08-Oct-15 A	16-Jul-16 A	CW-12
R.01.01.003.020 East Andrews Dr	26-Apr-16 A	17-Jan-17 A	CW-08
R.01.01.003.021 East Cleveland Ave	10-Oct-16 A	21-Oct-16 A	CW-12
R.01.01.003.023 East Roxboro Rd	01-Jul-16 A	15-Jul-16 A	CW-07
R.01.01.003.024 Ellsworth Industrial Boulevard	01-Jul-18	29-Aug-18	CW-09
R.01.01.003.025 Empire Boulevard	20-Jan-17 A	24-Nov-17	CW-12
R.01.01.003.027 Fair St	19-Mar-18	27-Jul-18	CW-03,04
R.01.01.003.028 Forrest Park Rd	20-Jan-18	18-Jan-19	CW-12,01
R.01.01.003.029 Fort St	11-Jul-17 A	24-Nov-17	CW-05
R.01.01.003.031 Hapeville Rd	05-Nov-15 A	28-Jul-16 A	CW-12
R.01.01.003.032 Harbin Rd	14-Nov-16 A	24-Nov-17	CW-11
R.01.01.003.033 Hightower Rd	10-Dec-15 A	17-Jan-17 A	CW-09
R.01.01.003.034 Hills Ave	01-Apr-18	30-May-18	CW-09
R.01.01.003.037 Huber St	16-Dec-17	14-Dec-18	CW-09
R.01.01.003.038 Huff Rd	01-Apr-18	30-May-18	CW-09
R.01.01.003.039 Jefferson St, Phase 1	21-Dec-15 A	24-Nov-17	CW-03
R.01.01.003.040 John Portman Boulevard (Harris St)	01-Oct-16 A	30-Nov-16 A	CW-02,05,04
R.01.01.003.041 Johnson Rd, Phase 1	20-Jan-18	18-Jan-19	CW-06
R.01.01.003.042 Johnson Rd, Phase 2	20-Jan-18	18-Jan-19	CW-06
R.01.01.003.044 Lake Ave	15-Apr-16 A	17-Jan-17 A	CW-02
R.01.01.003.045 Lakewood Ave	19-Mar-18	27-Jul-18	CW-12,01
R.01.01.003.046 Lakewood Way	19-Mar-18	27-Jul-18	CW-12
R.01.01.003.047 Langston Ave	10-Dec-15 A	24-Nov-17	CW-12
R.01.01.003.048 Lawton St	14-Jan-18	24-Feb-18	CW-04
R.01.01.003.049 Lenox Rd, Phase 1	20-Jan-18	18-Jan-19	CW-07,06
R.01.01.003.050 Lenox Rd, Phase 2	20-Jan-18	18-Jan-19	CW-06

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.003.051 Lindbergh Way, Phase 1	19-Mar-18	27-Jul-18	CW-06
R.01.01.003.052 Lindbergh Way, Phase 2	19-Mar-18	27-Jul-18	CW-06
R.01.01.003.053 Linden Ave	19-Mar-18	27-Jul-18	CW-02
R.01.01.003.054 Loridan Dr	14-Nov-16 A	24-Nov-17	CW-07
R.01.01.003.055 Macon Dr	10-Nov-15 A	17-Jan-17 A	CW-12,01
R.01.01.003.056 Marietta St	24-Nov-17	27-Mar-18	CW-03,04
R.01.01.003.057 Mayson St	29-Nov-17 A	12-Jan-18	CW-06
R.01.01.003.058 Montgomery Ferry Dr, Phase 1	20-Jan-18	18-Jan-19	CW-06
R.01.01.003.059 Montgomery Ferry Dr, Phase 2	16-Dec-17	14-Dec-18	CW-06
R.01.01.003.060 Morris St	19-Mar-18	27-Jul-18	CW-09
R.01.01.003.061 Murphy Ave	28-Oct-15 A	17-Jan-17 A	CW-12
R.01.01.003.062 North Angier Ave	19-Mar-18	27-Jul-18	CW-02
R.01.01.003.063 North Ave	20-Jul-17 A	22-Sep-17 A	CW-02
R.01.01.003.064 North Camp Creek Pkwy	01-Dec-17	16-Jan-18	CW-11
R.01.01.003.065 Northwest Dr	19-Mar-18	27-Jul-18	CW-09
R.01.01.003.066 Oakdale Rd	20-Jan-18	18-Jan-19	CW-06
R.01.01.003.068 Old Chattahoochee Ave, Phase 1	16-Dec-17	14-Dec-18	CW-09
R.01.01.003.069 Old Chattahoochee Ave, Phase 2	19-Mar-18	27-Jul-18	CW-09
R.01.01.003.070 Old Gordon Rd	19-Mar-18	27-Jul-18	CW-10
R.01.01.003.071 Old Hapeville Rd	30-Nov-15 A	17-Jan-17 A	CW-12
R.01.01.003.072 Old Ivy Rd	16-Dec-17	14-Dec-18	CW-07
R.01.01.003.073 W. Paces Ferry Rd - I-75 To City Limits	29-Apr-16 A	17-Jan-17 A	CW-08
R.01.01.003.074 Peachtree Dunwoody Rd	01-Jun-16 A	24-Nov-17	CW-07
R.01.01.003.075 Polo Dr	19-Mar-18	27-Jul-18	CW-06
R.01.01.003.076 Ruby Harper Boulevard	19-Mar-18	27-Jul-18	CW-12
R.01.01.003.077 Southside Industrial Court	19-Mar-18	27-Jul-18	CW-12
R.01.01.003.078 Southside Industrial Parkway	19-Mar-18	27-Jul-18	CW-12
R.01.01.003.079 Southside Industrial Way	19-Mar-18	27-Jul-18	CW-12
R.01.01.003.080 Stone Hogan Connector	01-Apr-18	01-Apr-18	CW-11
R.01.01.003.082 West Wieuca Rd, Phase 1	20-Jan-18	18-Jan-19	CW-08,07
R.01.01.003.083 West Wieuca Rd, Phase 2	20-Jan-18	18-Jan-19	CW-07
R.01.01.003.084 West Wieuca Rd, Phase 3	20-Jan-18	18-Jan-19	CW-08
R.01.01.003.085 Wieuca Rd	20-Jan-18	18-Jan-19	CW-08,07
R.01.01.003.086 Wilson Rd	19-Mar-18	27-Jul-18	CW-12

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.003.089 Hills Place	16-Dec-17	14-Dec-18	CW-09
R.01.01.003.090 Jefferson St, Phase 2	05-Jan-16 A	17-Jan-17 A	CW-03
R.01.01.003.091 Fair Dr	01-Apr-18	30-May-18	CW-12
R.01.01.003.092 Metropolitan Pkwy	01-Apr-18	30-May-18	CW-12
R.01.01.003.093 Northside Pkwy - Phase 1	01-Apr-18	30-May-18	CW-08
R.01.01.003.094 Northside Pkwy - Phase 2	01-Apr-18	30-May-18	CW-08
R.01.01.003.096 Spring St, Phase 1	20-Jan-18	18-Jan-19	CW-02,03,06
R.01.01.003.098 Peachtree Rd	20-Jan-18	18-Jan-19	CW-08,07
R.01.01.003.099 Buckhead Loop (Lenox Rd)	20-Jan-18	18-Jan-19	CW-07
R.01.01.003.100 Lakewood Freeway (Arthur B. Langford Jr. Parkway)	20-Jan-18	18-Jan-19	CW-12
R.01.01.003.101 Jackson St	11-Jun-17 A	24-Nov-17	CW-05
R.01.01.003.102 Auburn Ave	26-Jun-17 A	24-Nov-17	CW-05,02
R.01.01.003.103 Peachtree St	23-Jul-17 A	24-Nov-17	CW-02
R.01.01.003.104 Ellis St	23-Jul-17 A	24-Nov-17	CW-02
R.01.01.003.105 Carnegie Way	24-Jul-17 A	24-Nov-17	CW-02
R.01.01.003.106 Andrew Young International Blvd	18-Jul-17 A	24-Nov-17	CW-02,04
R.01.01.003.107 Centennial Olympic Park Dr	23-Jul-17 A	24-Nov-17	CW-02,04
R.01.01.003.108 Luckie St	09-Jul-17 A	24-Nov-17	CW-02
R.01.01.003.109 Park Pl	09-Jul-17 A	24-Nov-17	CW-02
R.01.01.003.110 Edgewood Ave	12-Jun-17 A	24-Nov-17	CW-02,05
R.01.01.003.111 Bolton Rd	01-Apr-18	30-May-18	CW-10
R.01.01.003.112 Cascade Rd - Phase 4	01-Apr-19	30-May-19	CW-10,11,04
R.01.01.003.113 Collier Drive	01-Jul-18	29-Aug-18	CW-10
R.01.01.003.114 Fairburn Rd - Phase 1	01-Apr-18	01-Apr-18	CW- 10,11
R.01.01.003.115 Fairburn Rd - Phase 2	01-Apr-18	01-Apr-18	CW-11
R.01.01.003.116 Campbellton Rd	01-Apr-18	30-May-18	CW-11
R.01.01.003.117 Cascade Rd - Phase 3	01-Oct-18	29-Nov-18	CW-10,11,04
R.01.01.003.118 8th St, Phase 2	20-Jan-18	18-Jan-19	CW-02
R.01.01.003.119 Williams St	20-Jan-18	18-Jan-19	CW-02
R.01.01.003.120 Spring St, Phase 2	20-Jan-18	18-Jan-19	CW-02
R.01.01.003.121 Browntown Rd	01-Jul-18	29-Aug-18	CW-09
<b>Complete Streets</b>	<b>05-Nov-15 A</b>	<b>26-Nov-21</b>	
R.01.01.004.001 Cascade Rd. Phase I Streetscape Project	01-Jan-18	31-Dec-18	CW-11,10,04
R.01.01.004.002 Dekalb Ave Complete Street Project	13-Dec-18	13-Dec-19	CW-02,05

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
<b>R.01.01.004.003 East Paces Ferry Rd Complete Street Project</b>	25-Sep-17 A	17-Aug-18	CW-07
<b>R.01.01.004.004 Fairburn Rd Complete Street Project</b>	03-Aug-18	18-Dec-19	CW-10
<b>R.01.01.004.005 Forsyth St Complete Street Project</b>	27-Nov-20	26-Nov-21	CW-02,04
<b>R.01.01.004.006 Howell Mill Rd Complete Street Project</b>	20-Oct-18	21-Feb-20	CW-08,09,03
<b>R.01.01.004.007 J E Boone Boulevard Complete Street Project</b>	30-Nov-16 A	31-Dec-17	CW-03
<b>R.01.01.004.008 J E Lowery Boulevard Complete Street Project</b>	14-Jul-18	22-Mar-19	CW-03,04
<b>R.01.01.004.009 Martin Luther King Jr. Dr Complete Street Project</b>	24-Dec-17	27-Jan-19	CW-05,01,03,04
<b>R.01.01.004.010 Monroe Dr Complete Street Project</b>	21-Jun-19	15-May-20	CW-06
<b>R.01.01.004.011 Monroe Dr / Boulevard Complete Street Project</b>	21-Jun-19	15-May-20	CW-02,05,06
<b>R.01.01.004.014 RD Abernathy Dr Complete Street Project</b>	31-Mar-18	31-Oct-18	CW-10,04
<b>R.01.01.004.015 University Ave Complete Street Project</b>	24-Sep-19	18-Aug-20	CW-12,01
<b>R.01.01.004.016 Lynhurst Drive Complete Street Project</b>	05-Nov-15 A	13-Jul-17 A	CW-10
<b>R.01.01.004.017 Cascade Ave. Phase II Streetscape Project</b>	26-May-18	20-May-19	CW-11,10,04
<b>Bridges</b>	<b>01-Sep-17 A</b>	<b>19-Feb-23</b>	
<b>R.01.01.005.002 Childress Dr</b>	28-Nov-17	30-Aug-18	CW-11
<b>R.01.01.005.003 Courtland St</b>	01-Sep-17 A	01-Jan-19	CW-01
<b>R.01.01.005.004 Martin Luther King Jr. Dr</b>	27-Dec-20	19-Feb-23	CW-04
<b>R.01.01.005.006 Powers Ferry Rd</b>	01-Jul-18	03-May-19	CW-08
<b>R.01.01.005.009 Central Ave</b>	02-Jul-19	02-Jul-21	CW-04
<b>R.01.01.005.011 West Lake Ave Bridge Replacement</b>	30-Apr-19	30-Sep-20	CW
<b>School Zone Flashing Beacons</b>	<b>25-Apr-16 A</b>	<b>15-Dec-17</b>	
<b>R.01.01.006.002 Bolton Elementary School</b>	02-May-16 A	26-Aug-16 A	CW-09
<b>R.01.01.006.004 Bunche Middle School</b>	02-May-16 A	26-Aug-16 A	CW-11
<b>R.01.01.006.005 Continental Colony Elementary School</b>	02-May-16 A	26-Aug-16 A	CW-11
<b>R.01.01.006.006 Coretta Scott King Middle School</b>	25-Apr-16 A	26-Aug-16 A	CW-09
<b>R.01.01.006.007 F. L. Stanton Elementary School</b>	25-Apr-16 A	26-Aug-16 A	CW-04
<b>R.01.01.006.008 Fickett Elementary School</b>	24-Jun-16 A	01-Sep-16 A	CW-11
<b>R.01.01.006.009 Forest Hills Academy</b>	24-Jun-16 A	01-Sep-16 A	CW-12
<b>R.01.01.006.010 Garden Hills Elementary School</b>	24-Jun-16 A	01-Sep-16 A	CW-07
<b>R.01.01.006.011 H. W. Grady High School</b>	24-Jun-16 A	01-Sep-16 A	CW-06
<b>R.01.01.006.012 Heritage Academy</b>	25-Apr-16 A	26-Aug-16 A	CW-12
<b>R.01.01.006.013 Humphries Elementary</b>	24-Jun-16 A	01-Sep-16 A	CW-12
<b>R.01.01.006.014 S.M. Inman Middle School</b>	25-Apr-16 A	26-Aug-16 A	CW-06
<b>R.01.01.006.015 W.T. Jackson Elementary School</b>	25-Apr-16 A	26-Aug-16 A	CW-08

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.006.016 Jackson High School	02-May-16 A	26-Aug-16 A	CW-01
R.01.01.006.018 Kimberly Elementary School	02-May-16 A	26-Aug-16 A	CW-11
R.01.01.006.019 The Kindezi School	02-May-16 A	26-Aug-16 A	CW-03
R.01.01.006.021 Lin Elementary School	02-May-16 A	26-Aug-16 A	CW-02
R.01.01.006.022 Long Middle School	02-May-16 A	26-Aug-16 A	CW-12
R.01.01.006.023 Miles Elementary School	02-May-16 A	26-Aug-16 A	CW-10
R.01.01.006.024 Morningside Elementary School	24-Jun-16 A	01-Sep-16 A	CW-06
R.01.01.006.025 Neighborhood Charter School	02-May-16 A	26-Aug-16 A	CW-01
R.01.01.006.028 Perkerson Elementary School	02-May-16 A	26-Aug-16 A	CW-12
R.01.01.006.029 Rivers Elementary School	24-Jun-16 A	01-Sep-16 A	CW-08
R.01.01.006.031 Scott Elementary School	02-May-16 A	26-Aug-16 A	CW-09
R.01.01.006.032 Smith Elementary School	24-Jun-16 A	01-Sep-16 A	CW-07
R.01.01.006.033 Smith Intermediate School	02-May-16 A	26-Aug-16 A	CW-07
R.01.01.006.034 South Atlanta Computer Animation & Design School	24-Jun-16 A	01-Sep-16 A	CW-12
R.01.01.006.035 Springdale Park Elementary School	02-May-16 A	26-Aug-16 A	CW-06
R.01.01.006.036 Sutton Middle School	02-May-16 A	26-Aug-16 A	CW-08
R.01.01.006.037 Sylvan Hills Middle School	02-May-16 A	26-Aug-16 A	CW-12
R.01.01.006.038 Toomer Elementary School	02-May-16 A	26-Aug-16 A	CW-05
R.01.01.006.039 Towns Elementary School	02-May-16 A	26-Aug-16 A	CW-10
R.01.01.006.041 Washington High School	02-May-16 A	26-Aug-16 A	CW-04
R.01.01.006.043 Whitefoord Elementary School	25-Apr-16 A	26-Aug-16 A	CW-05
R.01.01.006.044 Martin Luther King Jr. Middle School	25-Apr-16 A	26-Aug-16 A	CW-05
R.01.01.006.045 Hutchinson Elementary	25-Apr-16 A	26-Aug-16 A	CW-12
R.01.01.006.046 Kipp Ways Academy	25-Apr-16 A	26-Aug-16 A	CW-03
R.01.01.006.047 Centennial Academy	24-Jun-16 A	01-Sep-16 A	CW-04
R.01.01.006.048 Cleveland Elementary School	24-Jun-16 A	01-Sep-16 A	CW-12
R.01.01.006.049 Drew Charter Memorial School	17-Jul-17 A	15-Dec-17	CW-05
R.01.01.006.050 Kipp Strive Academy	24-Jun-16 A	01-Sep-16 A	CW-04
R.01.01.006.051 Atlanta Classical Academy	24-Jun-16 A	01-Sep-16 A	CW-04
R.01.01.006.052 Alonzo Crim High School	24-Jun-16 A	01-Sep-16 A	CW-08
R.01.01.006.053 Burgess-Peterson Academy	24-Jun-16 A	01-Sep-16 A	CW-05
R.01.01.006.054 Hope Hill Elementary School	24-Jun-16 A	01-Sep-16 A	CW-05
<b>Traffic Communications Corridors</b>	<b>30-Nov-16 A</b>	<b>27-Mar-20</b>	
R.01.01.007.001 10th St (TCC)	16-Aug-18	16-Aug-19	CW-03

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.007.002 14th St (TCC)	16-Aug-18	16-Aug-19	CW-03
R.01.01.007.003 Atlanta Ave (TCC)	10-Jan-18	25-Dec-18	CW-01
R.01.01.007.004 Campbellton Rd Phase 2 (TCC)	23-Apr-18	07-Jan-19	CW-11,12,04
R.01.01.007.005 Cascade Rd (TCC)	14-Dec-17	29-Oct-18	CW-11,10,04
R.01.01.007.006 Claire Dr (TCC)	01-Apr-18	06-Aug-18	CW-12,01
R.01.01.007.007 Cleveland Ave (TCC)	01-Apr-18	06-Aug-18	CW-12
R.01.01.007.008 DeKalb Ave/Decatur St (TCC)	13-Dec-18	13-Dec-19	CW-02,05,01
R.01.01.007.009 Glenwood Rd (TCC)	10-Jan-18	25-Dec-18	CW-01
R.01.01.007.010 Greenbriar Parkway (TCC)	01-Apr-18	06-Aug-18	CW-11
R.01.01.007.011 Hosea Williams Dr (TCC)	10-Jan-18	25-Dec-18	CW-05
R.01.01.007.012 Joseph E. Boone (TCC)	30-Nov-16 A	31-Dec-17	CW-03
R.01.01.007.013 Joseph E. Lowery (TCC)	14-Jun-18	22-Mar-19	CW-03,04
R.01.01.007.015 Marietta Boulevard (TCC)	09-Jan-18	26-Dec-18	CW-09,03
R.01.01.007.016 McDaniel St (TCC)	10-Jan-18	25-Dec-18	CW-12,04
R.01.01.007.017 Monroe/Boulevard (TCC)	25-Mar-18	27-Jun-19	CW-02,05,01,06
R.01.01.007.018 North Ave Smart Corridor	15-Jun-17 A	26-Jan-20	CW-02,03,04
R.01.01.007.019 Peachtree St (TCC)	29-Jun-18	27-Mar-20	CW-02,05,03,04,06
R.01.01.007.020 Piedmont Ave (TCC)	01-Dec-17	14-Nov-18	CW-02,05,01,04
R.01.01.007.021 R.D. Abernathy/Georgia Ave (TCC)	10-Jan-18	25-Dec-18	CW-12,01,04
R.01.01.007.022 Sylvan Rd (TCC)	01-Apr-18	06-Aug-18	CW-12
R.01.01.007.023 West Marietta St (TCC)	09-Jan-18	26-Dec-18	CW-03,04
R.01.01.007.024 Howell Mill Rd (TCC)	16-Nov-18	19-Mar-20	CW-03,08,09
R.01.01.007.025 Centennial Olympic Park Dr (TCC)	24-May-17 A	27-Nov-17	CW-04
R.01.01.007.026 Roxboro Road (TCC)	15-Apr-18	27-Feb-19	CW-07
R.01.01.007.027 Boulevard (TCC)	10-Jan-18	25-Dec-18	CW-04
<b>Sidewalk, Curbing, ADA</b>	<b>01-Dec-17</b>	<b>18-Sep-18</b>	
R.01.01.105.003 Atlanta Memorial Park	01-Dec-17	18-Sep-18	CW-08
R.01.01.105.005 Buckhead CID ADA Sidewalk Repairs	01-Apr-18	31-Aug-18	CW-07
<b>Local</b>	<b>15-Jul-15 A</b>	<b>30-Jun-20</b>	
<b>General</b>	<b>24-Nov-17</b>	<b>13-Sep-19</b>	
R.01.02.101.013 Krog Street Tunnel Lighting	24-Nov-17	26-Jan-18	CD05
R.01.02.101.014 Wieuca Rd @ Phipps Blvd Roundabout	21-Jul-18	13-Sep-19	CD07
R.01.02.101.015 East Lake Park Parking Lot	30-Nov-17	01-Jan-18	CD05
<b>Roadway</b>	<b>01-Sep-18</b>	<b>30-Jun-20</b>	



Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.102.001 Glenwood LCI Match (Realignment at Moreland)	01-Jan-19	30-Jun-20	CD01
R.01.02.102.006 Downtown Neighborhood Improvements	01-Sep-18	28-Feb-19	CD02
<b>Roadway Construction</b>	<b>04-Feb-18</b>	<b>22-Sep-18</b>	
R.01.02.103.013 Ayr St Roadway Construction	27-May-18	22-Sep-18	CD01
R.01.02.103.015 Westminister Dr Roadway Construction	27-May-18	22-Sep-18	CD06
R.01.02.103.017 6th St Roadway Construction	04-Feb-18	02-Aug-18	CD09
R.01.02.103.018 Ford St Roadway Construction	04-Feb-18	02-Aug-18	CD09
R.01.02.103.019 James Dr / 5th St Roadway Construction	04-Feb-18	02-Aug-18	CD09
R.01.02.103.020 Marktwo Place Roadway Construction	04-Feb-18	02-Aug-18	CD09
R.01.02.103.021 Wade Ave Roadway Construction	27-May-18	22-Sep-18	CD05
R.01.02.103.023 Hirsch Street Roadway Construction	27-May-18	22-Sep-18	CD03
R.01.02.103.024 Braeburn Roadway Construction	27-May-18	22-Sep-18	CD05
R.01.02.103.025 Newman Place Roadway Construction	04-Feb-18	02-Aug-18	CD09
R.01.02.103.026 Main Street Roadway Construction	04-Feb-18	02-Aug-18	CD09
<b>Roadway Resurfacing</b>	<b>21-Aug-15 A</b>	<b>18-Jan-19</b>	
R.01.02.104.015 North Morningside Resurfacing	16-Dec-17	14-Dec-18	CD06
R.01.02.104.016 Piedmont Ave Resurfacing	20-Jan-18	18-Jan-19	CD06
R.01.02.104.017 Mountain Way Resurfacing	16-Dec-17	14-Dec-18	CD07
R.01.02.104.018 N. Ivy Rd Resurfacing	16-Dec-17	14-Dec-18	CD07
R.01.02.104.019 Howell Mill Resurfacing	01-Oct-18	29-Nov-18	CD08
R.01.02.104.021 Alvarado Terrace Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.022 Ardley Road Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.026 Brownlee Place Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.027 Camrose Way Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.028 Cedar Island Drive Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.031 Derry Avenue Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.034 Elmtree Drive Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.036 Emerald Court Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.039 Howell Terrace Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.041 La Salle Way Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.042 Larchwood Street Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.047 Mays Crossing Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.050 Redbud Lane Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.051 Rutgers Drive Resurfacing	21-Aug-15 A	24-Nov-17	CD10

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.104.053 Stokes Avenue Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.054 Valleydale Drive Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.055 Waterford Road Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.060 Ardwick Court Resurfacing	04-Apr-16 A	18-Jan-17 A	CD12
R.01.02.104.065 Litherland Court Resurfacing	04-Apr-16 A	17-Jan-17 A	CD12
R.01.02.104.066 Little Hampton Court Resurfacing	04-Apr-16 A	17-Jan-17 A	CD12
R.01.02.104.069 Oakshire Way Resurfacing	04-Apr-16 A	17-Jan-17 A	CD12
R.01.02.104.075 Sylvan Rd Resurfacing	05-Sep-17 A	31-Mar-18	CD12
R.01.02.104.078 Brownlee Road Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.079 Burton Road Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.080 Fleetwood Circle Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.081 Hazelwood Road Resurfacing	21-Aug-15 A	24-Nov-17	CD10
R.01.02.104.082 Lynhurst Drive Resurfacing	19-Mar-18	27-Jul-18	CD10
R.01.02.104.083 South Gordon Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.084 Brookline Street	01-Apr-18	30-May-18	CD12
R.01.02.104.086 Springdale Place	01-Apr-18	30-May-18	CD12
R.01.02.104.087 Springdale Road	01-Apr-18	30-May-18	CD12
R.01.02.104.088 Bagwell Drive	01-Apr-18	30-May-18	CD12
R.01.02.104.089 Bicknell Street	01-Apr-18	30-May-18	CD12
R.01.02.104.090 Polar Rock Road	01-Apr-18	30-May-18	CD12
R.01.02.104.091 Gayles Court	25-Oct-17 A	30-May-18	CD12
R.01.02.104.092 Kings Smith Road	25-Oct-17 A	30-May-18	CD12
R.01.02.104.094 Stanton Road	01-Apr-18	30-May-18	CD12
R.01.02.104.095 Beaver Falls Place	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.096 Bent Creek Way	01-Apr-18	30-May-18	CD11
R.01.02.104.097 Cascade Rd - Phase 1	17-Mar-18	29-Jun-18	CD11
R.01.02.104.099 East Court Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.100 Fairburn Rd - Phase 3	01-Apr-18	30-May-18	CD11
R.01.02.104.101 Fairway Circle	01-Apr-18	30-May-18	CD11
R.01.02.104.102 Forest Overlook Drive	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.103 Forest Overlook Trail	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.104 Guilford Forest Drive	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.105 Guilford Forest Lane	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.106 Hamden Forest Drive	17-Oct-16 A	24-Nov-17	CD11

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.104.107 Hamden Forest Trail	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.108 Jewel Drive	18-May-16 A	24-Nov-17	CD11
R.01.02.104.109 Landrum Drive	18-May-16 A	24-Nov-17	CD11
R.01.02.104.110 New Britain Drive	17-Oct-16 A	10-Nov-16 A	CD11
R.01.02.104.111 Niskey Lake Road Phase 1	01-Apr-18	30-May-18	CD11
R.01.02.104.112 Overlook Court	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.113 Regency Center Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.114 Regency Crest Court	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.115 Straton Trace	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.116 Howell Drive Resurfacing	04-Apr-16 A	17-Jan-17 A	CD10
R.01.02.104.117 Delmar Lane Resurfacing	04-Apr-16 A	17-Jan-17 A	CD10
R.01.02.104.118 Margaret Mitchell Drive Resurfacing	24-Nov-17	29-Mar-18	CD08
R.01.02.104.119 Spring Lake Court Resurfacing	16-Nov-15 A	17-Jan-17 A	CD08
R.01.02.104.120 18th Street	16-Dec-17	14-Dec-18	CD03
R.01.02.104.121 8th Street	01-Apr-18	30-May-18	CD03
R.01.02.104.123 Aurora Avenue	16-Dec-17	14-Dec-18	CD03
R.01.02.104.126 Morehouse Rd	16-Dec-17	14-Dec-18	CD03
R.01.02.104.127 Sunset Avenue	16-Dec-17	14-Dec-18	CD03
R.01.02.104.128 Travis Street	16-Dec-17	14-Dec-18	CD03
R.01.02.104.129 Verbena St	16-Dec-17	14-Dec-18	CD03
R.01.02.104.130 Whitaker Circle	16-Dec-17	14-Dec-18	CD03
R.01.02.104.131 Whitaker Street	16-Dec-17	14-Dec-18	CD03
R.01.02.104.133 McAfee Street	16-Dec-17	14-Dec-18	CD04
R.01.02.104.134 Mims Street	16-Dec-17	14-Dec-18	CD04
R.01.02.104.135 Muse Street	01-Apr-18	30-May-18	CD04
R.01.02.104.136 Pine Street	16-Dec-17	14-Dec-18	CD04
R.01.02.104.137 Richland Road	01-Jul-18	29-Aug-18	CD04
R.01.02.104.138 York Avenue	01-Jul-18	29-Aug-18	CD04
R.01.02.104.140 Avondale Avenue	01-Nov-17	29-Nov-17	CD01
R.01.02.104.141 Gault Street	22-Apr-16 A	24-Nov-17	CD01
R.01.02.104.142 Gilbert Street	01-Nov-17	29-Nov-17	CD01
R.01.02.104.143 Hemlock Circle	01-Nov-17	29-Nov-17	CD01
R.01.02.104.144 Marion Avenue	01-Nov-17	29-Nov-17	CD01
R.01.02.104.145 Federal Terrace	22-Apr-16 A	17-Jan-17 A	CD01

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.104.148 Francis Avenue	01-Nov-17	29-Nov-17	CD01
R.01.02.104.151 Rosalia Street	01-Nov-17	29-Nov-17	CD01
R.01.02.104.152 Eloise Street	01-Nov-17	29-Nov-17	CD01
R.01.02.104.153 Hansell Street	01-Nov-17	29-Nov-17	CD01
R.01.02.104.155 Fairburn Road NW	02-May-16 A	24-Nov-17	CD10
R.01.02.104.156 Collier Drive	18-May-16 A	17-Jan-17 A	CD10
R.01.02.104.157 Regency Crest Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.159 Niskey Lake Road Phase 2	01-Jul-18	29-Aug-18	CD11
R.01.02.104.166 Hemphill School Rd	01-Jul-18	29-Aug-18	CD10
R.01.02.104.167 Peachtree Battle Ave	24-Nov-17	29-Mar-18	CD08
R.01.02.104.168 Westminster Dr	16-Dec-17	14-Dec-18	CD06
R.01.02.104.169 Hamden Trace	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.170 Jewel Court	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.171 Bethany Forest Drive	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.172 Willowood Lane	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.173 New Haven Court	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.174 Forest Crossing Drive	17-Oct-16 A	24-Nov-17	CD11
R.01.02.104.175 Glennhurst Lane	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.176 Regency Park Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.177 Park Center Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.178 Cascade Rd - Phase 2	01-Oct-18	29-Nov-18	CD11
R.01.02.104.179 Empire Way	01-Apr-18	30-May-18	CD12
R.01.02.104.180 Hollow Tree Lane	01-Apr-18	30-May-18	CD12
<b>Sidewalk, Curbing, ADA</b>	<b>15-Jul-15 A</b>	<b>15-May-20</b>	
R.01.02.105.013 Johnson Rd Pedestrian Improvements	18-Aug-18	14-Dec-18	CD06
R.01.02.105.014 Lenox Rd Pedestrian Improvements	18-Aug-18	14-Dec-18	CD06
R.01.02.105.015 Old Ivy Rd Pedestrian Improvements	01-Sep-18	31-Dec-18	CD07
R.01.02.105.021 OldKnow Drive Sidewalk - North	04-Nov-18	02-Feb-19	CD09
R.01.02.105.023 Tye Street Sidewalks	02-Feb-18	01-Mar-18	CD05
R.01.02.105.024 470 Flat Shoals - ADA Ramps and Crosswalk	11-Aug-17 A	28-Feb-18	CD05
R.01.02.105.025 Edgewood Sidewalk	TBD	TBD	CD05
R.01.02.105.026 Delaware Avenue Sidewalk Repairs	25-May-18	23-Nov-18	CD01
R.01.02.105.027 Lynhurst Drive Pedestrian Improvements	15-Jul-15 A	17-Feb-17 A	CD10
R.01.02.105.029 Sheridan Rd. NE	26-Jul-17 A	22-Dec-17	CD06

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.105.030 Guilford Forest Dr.	18-Jul-17 A	22-Dec-17	CD11
R.01.02.105.032 West Paces Ferry Rd.	07-Jun-17 A	30-Jun-17 A	CD08
R.01.02.105.033 Moores Mill Rd.	25-Oct-16 A	18-Nov-16 A	CD08
R.01.02.105.034 Inman Park Neighborhood Improvements	30-Jun-18	28-Dec-18	CD02
R.01.02.105.035 Midtown Neighborhood Improvements	31-Mar-18	21-Dec-18	CD02
R.01.02.105.036 Poncey-Highland Neighborhood Improvements	01-Apr-18	21-Dec-18	CD02
R.01.02.105.037 Old Fourth Neighborhood Improvements	21-Jun-19	15-May-20	CD02
R.01.02.105.038 Candler Park Neighborhood Improvements	20-Mar-17 A	30-Nov-17	CD02
<b>Vertical / Facilities</b>	<b>01-Oct-15 A</b>	<b>05-Feb-20</b>	
<b>City-Wide</b>	<b>01-Oct-15 A</b>	<b>05-Feb-20</b>	
<b>Public Art Program</b>	<b>10-Mar-16 A</b>	<b>01-Jun-18</b>	
R.02.01.010.004 Andrew Young Tribute Plaza	22-Mar-17 A	01-May-17 A	CD02
R.02.01.010.006 Isamu Noguchi Playscapes	10-Mar-16 A	06-Jun-16 A	CD06
R.02.01.010.009 Evolution	23-Sep-16 A	16-Nov-16 A	CD02
R.02.01.010.012 Memorial: Carpets, Panels and Books	20-Feb-17 A	10-Nov-17 A	CD02
R.02.01.010.013 Ceremonial Circle	02-Oct-17 A	10-Nov-17 A	CD02
R.02.01.010.016 Ex-Static	01-Jan-18	01-May-18	CD02
R.02.01.010.017 Carnegie Education Pavilion	07-Jul-16 A	24-Jul-17 A	CD02
R.02.01.010.019 Henry Grady	01-Feb-18	01-Apr-18	CD02
R.02.01.010.020 Five Points Monument	01-Feb-18	01-Apr-18	CD02
R.02.01.010.021 John Wesley Dobbs	08-Jul-16 A	13-Oct-17 A	CD02
R.02.01.010.022 Emerging	13-Feb-17 A	05-Mar-17 A	CD02
R.02.01.010.023 Phoenix	15-May-17 A	31-May-17 A	CD02
R.02.01.010.024 Urban Path	20-Mar-17 A	01-May-17 A	CD03
R.02.01.010.025 Legends	03-Apr-18	01-Jun-18	CD03
R.02.01.010.027 Booker T. Washington Lifting The Veil of Ignorance	09-Jun-16 A	26-Sep-16 A	CD04
R.02.01.010.028 Why X Why	05-May-16 A	10-Mar-17 A	CD04
R.02.01.010.034 Cattail Fence	31-May-16 A	15-Jun-16 A	CD04
R.02.01.010.035 Cometh the Sun	15-Dec-16 A	23-Oct-17 A	CD04
R.02.01.010.037 Tree of Life and Kan	23-Sep-16 A	30-Sep-16 A	CD06
R.02.01.010.038 New Endings	03-Jul-17 A	17-Jul-17 A	CD06
R.02.01.010.040 Untitled	02-Dec-16 A	21-Dec-16 A	CD07
R.02.01.010.043 Not to Scale	20-Mar-17 A	31-Mar-17 A	CD10

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
<b>R.02.01.010.045 Attaining Goals</b>	28-Oct-16 A	07-Dec-16 A	CD12
<b>R.02.01.010.046 Threshold</b>	01-Aug-16 A	31-Dec-17	CD02
<b>R.02.01.010.047 Hard Days Shack</b>	09-May-16 A	16-Sep-16 A	CD02
<b>R.02.01.010.048 Birth of Atlanta</b>	23-May-16 A	31-Jan-18	CD02
<b>R.02.01.010.058 Tower of Time</b>	07-Sep-17 A	20-Dec-17	CD11
<b>General</b>	<b>01-Oct-15 A</b>	<b>30-Oct-18</b>	<b>CW</b>
<b>R.02.01.101.001 M.L. King, Jr. Natatorium</b>	05-Jul-16 A	31-Oct-17 A	CW
<b>R.02.01.101.003 DPW Building 1 North Avenue (Transportation Bldg)</b>	31-Jan-18	29-Apr-18	CW
<b>R.02.01.101.004 DPW Building 2 North Avenue (Sanitation Bldg)</b>	19-Mar-18	15-Jul-18	CW
<b>R.02.01.101.006 DPW Warehouse/Office - Transportation (Claire Dr)</b>	21-Sep-16 A	31-Jan-18	CW
<b>R.02.01.101.007 DPW Service Building - Fleet Services (Claire Dr)</b>	21-Sep-16 A	28-Feb-18	CW
<b>R.02.01.101.008 City Hall Complex Waterproofing</b>	23-Nov-15 A	14-Mar-17 A	CW
<b>R.02.01.101.009 DPW Sanitation Shop/Garage/Offices (Claire Dr)</b>	21-Sep-16 A	31-Jan-18	CW
<b>R.02.01.101.010 AWDABuilding</b>	01-Oct-15 A	28-Feb-17 A	CW
<b>R.02.01.101.011 72 Marietta</b>	16-Nov-15 A	11-Nov-16 A	CW
<b>R.02.01.101.013 Pedestrian Bridge @ Municipal Court</b>	21-Feb-18	30-Oct-18	CW
<b>R.02.01.101.014 City Hall Roof Replacement</b>	09-Oct-15 A	13-Mar-17 A	CW
<b>Public Safety Facilities</b>	<b>14-May-16 A</b>	<b>05-Feb-20</b>	<b>CW</b>
<b>R.02.01.106.002 APD 388 VIC Storage</b>	17-Jan-17 A	23-Aug-17 A	CW
<b>R.02.01.106.003 VIC Video Wall Replacement</b>	14-May-16 A	04-Aug-16 A	CW
<b>R.02.01.106.004 APD 394 Operation Shield CCTV Expansion</b>	18-May-16 A	05-Feb-20	CW
<b>R.02.01.106.007 VIC Network Upgrades</b>	01-Dec-17	07-Mar-18	CW
<b>Local</b>	<b>13-Oct-15 A</b>	<b>08-Oct-18</b>	
<b>Public Safety Facilities</b>	<b>13-Oct-15 A</b>	<b>08-Oct-18</b>	
<b>R.02.02.106.001 AFR Station 1</b>	01-Dec-17	31-May-18	CD03
<b>R.02.02.106.002 AFR Station 2</b>	24-Nov-17	31-May-18	CD01
<b>R.02.02.106.004 AFR Station 4</b>	26-Jan-18	25-Apr-18	CD05
<b>R.02.02.106.005 AFR Station 5</b>	02-Feb-16 A	03-Aug-18	CD11
<b>R.02.02.106.008 AFR Station 8</b>	02-Jan-17 A	25-Apr-18	CD09
<b>R.02.02.106.009 AFR Station 9</b>	28-Feb-17 A	10-Aug-18	CD10
<b>R.02.02.106.010 AFR Station 10</b>	02-Feb-16 A	28-Feb-18	CD01
<b>R.02.02.106.013 AFR Station 12</b>	02-Feb-16 A	24-Jan-18	CD02
<b>R.02.02.106.016 AFR Station 14</b>	23-Feb-17 A	29-Mar-18	CD04
<b>R.02.02.106.018 AFR Station 16</b>	01-Feb-16 A	06-Apr-18	CD03

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
R.02.02.106.019 AFR Station 17	13-Dec-16 A	29-May-18	CD04
R.02.02.106.021 AFR Station 19	31-Jan-18	14-Aug-18	CD06
R.02.02.106.023 AFR Station 20	13-Oct-15 A	15-May-18	CD12
R.02.02.106.025 AFR Station 21	04-Apr-16 A	29-May-18	CD07
R.02.02.106.026 AFR Station 23	09-Mar-17 A	12-Jan-18	CD09
R.02.02.106.027 AFR Station 25	29-Feb-16 A	02-May-18	CD10
R.02.02.106.029 AFR Station 26	04-Apr-16 A	16-Feb-18	CD08
R.02.02.106.031 AFR Station 29	01-Mar-16 A	30-Mar-18	CD06
R.02.02.106.034 AFR Station 30	28-Nov-17	31-May-18	CD12
R.02.02.106.040 AFR Station 38	26-Apr-16 A	11-Jun-18	CD09
R.02.02.106.100 APD Zone 4	23-Jun-18	08-Oct-18	CD11
<b>Community Facilities</b>	<b>10-Oct-16 A</b>	<b>25-Jul-18</b>	
R.02.02.107.001 Grant Park Pool	01-Jan-18	19-May-18	CD01
R.02.02.107.004 Central Park	14-Nov-16 A	31-May-18	CD02
R.02.02.107.007 Dunbar Facility	21-Feb-17 A	30-Oct-17 A	CD04
R.02.02.107.008 Candler Park	01-Dec-17	30-Mar-18	CD02
R.02.02.107.009 Goldsboro Park	29-Jan-18	31-May-18	CD02
R.02.02.107.010 Lenox Wildwood	29-Jan-18	31-May-18	CD06
R.02.02.107.011 McClatchey Park	31-Jan-18	31-May-18	CD06
R.02.02.107.013 Peachtree Hills Recreation Center	01-Dec-17	11-Jun-18	CD07
R.02.02.107.015 Chastain Pool	18-Jan-17 A	01-Jun-17 A	CD08
R.02.02.107.017 English Park Recreation	24-Nov-17	31-May-18	CD09
R.02.02.107.019 William Walker Recreation Center	01-Mar-18	18-May-18	CD11
R.02.02.107.020 Rosel Fann Community Center	24-Nov-17	26-Mar-18	CD12
R.02.02.107.024 Adams Park	29-Jan-18	31-May-18	CD11
R.02.02.107.025 Georgia Hill Facility	17-Jan-18	25-Jul-18	CD01
R.02.02.107.026 Collier Heights Recreation Center	05-Dec-17	26-Jan-18	CD10
R.02.02.107.029 Oakland City Rec. Center at Rev. James Orange Park	29-Jan-18	31-May-18	CD04
R.02.02.107.030 Lang Carson Rec Center	20-Dec-17	30-Apr-18	CD05
R.02.02.107.031 Lake Claire Park	10-Oct-16 A	19-Jun-17 A	CD05
R.02.02.107.034 Rosel Fann Park	22-Jan-18	26-Mar-18	CD12
R.02.02.107.035 West End Recreation Center	29-Jan-18	31-May-18	CD04
<b>TSPLOST</b>	<b>29-Jan-18</b>	<b>31-Dec-18</b>	

Start Date: 01-Jan-15  
 Finish Date : 21-Mar-23  
 Data Date: 24-Nov-17

2015 Renew Atlanta Infrastructure Bond  
 Master Schedule



Activity Name	Construction Start	Construction Finish	RATL - Council District
<b>Program-Wide</b>	29-Jan-18	31-Dec-18	
TSPLOST Sidewalks and Streetscapes	29-Jan-18	31-Oct-18	
R.03.00.004.002 Atlanta Memorial Park Area Pedestrian Access and Safety Imprc	29-Jan-18	31-Oct-18	
TSPLOST Signal Coordination	31-Jul-18	31-Dec-18	
R.03.00.007.002 Piedmont Ave TCC Extension	31-Jul-18	31-Dec-18	