

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
<b>Renew ATL</b>	15-Jul-15 A	26-Apr-23	
<b>Horizontal / Transportation</b>	15-Jul-15 A	26-Apr-23	
<b>City-Wide</b>	08-Oct-15 A	26-Apr-23	
<b>Signals</b>	16-Oct-15 A	30-Jun-20	
R.01.01.001.001 14th St @ Howell Mill	16-Nov-18	19-Mar-20	CW-03
R.01.01.001.002 Alston Dr @ Candler Rd	31-May-19	31-Dec-19	CW-05
R.01.01.001.003 Avon Ave @ Westmont Rd & Orlando St	01-Aug-18	26-Feb-19	CW-04
R.01.01.001.004 Barnett St @ Saint Charles Place	29-May-18	27-Sep-18	CW-06
R.01.01.001.005 Campbellton Rd @ Dodson Dr	21-Nov-16 A	28-Aug-17 A	CW-11
R.01.01.001.006 Campbellton Rd @ Greenbrier Parkway & Mount Gilead Rd	26-Feb-16 A	30-Mar-18	CW-11
R.01.01.001.007 Campbellton Rd @ Oakland Ave	26-Feb-16 A	30-Jun-17 A	CW-04
R.01.01.001.008 Chattahoochee Ave @ Ellsworth Industrial Boulevard	07-Feb-18 A	07-Feb-19	CW-09
R.01.01.001.009 Chattahoochee Ave @ Hills Ave	07-Feb-18 A	07-Feb-19	CW-09
R.01.01.001.010 College Ave @ Rockyford Rd	13-Dec-18	13-Dec-19	CW-05
R.01.01.001.011 Constitution Rd @ Forrest Park Rd	28-Feb-16 A	28-Jun-17 A	CW-01
R.01.01.001.012 DeKalb Ave Reversible Lane System	13-Dec-18	13-Dec-19	CW-02,05
R.01.01.001.013 DeKalb Ave @ Rockyford Rd & DeKalb Place	13-Dec-18	13-Dec-19	CW-05
R.01.01.001.014 Habersham Rd @ West Wesley Rd	01-Apr-19	26-Dec-19	CW-08
R.01.01.001.015 Hamilton E. Holmes Dr @ Burton Rd	01-Apr-19	26-Dec-19	CW-10
R.01.01.001.016 Hollywood Rd @ Johnson Rd	01-Apr-19	26-Dec-19	CW-09
R.01.01.001.017 Howell Mill Rd @ Collier Rd	19-Nov-18	19-Mar-20	CW-08
R.01.01.001.018 Howell Mill Rd @ Huff Rd	16-Nov-18	19-Mar-20	CW-09
R.01.01.001.019 Howell Mill Rd @ Peachtree Battle Ave	01-Apr-19	26-Dec-19	CW-08
R.01.01.001.020 Howell Mill Rd @ Moores Mill Rd Intersection Improvements	28-Dec-18	29-Nov-19	CW-08
R.01.01.001.021 Jonesboro Rd @ Claire Dr & Sawtell Ave	16-Nov-18	17-Apr-19	CW-01
R.01.01.001.022 Lakewood Ave @ Claire Dr	16-Nov-18	17-Apr-19	CW-01
R.01.01.001.023 Lakewood Ave @ Fleet St & Georgia 166 Ramps	16-Nov-18	17-Apr-19	CW-12
R.01.01.001.024 Lakewood Ave @ Macon Dr & Lakewood Way	01-Apr-19	26-Dec-19	CW-12
R.01.01.001.025 Lakewood Ave @ Sylvan Rd	16-Nov-18	17-Apr-19	CW-12
R.01.01.001.026 Lee St. @ White Oak Avenue	01-Apr-19	26-Dec-19	CW-04
R.01.01.001.027 Luckie St @ Pine St	01-Apr-19	26-Dec-19	CW-04
R.01.01.001.028 Macon Dr @ Old Hapeville Rd & Bromack Dr	28-Jun-16 A	30-Sep-18	CW-12
R.01.01.001.029 Marietta Boulevard @ Chattahoochee Ave	08-Feb-18 A	07-Feb-19	CW-09
R.01.01.001.030 Marietta Rd @ Perry Boulevard & Johnson Rd	01-Apr-19	26-Dec-19	CW-09

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.001.031 Marietta St @ Andrew Young International Boulevard	01-Apr-19	26-Dec-19	CW-02
R.01.01.001.032 Marietta St @ Foundry St	01-Apr-19	26-Dec-19	CW-04
R.01.01.001.037 Memorial Dr @ Maynard Terrace & Wyman St	01-Apr-19	26-Dec-19	CW-05
R.01.01.001.038 Monroe Dr @ Amsterdam Ave	28-Feb-19	22-Jun-19	CW-06
R.01.01.001.039 Monroe Dr @ Armour Dr	28-Feb-19	22-Jun-19	CW-06
R.01.01.001.040 Monroe Dr @ Buford Highway N/B Ramps	28-Feb-19	22-Jun-19	CW-06
R.01.01.001.041 Monroe Dr @ Park Dr	12-Aug-18	02-Feb-20	CW-06
R.01.01.001.042 Moores Mill Rd @ W. Wesley Rd Intersection Improvements	18-Oct-19	30-Jun-20	CW-08
R.01.01.001.045 Mt. Paran Rd @ Randall Mill & Conway Dr Intersection Improvem	01-Feb-18 A	17-Jun-18	CW-08
R.01.01.001.046 Mt. Paran Rd @ Northside Parkway Intersection Improvements	30-Oct-18	14-Nov-19	CW-08
R.01.01.001.047 Northside Dr @ Moores Mill Rd	01-Apr-19	26-Dec-19	CW-08
R.01.01.001.048 Oakdale Rd @ Fairview Rd	01-Apr-19	26-Dec-19	CD06
R.01.01.001.049 Parkway Dr @ Linden Ave	01-Oct-18	30-Sep-19	CW-02
R.01.01.001.051 Pryor Rd @ Claire Dr & Pryor Circle	16-Nov-18	17-Apr-19	CW-12
R.01.01.001.052 Pryor Rd @ Fair Dr	01-Apr-19	26-Dec-19	CW-12
R.01.01.001.054 Sylvan Rd @ Deckner Ave & Brewer Boulevard	16-Nov-18	17-Apr-19	CW-12
R.01.01.001.057 Marietta Boulevard @ Coronet Way	16-Oct-15 A	14-Apr-16 A	CW-09
R.01.01.001.058 Campbellton Rd @ Venetian / Kenilworth	21-Nov-16 A	28-Aug-17 A	CW-12
R.01.01.001.059 Campbellton Rd @ Stanton	24-Oct-18	08-Apr-19	CW-12
R.01.01.001.060 10th St. Pedestrian Safety	17-Apr-18	15-May-18	CW-02,06
R.01.01.001.061 Piedmont Ave. Pedestrian Safety	02-Jun-18	15-Jan-19	CW-02
R.01.01.001.062 North Highland Ave. Pedestrian Safety	02-Jun-18	15-Jan-19	CW-02
R.01.01.001.063 License Plate Readers (LPR) - Safety Comm (Reallocation Ord. 1	02-Jan-17 A	24-Aug-18	CW-02
R.01.01.001.064 Piedmont Ave @ Decatur St	22-Jan-18 A	15-Oct-18	CW-05
<b>Resurfacing</b>	<b>08-Oct-15 A</b>	<b>13-Dec-19</b>	
R.01.01.003.001 10th St	06-Jun-16 A	02-Jun-18	CW-02,06
R.01.01.003.002 14th St, Phase 1	01-May-19	03-Sep-19	CW-03
R.01.01.003.003 14th St, Phase 2	23-Apr-18	26-Apr-18	CW-02,06
R.01.01.003.004 14th St, Phase 3	01-May-19	11-Sep-19	CW-02,06
R.01.01.003.005 Avon Ave	08-Oct-15 A	20-Mar-18	CW-04
R.01.01.003.006 Baker/Highland Connector	17-Sep-18	16-Sep-19	CW-05
R.01.01.003.007 Barnett St	20-Jan-17 A	20-Mar-18	CW-06
R.01.01.003.008 Beecher St	24-Mar-18	15-Apr-18	CW-11,10,04
R.01.01.003.009 Berne St	22-Oct-15 A	20-Mar-18	CW-01
R.01.01.003.011 Bohler Rd	26-Apr-16 A	17-Jan-17 A	CW-08,09

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.003.013 Cleveland Ave	23-May-16 A	20-Mar-18	CW-12
R.01.01.003.014 College Ave	23-Apr-18	25-Apr-18	CW-05
R.01.01.003.015 Collier Rd	22-Mar-18	29-Aug-18	CW-08
R.01.01.003.016 Decatur St	01-May-19	11-Sep-19	CW-02,05,01
R.01.01.003.017 Defoors Ferry	01-Oct-18	29-Nov-18	CW-09
R.01.01.003.018 DeKalb Ave	13-Dec-18	13-Dec-19	CW-02,05
R.01.01.003.019 Dill Ave	08-Oct-15 A	16-Jul-16 A	CW-12
R.01.01.003.020 East Andrews Dr	26-Apr-16 A	17-Jan-17 A	CW-08
R.01.01.003.021 East Cleveland Ave	26-Apr-18	07-May-18	CW-12
R.01.01.003.023 East Roxboro Rd	01-Jul-16 A	15-Jul-16 A	CW-07
R.01.01.003.024 Ellsworth Industrial Boulevard	20-Mar-18	05-Apr-18	CW-09
R.01.01.003.025 Empire Boulevard	20-Jan-17 A	20-Mar-18	CW-12
R.01.01.003.027 Fair St	04-Apr-18	16-Apr-18	CW-03,04
R.01.01.003.028 Forrest Park Rd	17-Sep-18	16-Sep-19	CW-12,01
R.01.01.003.029 Fort St	11-Jul-17 A	31-Jan-18 A	CW-05
R.01.01.003.031 Hapeville Rd	05-Nov-15 A	28-Jul-16 A	CW-12
R.01.01.003.032 Harbin Rd	14-Nov-16 A	20-Mar-18	CW-11
R.01.01.003.033 Hightower Rd	10-Dec-15 A	17-Jan-17 A	CW-09
R.01.01.003.034 Hills Ave	29-Mar-18	20-Apr-18	CW-09
R.01.01.003.037 Huber St	01-May-18	27-Apr-19	CW-09
R.01.01.003.038 Huff Rd	20-Mar-18	31-Mar-18	CW-09
R.01.01.003.039 Jefferson St, Phase 1	21-Dec-15 A	20-Mar-18	CW-03
R.01.01.003.040 John Portman Boulevard (Harris St)	01-Oct-16 A	30-Nov-16 A	CW-02,05,04
R.01.01.003.041 Johnson Rd, Phase 1	17-Sep-18	16-Sep-19	CW-06
R.01.01.003.042 Johnson Rd, Phase 2	17-Sep-18	16-Sep-19	CW-06
R.01.01.003.044 Lake Ave	15-Apr-16 A	17-Jan-17 A	CW-02
R.01.01.003.045 Lakewood Ave	01-Sep-18	29-Dec-18	CW-12,01
R.01.01.003.046 Lakewood Way	01-Sep-18	29-Dec-18	CW-12
R.01.01.003.047 Langston Ave	10-Dec-15 A	20-Mar-18	CW-12
R.01.01.003.048 Lawton St	22-Mar-18	03-Apr-18	CW-04
R.01.01.003.049 Lenox Rd, Phase 1	17-Sep-18	16-Sep-19	CW-06
R.01.01.003.050 Lenox Rd, Phase 2	17-Sep-18	16-Sep-19	CW-06,07
R.01.01.003.051 Lindbergh Way, Phase 1	01-May-19	11-Sep-19	CW-06
R.01.01.003.052 Lindbergh Way, Phase 2	01-May-19	11-Sep-19	CW-06
R.01.01.003.053 Linden Ave	01-May-19	11-Sep-19	CW-02

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.003.054 Loridans Dr	14-Nov-16 A	20-Mar-18	CW-07
R.01.01.003.055 Macon Dr	10-Nov-15 A	17-Jan-17 A	CW-12,01
R.01.01.003.056 Marietta St	11-Jun-18	27-Jul-18	CW-03,04
R.01.01.003.057 Mayson St	29-Nov-17 A	11-Jun-18	CW-06
R.01.01.003.058 Montgomery Ferry Dr, Phase 1	17-Sep-18	16-Sep-19	CW-06
R.01.01.003.059 Montgomery Ferry Dr, Phase 2	01-May-18	27-Apr-19	CW-06
R.01.01.003.060 Morris St	01-May-19	11-Sep-19	CW-09
R.01.01.003.061 Murphy Ave	28-Oct-15 A	17-Jan-17 A	CW-12
R.01.01.003.062 North Angier Ave	01-May-19	11-Sep-19	CW-02
R.01.01.003.063 North Ave	20-Jul-17 A	31-Mar-18	CW-02
R.01.01.003.064 North Camp Creek Pkwy	20-Mar-18 A	31-Mar-18 A	CW-11
R.01.01.003.065 Northwest Dr	01-Oct-18	29-Nov-18	CW-09
R.01.01.003.066 Oakdale Rd	17-Sep-18	16-Sep-19	CW-06
R.01.01.003.068 Old Chattahoochee Ave, Phase 1	01-May-18	27-Apr-19	CW-09
R.01.01.003.069 Old Chattahoochee Ave, Phase 2	08-May-18	16-May-18	CW-09
R.01.01.003.070 Old Gordon Rd	01-May-19	11-Sep-19	CW-10
R.01.01.003.071 Old Hapeville Rd	30-Nov-15 A	17-Jan-17 A	CW-12
R.01.01.003.072 Old Ivy Rd	01-May-18	27-Apr-19	CW-07
R.01.01.003.073 W. Paces Ferry Rd - I-75 To City Limits	29-Apr-16 A	17-Jan-17 A	CW-08
R.01.01.003.074 Peachtree Dunwoody Rd	01-Jun-16 A	20-Mar-18	CW-07
R.01.01.003.075 Polo Dr	08-May-18	16-May-18	CW-06
R.01.01.003.076 Ruby Harper Boulevard	04-Jun-18	15-Jun-18	CW-12
R.01.01.003.077 Southside Industrial Court	28-May-18	01-Jun-18	CW-12
R.01.01.003.078 Southside Industrial Parkway	04-Jun-18	27-Jul-18	CW-12
R.01.01.003.079 Southside Industrial Way	22-May-18	24-May-18	CW-12
R.01.01.003.080 Stone Hogan Connector	01-Nov-17 A	28-Jun-18	CW-11
R.01.01.003.081 Sydney St	08-May-18	28-Jun-18	CW-01
R.01.01.003.082 West Wieuca Rd, Phase 1	17-Sep-18	16-Sep-19	CW-07,08
R.01.01.003.083 West Wieuca Rd, Phase 2	17-Sep-18	16-Sep-19	CW-07
R.01.01.003.084 West Wieuca Rd, Phase 3	17-Sep-18	16-Sep-19	CW-08
R.01.01.003.085 Wieuca Rd	17-Sep-18	16-Sep-19	CW-07,08
R.01.01.003.086 Wilson Rd	17-May-18	21-May-18	CW-12
R.01.01.003.089 Hills Place	01-May-18	27-Apr-19	CW-09
R.01.01.003.090 Jefferson St, Phase 2	05-Jan-16 A	17-Jan-17 A	CW-03
R.01.01.003.091 Fair Dr	01-Apr-18	30-May-18	CW-12

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.003.092 Metropolitan Pkwy	21-May-18	19-Jul-18	CW-12
R.01.01.003.093 Northside Pkwy - Phase 1	28-May-18	26-Jul-18	CW-08
R.01.01.003.094 Northside Pkwy - Phase 2	28-May-18	26-Jul-18	CW-08
R.01.01.003.096 Spring St, Phase 1	17-Sep-18	16-Sep-19	CW-02,03,06
R.01.01.003.098 Peachtree Rd	17-Sep-18	16-Sep-19	CW-07,08
R.01.01.003.099 Buckhead Loop (Lenox Rd)	17-Sep-18	16-Sep-19	CW-07
R.01.01.003.100 Lakewood Freeway (Arthur B. Langford Jr. Parkway)	17-Sep-18	16-Sep-19	CW-12
R.01.01.003.101 Jackson St	11-Jun-17 A	23-Jan-18 A	CW-05
R.01.01.003.102 Auburn Ave	26-Jun-17 A	23-Jan-18 A	CW-05,02
R.01.01.003.103 Peachtree St	23-Jul-17 A	23-Jan-18 A	CW-02
R.01.01.003.104 Ellis St	23-Jul-17 A	23-Jan-18 A	CW-02
R.01.01.003.105 Carnegie Way	24-Jul-17 A	23-Jan-18 A	CW-02
R.01.01.003.106 Andrew Young International Blvd	18-Jul-17 A	23-Jan-18 A	CW-02,04
R.01.01.003.107 Centennial Olympic Park Dr	23-Jul-17 A	23-Jan-18 A	CW-02,04
R.01.01.003.108 Luckie St	09-Jul-17 A	23-Jan-18 A	CW-02
R.01.01.003.109 Park Pl	09-Jul-17 A	23-Jan-18 A	CW-02
R.01.01.003.110 Edgewood Ave	12-Jun-17 A	23-Jan-18 A	CW-02,05
R.01.01.003.111 Bolton Rd	20-Mar-18 A	30-May-18	CW-10
R.01.01.003.112 Cascade Rd - Phase 4	01-Apr-19	30-May-19	CW-10,11,04
R.01.01.003.113 Collier Drive	07-Mar-18 A	15-May-18	CW-10
R.01.01.003.114 Fairburn Rd - Phase 1	27-Oct-17 A	16-Feb-18 A	CW- 10,11
R.01.01.003.115 Fairburn Rd - Phase 2	31-Oct-17 A	01-Apr-18	CW-11
R.01.01.003.116 Campbellton Rd	01-Apr-18	30-May-18	CW-11
R.01.01.003.117 Cascade Rd - Phase 3	01-Oct-18	29-Nov-18	CW-10,11,04
R.01.01.003.118 8th St, Phase 2	17-Sep-18	16-Sep-19	CW-02
R.01.01.003.119 Williams St	17-Sep-18	16-Sep-19	CW-02
R.01.01.003.120 Spring St, Phase 2	17-Sep-18	16-Sep-19	CW-02
R.01.01.003.121 Browntown Rd	17-Oct-17 A	29-Aug-18	CW-09
<b>Complete Streets</b>	<b>05-Nov-15 A</b>	<b>30-Nov-21</b>	
R.01.01.004.001 Cascade Rd. Phase I Streetscape Project	30-Sep-19	30-Sep-20	CW-11,10,04
R.01.01.004.002 Dekalb Ave Complete Street Project	19-Jun-19	25-Dec-20	CW-02,05
R.01.01.004.003 East Paces Ferry Rd Complete Street Project	25-Sep-17 A	17-Aug-18	CW-07
R.01.01.004.004 Fairburn Rd Complete Street Project	01-Aug-19	12-Dec-20	CW-10
R.01.01.004.005 Forsyth St Complete Street Project	27-Nov-20	26-Nov-21	CW-02,04
R.01.01.004.006 Howell Mill Rd Complete Street Project	16-May-19	18-Oct-21	CW-08,09,03

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.004.007 J E Boone Boulevard Complete Street Project	30-Nov-16 A	31-Dec-18	CW-03
R.01.01.004.008 J E Lowery Boulevard Complete Street Project	28-Mar-19	21-Jan-20	CW-03,04
R.01.01.004.009 Martin Luther King Jr. Dr Complete Street Project	01-Jun-18	22-Nov-19	CW-05,01,03,04
R.01.01.004.010 Monroe Dr Complete Street Project	21-Jul-19	14-Jun-20	CW-06
R.01.01.004.011 Monroe Dr / Boulevard Complete Street Project	21-Jul-19	14-Jun-20	CW-02,05,06
R.01.01.004.013 Piedmont Ave Complete Street Project	01-Oct-19	05-Dec-20	CW-02,06
R.01.01.004.014 RD Abernathy Dr Complete Street Project	29-Aug-18	01-Dec-18	CW-10,04
R.01.01.004.015 University Ave Complete Street Project	29-Jan-20	23-Dec-20	CW-12,01
R.01.01.004.016 Lynhurst Drive Complete Street Project	05-Nov-15 A	13-Jul-17 A	CW-10
R.01.01.004.017 Cascade Ave. Phase II Streetscape Project	30-May-20	30-Nov-21	CW-04,10
<b>Bridges</b>	<b>01-Sep-17 A</b>	<b>26-Apr-23</b>	
R.01.01.005.002 Childress Dr	02-Jul-18	30-May-19	CW-11
R.01.01.005.003 Courtland St	01-Sep-17 A	01-Jan-19	CW-01
R.01.01.005.004 Martin Luther King Jr. Dr	27-Dec-20	19-Feb-23	CW-04
R.01.01.005.006 Powers Ferry Rd	30-Jul-18	30-Mar-19	CW-08
R.01.01.005.009 Central Ave	02-Jul-19	02-Jul-21	CW-04
R.01.01.005.011 West Lake Ave Bridge Replacement	27-Apr-21	26-Apr-23	CW-03,04
<b>School Zone Flashing Beacons</b>	<b>25-Apr-16 A</b>	<b>31-Dec-17 A</b>	
R.01.01.006.002 Bolton Elementary School	02-May-16 A	26-Aug-16 A	CW-09
R.01.01.006.004 Bunche Middle School	02-May-16 A	26-Aug-16 A	CW-11
R.01.01.006.005 Continental Colony Elementary School	02-May-16 A	26-Aug-16 A	CW-11
R.01.01.006.006 Coretta Scott King Middle School	25-Apr-16 A	26-Aug-16 A	CW-09
R.01.01.006.007 F. L. Stanton Elementary School	25-Apr-16 A	26-Aug-16 A	CW-04
R.01.01.006.008 Fickett Elementary School	24-Jun-16 A	01-Sep-16 A	CW-11
R.01.01.006.009 Forest Hills Academy	24-Jun-16 A	01-Sep-16 A	CW-12
R.01.01.006.010 Garden Hills Elementary School	24-Jun-16 A	01-Sep-16 A	CW-07
R.01.01.006.011 H. W. Grady High School	24-Jun-16 A	01-Sep-16 A	CW-06
R.01.01.006.012 Heritage Academy	25-Apr-16 A	26-Aug-16 A	CW-12
R.01.01.006.013 Humphries Elementary	24-Jun-16 A	01-Sep-16 A	CW-12
R.01.01.006.014 S.M. Inman Middle School	25-Apr-16 A	26-Aug-16 A	CW-06
R.01.01.006.015 W.T. Jackson Elementary School	25-Apr-16 A	26-Aug-16 A	CW-08
R.01.01.006.016 Jackson High School	02-May-16 A	26-Aug-16 A	CW-01
R.01.01.006.018 Kimberly Elementary School	02-May-16 A	26-Aug-16 A	CW-11
R.01.01.006.019 The Kindezi School	02-May-16 A	26-Aug-16 A	CW-03
R.01.01.006.021 Lin Elementary School	02-May-16 A	26-Aug-16 A	CW-02



Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.006.022 Long Middle School	02-May-16 A	26-Aug-16 A	CW-12
R.01.01.006.023 Miles Elementary School	02-May-16 A	26-Aug-16 A	CW-10
R.01.01.006.024 Morningside Elementary School	24-Jun-16 A	01-Sep-16 A	CW-06
R.01.01.006.025 Neighborhood Charter School	02-May-16 A	26-Aug-16 A	CW-01
R.01.01.006.028 Perkerson Elementary School	02-May-16 A	26-Aug-16 A	CW-12
R.01.01.006.029 Rivers Elementary School	24-Jun-16 A	01-Sep-16 A	CW-08
R.01.01.006.031 Scott Elementary School	02-May-16 A	26-Aug-16 A	CW-09
R.01.01.006.032 Smith Elementary School	24-Jun-16 A	01-Sep-16 A	CW-07
R.01.01.006.033 Smith Intermediate School	02-May-16 A	26-Aug-16 A	CW-07
R.01.01.006.034 South Atlanta Computer Animation & Design School	24-Jun-16 A	01-Sep-16 A	CW-12
R.01.01.006.035 Springdale Park Elementary School	02-May-16 A	26-Aug-16 A	CW-06
R.01.01.006.036 Sutton Middle School	02-May-16 A	26-Aug-16 A	CW-08
R.01.01.006.037 Sylvan Hills Middle School	02-May-16 A	26-Aug-16 A	CW-12
R.01.01.006.038 Toomer Elementary School	02-May-16 A	26-Aug-16 A	CW-05
R.01.01.006.039 Towns Elementary School	02-May-16 A	26-Aug-16 A	CW-10
R.01.01.006.041 Washington High School	02-May-16 A	26-Aug-16 A	CW-04
R.01.01.006.043 Whitefoord Elementary School	25-Apr-16 A	26-Aug-16 A	CW-05
R.01.01.006.044 Martin Luther King Jr. Middle School	25-Apr-16 A	26-Aug-16 A	CW-05
R.01.01.006.045 Hutchinson Elementary	25-Apr-16 A	26-Aug-16 A	CW-12
R.01.01.006.046 Kipp Ways Academy	25-Apr-16 A	26-Aug-16 A	CW-03
R.01.01.006.047 Centennial Academy	24-Jun-16 A	01-Sep-16 A	CW-04
R.01.01.006.048 Cleveland Elementary School	24-Jun-16 A	01-Sep-16 A	CW-12
R.01.01.006.049 Drew Charter Memorial School	17-Jul-17 A	31-Dec-17 A	CW-05
R.01.01.006.050 Kipp Strive Academy	24-Jun-16 A	01-Sep-16 A	CW-04
R.01.01.006.051 Atlanta Classical Academy	24-Jun-16 A	01-Sep-16 A	CW-04
R.01.01.006.052 Alonzo Crim High School	24-Jun-16 A	01-Sep-16 A	CD05
R.01.01.006.053 Burgess-Peterson Academy	24-Jun-16 A	01-Sep-16 A	CW-05
R.01.01.006.054 Hope Hill Elementary School	24-Jun-16 A	01-Sep-16 A	CW-05
<b>Traffic Communications Corridors</b>	<b>30-Nov-16 A</b>	<b>01-Jan-22</b>	
R.01.01.007.001 10th St (TCC)	16-Mar-19	17-Mar-20	CW-03
R.01.01.007.002 14th St (TCC)	16-Mar-19	17-Mar-20	CW-03
R.01.01.007.003 Atlanta Ave (TCC)	30-Jun-18	23-Jan-19	CW-01
R.01.01.007.004 Campbellton Rd Phase 2 (TCC)	02-Jan-20	01-Jan-22	CW-11,12,04
R.01.01.007.005 Cascade Rd (TCC)	01-May-18	01-Apr-19	CW-11,10,04
R.01.01.007.006 Claire Dr (TCC)	16-Nov-18	17-Apr-19	CW-12,01

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.01.007.007 Cleveland Ave (TCC)	16-Nov-18	17-Apr-19	CW-12
R.01.01.007.008 DeKalb Ave/Decatur St (TCC)	13-Dec-18	13-Dec-19	CW-02,05,01
R.01.01.007.009 Glenwood Rd (TCC)	30-Jun-18	23-Jan-19	CW-01
R.01.01.007.010 Greenbriar Parkway (TCC)	16-Nov-18	17-Apr-19	CW-11
R.01.01.007.011 Hosea Williams Dr (TCC)	30-Jun-18	23-Jan-19	CW-05
R.01.01.007.012 Joseph E. Boone (TCC)	30-Nov-16 A	31-Dec-18	CW-03
R.01.01.007.013 Joseph E. Lowery (TCC)	29-Sep-18	26-Jul-19	CW-03,04
R.01.01.007.015 Marietta Boulevard (TCC)	20-Mar-18	07-Feb-19	CW-09,03
R.01.01.007.016 McDaniel St (TCC)	29-Sep-18	28-Sep-19	CW-12,04
R.01.01.007.017 Monroe/Boulevard (TCC)	28-Oct-18	29-May-19	CW-02,05,01,06
R.01.01.007.018 North Ave Smart Corridor	15-Jun-17 A	26-Jan-20	CW-02,03,04
R.01.01.007.019 Peachtree St (TCC)	29-Jun-19	27-Jun-20	CW-02,05,03,04,06
R.01.01.007.020 Piedmont Ave (TCC)	22-Jan-18 A	15-Nov-18	CW-02,05,01,04
R.01.01.007.021 R.D. Abernathy/Georgia Ave (TCC)	29-Sep-18	28-Sep-19	CW-12,01,04
R.01.01.007.022 Sylvan Rd (TCC)	16-Nov-18	17-Apr-19	CW-12
R.01.01.007.023 West Marietta St (TCC)	08-Feb-18 A	07-Feb-19	CW-03,04
R.01.01.007.024 Howell Mill Rd (TCC)	16-Nov-18	19-Mar-20	CW-03,08,09
R.01.01.007.025 Centennial Olympic Park Dr (TCC)	24-May-17 A	30-Jun-18	CW-04
R.01.01.007.026 Roxboro Road (TCC)	01-Jul-18	01-Jul-19	CW-07
R.01.01.007.027 Boulevard (TCC)	30-May-19	31-Dec-19	CW-04
R.01.01.007.028 Monroe Dr TCC Extension Phase 1	14-Aug-18	04-Feb-20	CW-06
<b>Sidewalk, Curbing, ADA</b>	<b>01-Aug-18</b>	<b>29-Aug-19</b>	
R.01.01.105.003 Atlanta Memorial Park	01-Aug-18	31-Jul-19	CW-08
R.01.01.105.005 Buckhead CID ADA Sidewalk Repairs	30-Aug-18	29-Aug-19	CW-07
<b>Local</b>	<b>15-Jul-15 A</b>	<b>21-Dec-20</b>	
<b>General</b>	<b>30-Jun-18</b>	<b>21-Dec-20</b>	
R.01.02.101.013 Krog Street Tunnel Lighting	30-Jun-18	01-Aug-18	CD05
R.01.02.101.014 Wieuca Rd @ Phipps Blvd Roundabout	30-Jun-19	21-Dec-20	CD07
R.01.02.101.015 East Lake Park Parking Lot	03-Jul-18	31-Aug-18	CD05
R.01.02.101.016 West Wieuca Road, Path/Sidewalk Widening	28-Oct-18	27-Oct-19	CD08
R.01.02.101.017 Little 5 Points CID Improvements	22-Mar-19	19-Sep-19	CD02
R.01.02.101.018 Downtown CID Improvements	01-Nov-18	30-Apr-19	CD02
<b>Roadway</b>	<b>29-Mar-18</b>	<b>26-Sep-20</b>	
R.01.02.102.001 Glenwood LCI Match (Realignment at Moreland)	30-Mar-19	26-Sep-20	CD01
R.01.02.102.006 Downtown Neighborhood Improvements	01-Nov-18	30-Apr-19	CD02



Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.102.010 Midtown CID Improvements	29-Mar-18	30-Nov-18	CD02
<b>Roadway Construction</b>	<b>01-Jan-19</b>	<b>29-Jun-19</b>	
R.01.02.103.013 Ayr St Roadway Construction	01-Jan-19	29-Jun-19	CD01
R.01.02.103.015 Westminister Dr Roadway Construction	01-Jan-19	29-Jun-19	CD06
R.01.02.103.017 6th St Roadway Construction	01-Jan-19	29-Jun-19	CD09
R.01.02.103.018 Ford St Roadway Construction	01-Jan-19	29-Jun-19	CD09
R.01.02.103.019 James Dr / 5th St Roadway Construction	01-Jan-19	29-Jun-19	CD09
R.01.02.103.020 Marktwo Place Roadway Construction	01-Jan-19	29-Jun-19	CD09
R.01.02.103.021 Wade Ave Roadway Construction	01-Jan-19	29-Jun-19	CD05
R.01.02.103.023 Hirsch Street Roadway Construction	01-Jan-19	29-Jun-19	CD03
R.01.02.103.024 Braeburn Roadway Construction	01-Jan-19	29-Jun-19	CD05
R.01.02.103.025 Newman Place Roadway Construction	01-Jan-19	29-Jun-19	CD09
R.01.02.103.026 Main Street Roadway Construction	01-Jan-19	29-Jun-19	CD09
<b>Roadway Resurfacing</b>	<b>21-Aug-15 A</b>	<b>16-Sep-19</b>	
R.01.02.104.015 North Morningside Resurfacing	01-May-18	27-Apr-19	CD06
R.01.02.104.016 Piedmont Rd Resurfacing	17-Sep-18	16-Sep-19	CD06
R.01.02.104.018 N. Ivy Rd Resurfacing	01-May-18	27-Apr-19	CD07
R.01.02.104.019 Howell Mill Resurfacing	20-Mar-18	31-Mar-18	CD08
R.01.02.104.021 Alvarado Terrace Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.022 Ardley Road Resurfacing	21-Aug-15 A	16-Jan-18 A	CD10
R.01.02.104.026 Brownlee Place Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.027 Camrose Way Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.028 Cedar Island Drive Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.031 Derry Avenue Resurfacing	21-Aug-15 A	20-Mar-18	CD10
R.01.02.104.034 Elmtree Drive Resurfacing	21-Aug-15 A	20-Mar-18	CD10
R.01.02.104.036 Emerald Court Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.039 Howell Terrace Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.041 La Salle Way Resurfacing	21-Aug-15 A	16-Jan-18 A	CD10
R.01.02.104.042 Larchwood Street Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.047 Mays Crossing Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.050 Redbud Lane Resurfacing	21-Aug-15 A	20-Mar-18	CD10
R.01.02.104.051 Rutgers Drive Resurfacing	09-Oct-15 A	20-Mar-18	CD10
R.01.02.104.053 Stokes Avenue Resurfacing	21-Aug-15 A	16-Jan-18 A	CD10
R.01.02.104.054 Valleydale Drive Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.055 Waterford Road Resurfacing	21-Aug-15 A	20-Mar-18	CD10

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.104.060 Ardwick Court Resurfacing	04-Apr-16 A	18-Jan-17 A	CD12
R.01.02.104.065 Litherland Court Resurfacing	04-Apr-16 A	17-Jan-17 A	CD12
R.01.02.104.066 Little Hampton Court Resurfacing	04-Apr-16 A	17-Jan-17 A	CD12
R.01.02.104.069 Oakshire Way Resurfacing	04-Apr-16 A	17-Jan-17 A	CD12
R.01.02.104.075 Sylvan Rd Resurfacing	05-Sep-17 A	30-Apr-18	CD12
R.01.02.104.078 Brownlee Road Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.079 Burton Road Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.080 Fleetwood Circle Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.081 Hazelwood Dr. Resurfacing	21-Aug-15 A	16-Jan-18 A	CD10
R.01.02.104.082 Lynhurst Drive Resurfacing	20-Mar-18	27-Jul-18	CD10
R.01.02.104.083 South Gordon Resurfacing	21-Aug-15 A	17-Jan-17 A	CD10
R.01.02.104.084 Brookline Street	17-Oct-17 A	30-May-18	CD12
R.01.02.104.086 Springdale Place	12-Oct-17 A	30-May-18	CD12
R.01.02.104.087 Springdale Road	10-Oct-17 A	30-May-18	CD12
R.01.02.104.088 Bagwell Drive	03-Oct-17 A	30-May-18	CD12
R.01.02.104.089 Bicknell Street	01-Apr-18	30-May-18	CD12
R.01.02.104.090 Polar Rock Road	02-Oct-17 A	30-May-18	CD12
R.01.02.104.091 Gayles Court	25-Oct-17 A	30-May-18	CD12
R.01.02.104.092 King Smith Road Phase 1	25-Oct-17 A	30-May-18	CD12
R.01.02.104.094 Stanton Road	11-Dec-17 A	30-May-18	CD12
R.01.02.104.095 Beaver Falls Place	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.096 Bent Creek Way	06-Nov-17 A	30-May-18	CD11
R.01.02.104.097 Cascade Rd - Phase 1	20-Mar-18	29-Jun-18	CD11
R.01.02.104.099 East Court Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.100 Fairburn Rd - Phase 3	01-Apr-18	30-May-18	CD11
R.01.02.104.101 Fairway Circle	04-Dec-17 A	30-May-18	CD11
R.01.02.104.102 Forest Overlook Drive	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.103 Forest Overlook Trail	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.104 Guilford Forest Drive	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.105 Guilford Forest Lane	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.106 Hamden Forest Drive	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.107 Hamden Forest Trail	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.108 Jewel Drive	18-May-16 A	16-Jan-18 A	CD11
R.01.02.104.109 Landrum Drive	18-May-16 A	20-Mar-18	CD11
R.01.02.104.110 New Britain Drive	17-Oct-16 A	10-Nov-16 A	CD11

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.104.111 Niskey Lake Road Phase 1	01-Apr-18	30-May-18	CD11
R.01.02.104.112 Overlook Court	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.113 Regency Center Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.114 Regency Crest Court	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.115 Straton Trace	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.116 Howell Drive Resurfacing	04-Apr-16 A	17-Jan-17 A	CD10
R.01.02.104.117 Delmar Lane Resurfacing	04-Apr-16 A	17-Jan-17 A	CD10
R.01.02.104.118 Margaret Mitchell Drive Resurfacing	05-Feb-18 A	18-May-18	CD08
R.01.02.104.119 Spring Lake Court Resurfacing	16-Nov-15 A	17-Jan-17 A	CD08
R.01.02.104.120 18th Street	01-May-18	27-Apr-19	CD03
R.01.02.104.121 8th Street, Phase 1	20-Mar-18	06-Apr-18	CD03
R.01.02.104.123 Aurora Avenue	01-May-18	27-Apr-19	CD03
R.01.02.104.126 Morehouse Dr	01-May-18	27-Apr-19	CD03
R.01.02.104.127 Sunset Avenue	01-May-18	27-Apr-19	CD03
R.01.02.104.128 Travis Street	01-May-18	27-Apr-19	CD03
R.01.02.104.129 Verbena St	01-May-18	27-Apr-19	CD03
R.01.02.104.130 Whitaker Circle	01-May-18	27-Apr-19	CD03
R.01.02.104.131 Whitaker Street	01-May-18	27-Apr-19	CD03
R.01.02.104.133 McAfee Street	01-May-18	27-Apr-19	CD04
R.01.02.104.134 Mims Street	01-May-18	27-Apr-19	CD04
R.01.02.104.135 Muse Street	02-Nov-17 A	30-May-18	CD04
R.01.02.104.136 Pine Street	01-May-18	27-Apr-19	CD04
R.01.02.104.137 Richland Road	28-Nov-17 A	29-Aug-18	CD04
R.01.02.104.138 York Avenue	03-Nov-17 A	29-Aug-18	CD04
R.01.02.104.140 Avondale Avenue	25-Oct-17 A	20-Mar-18	CD01
R.01.02.104.141 Gault Street	22-Apr-16 A	16-Jan-18 A	CD01
R.01.02.104.142 Gilbert Street	25-Sep-17 A	20-Mar-18	CD01
R.01.02.104.143 Hemlock Circle	01-Apr-18	30-May-18	CD01
R.01.02.104.144 Marion Avenue	31-Oct-17 A	20-Mar-18	CD01
R.01.02.104.145 Federal Terrace	22-Apr-16 A	17-Jan-17 A	CD01
R.01.02.104.148 Francis Avenue	27-Oct-17 A	20-Mar-18	CD01
R.01.02.104.151 Rosalia Street	25-Sep-17 A	20-Mar-18	CD01
R.01.02.104.152 Eloise Street	01-Apr-18	29-Aug-18	CD01
R.01.02.104.153 Hansell Street	26-Sep-17 A	20-Mar-18	CD01
R.01.02.104.155 Fairburn Road NW	02-May-16 A	16-Jan-18 A	CD10

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.104.156 Collier Drive Resurfacing	18-May-16 A	17-Jan-17 A	CD10
R.01.02.104.157 Regency Crest Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.159 Niskey Lake Road Phase 2	07-Nov-17 A	29-Aug-18	CD11
R.01.02.104.166 Hemphill School Rd	14-Nov-17 A	29-Aug-18	CD10
R.01.02.104.167 Peachtree Battle Ave	01-Apr-18	30-May-18	CD08
R.01.02.104.168 Westminster Dr	01-May-18	27-Apr-19	CD06
R.01.02.104.169 Hamden Trace	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.170 Jewel Court	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.171 Bethany Forest Drive	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.172 Willowood Lane	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.173 New Haven Court	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.174 Forest Crossing Drive	17-Oct-16 A	20-Mar-18	CD11
R.01.02.104.175 Glennhurst Lane	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.176 Regency Park Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.177 Park Center Drive	18-Jul-16 A	17-Jan-17 A	CD11
R.01.02.104.178 Cascade Rd - Phase 2	01-Oct-18	29-Nov-18	CD11
R.01.02.104.179 Empire Way	24-Oct-17 A	30-May-18	CD12
R.01.02.104.180 Hollow Tree Lane	24-Oct-17 A	30-May-18	CD12
R.01.02.104.186 3rd Ave	29-Sep-18	27-Nov-18	CD05
<b>Sidewalk, Curbing, ADA</b>	<b>15-Jul-15 A</b>	<b>14-Jun-20</b>	
R.01.02.105.013 Johnson Rd Pedestrian Improvements	25-Sep-19	22-Mar-20	CD06
R.01.02.105.014 Lenox Rd Pedestrian Improvements	25-Sep-19	22-Mar-20	CD06
R.01.02.105.015 Old Ivy Rd Pedestrian Improvements	28-May-19	23-Nov-19	CD07
R.01.02.105.021 Oldknow Drive Sidewalk - North	02-Dec-18	02-Mar-19	CD09
R.01.02.105.023 Tye Street Sidewalks	26-Mar-18	22-Apr-18	CD05
R.01.02.105.024 470 Flat Shoals - ADA Ramps and Crosswalk	11-Aug-17 A	31-May-18	CD05
R.01.02.105.025 Edgewood Sidewalk	02-Dec-18	02-Mar-19	CD05
R.01.02.105.026 Delaware Avenue Sidewalk Repairs	13-Dec-18	13-Jun-19	CD01
R.01.02.105.027 Lynhurst Drive Pedestrian Improvements	15-Jul-15 A	17-Feb-17 A	CD10
R.01.02.105.029 Sheridan Rd. NE	26-Jul-17 A	20-Mar-18	CD06
R.01.02.105.030 Guilford Forest Dr.	18-Jul-17 A	20-Mar-18	CD11
R.01.02.105.032 West Paces Ferry Rd.	07-Jun-17 A	15-Jun-18	CD08
R.01.02.105.033 Moores Mill Rd.	25-Oct-16 A	18-Nov-16 A	CD08
R.01.02.105.034 Inman Park Neighborhood Improvements	01-Jan-19	01-Jul-19	CD02
R.01.02.105.035 Midtown Neighborhood Improvements	30-Oct-18	21-Jan-19	CD02

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.01.02.105.036 Poncey-Highland Neighborhood Improvements	01-Jan-19	01-Jul-19	CD02
R.01.02.105.037 Old Fourth Neighborhood Improvements	21-Jul-19	14-Jun-20	CD02
R.01.02.105.038 Candler Park Neighborhood Improvements	20-Mar-17 A	29-Mar-18	CD02
<b>Vertical / Facilities</b>	<b>01-Oct-15 A</b>	<b>05-Feb-20</b>	
<b>City-Wide</b>	<b>01-Oct-15 A</b>	<b>05-Feb-20</b>	
<b>Public Art Program</b>	<b>10-Mar-16 A</b>	<b>31-Oct-18</b>	
R.02.01.010.004 Andrew Young Tribute Plaza	22-Mar-17 A	01-May-17 A	CW-02
R.02.01.010.006 Isamu Noguchi Playscapes	10-Mar-16 A	06-Jun-16 A	CW-06
R.02.01.010.009 Evolution	23-Sep-16 A	16-Nov-16 A	CW-02
R.02.01.010.012 Memorial: Carpets, Panels and Books	20-Feb-17 A	10-Nov-17 A	CW-02
R.02.01.010.013 Ceremonial Circle	02-Oct-17 A	30-Jul-18	CW-02
R.02.01.010.016 Ex-Static	02-Jun-18	01-Sep-18	CW-02
R.02.01.010.017 Carnegie Education Pavilion	07-Jul-16 A	24-Jul-17 A	CW-02
R.02.01.010.019 Henry Grady	20-Mar-18	01-Jun-18	CW-02
R.02.01.010.020 Five Points Monument	20-Mar-18	01-Jun-18	CW-02
R.02.01.010.021 John Wesley Dobbs	08-Jul-16 A	13-Oct-17 A	CW-02
R.02.01.010.022 Emerging	13-Feb-17 A	05-Mar-17 A	CW-02
R.02.01.010.023 Phoenix	15-May-17 A	31-May-17 A	CW-02
R.02.01.010.024 Urban Path	20-Mar-17 A	01-May-17 A	CW-03
R.02.01.010.025 Legends	03-Apr-18	01-Jun-18	CW-03
R.02.01.010.027 Booker T. Washington Lifting The Veil of Ignorance	09-Jun-16 A	26-Sep-16 A	CW-04
R.02.01.010.028 Why X Why	05-May-16 A	10-Mar-17 A	CW-04
R.02.01.010.034 Cattail Fence	31-May-16 A	15-Jun-16 A	CW-04
R.02.01.010.035 Cometh the Sun	15-Dec-16 A	23-Oct-17 A	CW-04
R.02.01.010.037 Tree of Life and Kan	23-Sep-16 A	30-Sep-16 A	CW-06
R.02.01.010.038 New Endings	03-Jul-17 A	17-Jul-17 A	CW-06
R.02.01.010.040 Untitled	02-Dec-16 A	21-Dec-16 A	CW-07
R.02.01.010.043 Not to Scale	20-Mar-17 A	31-Mar-17 A	CW-10
R.02.01.010.045 Attaining Goals	28-Oct-16 A	07-Dec-16 A	CW-12
R.02.01.010.046 Threshold	01-Aug-16 A	03-Apr-18	CW-02
R.02.01.010.047 Hard Days Shack	09-May-16 A	16-Sep-16 A	CW-02
R.02.01.010.048 Birth of Atlanta	23-May-16 A	31-Oct-18	CW-02
R.02.01.010.058 Tower of Time	07-Sep-17 A	30-Jun-18	CW-11
<b>General</b>	<b>01-Oct-15 A</b>	<b>30-Apr-19</b>	
R.02.01.101.001 M.L. King, Jr. Natatorium	05-Jul-16 A	31-Oct-17 A	CW-05

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.02.01.101.003 DPW Building 1 North Avenue (Transportation Bldg)	01-May-18	30-May-18	CW-03
R.02.01.101.004 DPW Building 2 North Avenue (Sanitation Bldg)	20-Mar-18	17-Aug-18	CW-03
R.02.01.101.006 DPW Warehouse/Office - Transportation (Claire Dr)	21-Sep-16 A	30-Mar-18	CW-01
R.02.01.101.007 DPW Service Building - Fleet Services (Claire Dr)	21-Sep-16 A	30-Mar-18	CW-01
R.02.01.101.008 City Hall Complex Waterproofing	23-Nov-15 A	14-Mar-17 A	CW-04
R.02.01.101.009 DPW Sanitation Shop/Garage/Offices (Claire Dr)	21-Sep-16 A	08-Feb-18 A	CW-12
R.02.01.101.010 AWDA Building	01-Oct-15 A	28-Feb-17 A	CW-01
R.02.01.101.011 72 Marietta	16-Nov-15 A	11-Nov-16 A	CW-02
R.02.01.101.013 Pedestrian Bridge @ Municipal Court	21-Aug-18	30-Apr-19	CW-04
R.02.01.101.014 City Hall Roof Replacement	09-Oct-15 A	13-Mar-17 A	CW-04
<b>Public Safety Facilities</b>	<b>14-May-16 A</b>	<b>05-Feb-20</b>	<b>CW-02</b>
R.02.01.106.002 APD 388 VIC Storage	17-Jan-17 A	23-Aug-17 A	CW-02
R.02.01.106.003 VIC Video Wall Replacement	14-May-16 A	04-Aug-16 A	CW-02
R.02.01.106.004 APD 394 Operation Shield CCTV Expansion	18-May-16 A	05-Feb-20	CW-02
R.02.01.106.007 VIC Network Upgrades	01-Jun-18	05-Sep-18	CW-02
<b>Local</b>	<b>01-Feb-16 A</b>	<b>14-Aug-19</b>	
<b>Public Safety Facilities</b>	<b>01-Feb-16 A</b>	<b>14-Aug-19</b>	
R.02.02.106.001 AFR Station 1	06-May-19	14-Aug-19	CD03
R.02.02.106.002 AFR Station 2	20-Jun-18	09-Aug-18	CD01
R.02.02.106.004 AFR Station 4	01-May-18	08-Oct-18	CD05
R.02.02.106.005 AFR Station 5	02-Feb-16 A	31-Aug-18	CD11
R.02.02.106.008 AFR Station 8	02-Jan-17 A	02-Aug-18	CD09
R.02.02.106.009 AFR Station 9	20-Mar-18	03-Oct-18	CD10
R.02.02.106.010 AFR Station 10	02-Feb-16 A	24-Aug-18	CD01
R.02.02.106.013 AFR Station 12	02-Feb-16 A	14-Jun-18	CD02
R.02.02.106.016 AFR Station 14	29-Jun-18	25-Sep-18	CD04
R.02.02.106.018 AFR Station 16	01-Feb-16 A	03-Aug-18	CD03
R.02.02.106.019 AFR Station 17	13-Dec-16 A	18-Oct-18	CD04
R.02.02.106.021 AFR Station 19	04-Jun-18	21-Dec-18	CD06
R.02.02.106.023 AFR Station 20	16-May-18	12-Aug-18	CD12
R.02.02.106.025 AFR Station 21	04-Apr-16 A	18-Oct-18	CD07
R.02.02.106.026 AFR Station 23	09-Mar-17 A	20-May-18	CD09
R.02.02.106.027 AFR Station 25	29-Feb-16 A	12-Aug-18	CD10
R.02.02.106.029 AFR Station 26	04-Apr-16 A	05-Dec-18	CD08
R.02.02.106.031 AFR Station 29	01-Mar-16 A	14-Aug-18	CD06



Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
R.02.02.106.034 AFR Station 30	20-Mar-18	29-Nov-18	CD12
R.02.02.106.040 AFR Station 38	26-Apr-16 A	17-Oct-18	CD09
R.02.02.106.100 APD Zone 4	28-Feb-19	28-Jun-19	CD11
<b>Community Facilities</b>	<b>10-Oct-16 A</b>	<b>12-Dec-18</b>	
R.02.02.107.001 Grant Park Pool	29-Mar-18	19-May-18	CD01
R.02.02.107.004 Central Park	14-Nov-16 A	17-Aug-18	CD02
R.02.02.107.007 Dunbar Facility	21-Feb-17 A	30-Oct-17 A	CD04
R.02.02.107.008 Candler Park	16-Mar-18 A	14-Nov-18	CD02
R.02.02.107.009 Goldsboro Park	01-May-18	12-Dec-18	CD02
R.02.02.107.010 Lenox Wildwood	31-May-18	12-Oct-18	CD06
R.02.02.107.011 McClatchey Park	31-May-18	18-Jun-18	CD06
R.02.02.107.013 Peachtree Hills Recreation Center	20-Mar-18	12-Oct-18	CD07
R.02.02.107.015 Chastain Pool	18-Jan-17 A	01-Jun-17 A	CD08
R.02.02.107.017 English Park Recreation	01-Jun-18	30-Sep-18	CD09
R.02.02.107.019 William Walker (Ben Hill) Recreation Center	15-Jul-18	17-Sep-18	CD11
R.02.02.107.020 Rosel Fann Community Center	06-May-18	25-Jun-18	CD12
R.02.02.107.024 Adams Park	01-May-18	12-Dec-18	CD11
R.02.02.107.025 Georgia Hill Facility	26-Apr-18	17-Aug-18	CD01
R.02.02.107.026 Collier Heights Recreation Center	27-Mar-18	27-Aug-18	CD10
R.02.02.107.029 Oakland City Rec. Center at Rev. James Orange Park	01-May-18	12-Dec-18	CD04
R.02.02.107.030 Lang Carson Rec Center	26-Apr-18	18-Aug-18	CD05
R.02.02.107.031 Lake Claire Park	10-Oct-16 A	19-Jun-17 A	CD05
R.02.02.107.035 West End Recreation Center	01-May-18	24-Oct-18	CD04
<b>TSPLOST</b>	<b>22-Dec-17 A</b>	<b>29-Mar-23</b>	
<b>Program-Wide</b>	<b>22-Dec-17 A</b>	<b>29-Mar-23</b>	
<b>TSPLOST Complete Streets</b>	<b>18-May-19</b>	<b>30-Mar-22</b>	
R.03.00.002.002 Campbellton Rd Smart Transit Corridor	29-Mar-20	30-Mar-22	CW-04,11,12
R.03.00.002.006 North Ave	18-May-19	22-May-20	CW-02
<b>TSPLOST Sidewalks and Streetscapes</b>	<b>22-Dec-17 A</b>	<b>22-Nov-19</b>	
R.03.00.004.002 Atlanta Memorial Park Area Pedestrian Access and Safety Impro	22-Dec-17 A	28-Nov-18	CW-08
R.03.00.004.011 Martin Luther King Jr. Dr	01-Jun-18	22-Nov-19	CW-10
<b>TSPLOST Signal Coordination</b>	<b>15-Jul-18</b>	<b>03-Feb-20</b>	
R.03.00.007.002 Piedmont Ave TCC Extension	15-Jul-18	30-Jan-20	CW-06
R.03.00.007.003 Courtland Ave TCC	12-Aug-18	03-Feb-20	CW-02
R.03.00.007.004 Juniper St Signal Upgrades	12-Aug-18	03-Feb-20	CW-02,06

Start Date: 01-Jan-15  
 Finish Date : 23-Nov-23  
 Data Date: 03-Apr-17

2015 Renew Atlanta Infrastructure Bond  
 & TSPLOST Program  
 Master Schedule

Activity Name	Construction Start	Construction Finish	RATL - Council District
<b>R.03.00.007.005 Linden Ave TCC</b>	12-Aug-18	03-Feb-20	CW-02
<b>R.03.00.007.006 Piedmont Ave Midtown TCC</b>	12-Aug-18	03-Feb-20	CW-02,06
<b>R.03.00.007.007 Pine St TCC</b>	12-Aug-18	03-Feb-20	CW-02
<b>R.03.00.007.008 Ponce De Leon Ave TCC</b>	12-Aug-18	03-Feb-20	CW-02
<b>R.03.00.007.009 14th St Signal Upgrades</b>	12-Aug-18	03-Feb-20	CW-02,06
<b>R.03.00.007.010 Spring St Signal Upgrades</b>	12-Aug-18	03-Feb-20	CW-02
<b>R.03.00.007.011 Ted Turner Dr Signal Upgrades</b>	12-Aug-18	03-Feb-20	CW-02
<b>R.03.00.007.012 W Peachtree St TCC</b>	12-Aug-18	03-Feb-20	CW-02
<b>R.03.00.007.014 North Ave Midtown TCC</b>	12-Aug-18	03-Feb-20	CW-02,03,04
<b>R.03.00.007.015 10th St TCC</b>	28-Oct-18	29-May-19	CW-02,06
<b>TSPLOST Partnership and Matching Funds</b>	<b>27-Jun-21</b>	<b>29-Mar-23</b>	<b>CW-02</b>
<b>R.03.00.010.004 10th Street Multimodal Bridge</b>	27-Jun-21	29-Mar-23	CW-02