

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
<b>Renew ATL</b>				
<b>Horizontal / Transportation</b>				
<b>City-Wide</b>				
<b>Signals</b>				
R.01.01.001.001 14th St @ Howell Mill	DESIGN	2019.Summer	2019.Fall	CW-03
R.01.01.001.002 Alston Dr @ Candler Rd	DESIGN	2019.Spring	2019.Fall	CW-05
R.01.01.001.003 Avon Ave @ Westmont Rd & Orlando St	DESIGN	2019.Spring	2019.Summer	CW-04
R.01.01.001.004 Barnett St @ Saint Charles Place	CONST PROCURE	2019.Winter	2019.Spring	CW-06
R.01.01.001.005 Campbellton Rd @ Dodson Dr	CLOSE OUT	2016.Fall	2017.Summer	CW-11
R.01.01.001.006 Campbellton Rd @ Greenbrier Parkway & Mount Gilead Rd	CLOSE OUT	2016.Winter	2018.Spring	CW-11
R.01.01.001.007 Campbellton Rd @ Oakland Ave	CLOSE OUT	2016.Winter	2017.Summer	CW-04
R.01.01.001.008 Chattahoochee Ave @ Ellsworth Industrial Boulevard	CONSTRUCTION	2018.Winter	2019.Winter	CW-09
R.01.01.001.009 Chattahoochee Ave @ Hills Ave	CONSTRUCTION	2018.Winter	2019.Winter	CW-09
R.01.01.001.010 College Ave @ Rockyford Rd	CONST PROCURE	2018.Fall	2019.Winter	CW-05
R.01.01.001.011 Constitution Rd @ Forrest Park Rd	CLOSED	2016.Winter	2017.Summer	CW-01
R.01.01.001.012 DeKalb Ave Reversible Lane System	CONST PROCURE	2018.Fall	2019.Winter	CW-02,05
R.01.01.001.013 DeKalb Ave @ Rockyford Rd & DeKalb Place	CONST PROCURE	2018.Fall	2019.Winter	CW-05
R.01.01.001.014 Habersham Rd @ West Wesley Rd	DESIGN	2020.Fall	2021.Spring	CW-08
R.01.01.001.015 Hamilton E. Holmes Dr @ Burton Rd	DESIGN	2019.Summer	2019.Fall	CW-10
R.01.01.001.016 Hollywood Rd @ Johnson Rd	DESIGN	2019.Summer	2019.Fall	CW-09
R.01.01.001.017 Howell Mill Rd @ Collier Rd	DESIGN	2019.Summer	2019.Fall	CW-08
R.01.01.001.018 Howell Mill Rd @ Huff Rd	DESIGN	2019.Summer	2019.Fall	CW-09
R.01.01.001.019 Howell Mill Rd @ Peachtree Battle Ave	DESIGN	2020.Fall	2021.Spring	CW-08
R.01.01.001.020 Howell Mill Rd @ Moores Mill Rd Intersection Improvements	DESIGN	2020.Fall	2021.Spring	CW-08
R.01.01.001.021 Jonesboro Rd @ Claire Dr & Sawtell Ave	DESIGN	2019.Spring	2019.Fall	CW-01
R.01.01.001.022 Lakewood Ave @ Claire Dr	DESIGN	2019.Spring	2019.Fall	CW-01
R.01.01.001.023 Lakewood Ave @ Fleet St & Georgia 166 Ramps	DESIGN	2019.Spring	2019.Fall	CW-12
R.01.01.001.024 Lakewood Ave @ Macon Dr & Lakewood Way	DESIGN	2019.Summer	2019.Fall	CW-12
R.01.01.001.025 Lakewood Ave @ Sylvan Rd	DESIGN	2019.Spring	2019.Fall	CW-12
R.01.01.001.026 Lee St. @ White Oak Avenue	DESIGN	2019.Summer	2019.Fall	CW-04
R.01.01.001.027 Luckie St @ Pine St	DESIGN	2019.Summer	2019.Fall	CW-04
R.01.01.001.028 Macon Dr @ Old Hapeville Rd & Bromack Dr	CONSTRUCTION	2016.Summer	2018.Fall	CW-12
R.01.01.001.029 Marietta Boulevard @ Chattahoochee Ave	CONSTRUCTION	2018.Winter	2019.Winter	CW-09
R.01.01.001.030 Marietta Rd @ Perry Boulevard & Johnson Rd	DESIGN	2019.Summer	2019.Fall	CW-09

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.001.031 Marietta St @ Andrew Young International Boulevard	DESIGN	2019.Summer	2019.Fall	CW-02
R.01.01.001.032 Marietta St @ Foundry St (Park Ave)	DESIGN	2019.Summer	2019.Fall	CW-04
R.01.01.001.037 Memorial Dr @ Maynard Terrace & Wyman St	DESIGN	2019.Summer	2019.Fall	CW-05
R.01.01.001.038 Monroe Dr @ Amsterdam Ave	DESIGN	2020.Winter	2020.Spring	CW-06
R.01.01.001.039 Monroe Dr @ Armour Dr	DESIGN	2020.Winter	2020.Spring	CW-06
R.01.01.001.040 Monroe Dr @ Buford Highway N/B Ramps	DESIGN	2020.Winter	2020.Spring	CW-06
R.01.01.001.041 Monroe Dr @ Park Dr	CONST PROCURE	2018.Fall	2019.Winter	CW-06
R.01.01.001.042 Moores Mill Rd @ W. Wesley Rd Intersection Improvements	DESIGN	2021.Winter	2021.Summer	CW-08
R.01.01.001.045 Mt. Paran Rd @ Randall Mill & Conway Dr Intersection Imp	CONSTRUCTION	2018.Winter	2018.Summer	CW-08
R.01.01.001.046 Mt. Paran Rd @ Northside Parkway Intersection Improvem	DESIGN	2020.Fall	2021.Winter	CW-08
R.01.01.001.047 Northside Dr @ Moores Mill Rd	DESIGN	2019.Summer	2019.Fall	CW-08
R.01.01.001.048 Oakdale Rd @ Fairview Rd	DESIGN	2019.Summer	2019.Fall	CD06
R.01.01.001.049 Parkway Dr @ Linden Ave	DESIGN	2020.Winter	2020.Spring	CW-02
R.01.01.001.051 Pryor Rd @ Claire Dr & Pryor Circle	DESIGN	2020.Fall	2021.Winter	CW-12
R.01.01.001.052 Pryor Rd @ Fair Dr	DESIGN	2020.Fall	2021.Spring	CW-12
R.01.01.001.054 Sylvan Rd @ Deckner Ave & Brewer Boulevard	DESIGN	2019.Spring	2019.Fall	CW-12
R.01.01.001.057 Marietta Boulevard @ Coronet Way	CLOSED	2015.Fall	2016.Spring	CW-09
R.01.01.001.058 Campbellton Rd @ Venetian / Kenilworth	CLOSE OUT	2016.Fall	2017.Summer	CW-12
R.01.01.001.059 Campbellton Rd @ Stanton	DESIGN	2019.Fall	2020.Spring	CW-12
R.01.01.001.060 10th St. Pedestrian Safety	CONSTRUCTION	2018.Spring	2018.Fall	CW-02,06
R.01.01.001.061 Piedmont Ave. Pedestrian Safety	DESIGN	2019.Spring	2019.Fall	CW-02
R.01.01.001.062 North Highland Ave. Pedestrian Safety	DESIGN	2019.Spring	2019.Fall	CW-02
R.01.01.001.063 License Plate Readers (LPR) - Safety Comm (Reallocation	CONSTRUCTION	2017.Winter	2018.Summer	CW-02
R.01.01.001.064 Piedmont Ave @ Decatur St	CONSTRUCTION	2018.Winter	2019.Spring	CW-05
<b>Resurfacing</b>				
R.01.01.003.001 10th St	CLOSE OUT	2016.Summer	2018.Spring	CW-02,06
R.01.01.003.002 14th St, Phase 1	ON HOLD	NA	NA	CW-03
R.01.01.003.003 14th St, Phase 2	CONSTRUCTION.Under	2019.Spring	2019.Fall	CW-02,06
R.01.01.003.004 14th St, Phase 3	ON HOLD	NA	NA	CW-02,06
R.01.01.003.005 Avon Ave	CLOSE OUT	2015.Fall	2018.Spring	CW-04
R.01.01.003.006 Baker/Highland Connector	CONST PROCURE	2019.Spring	2020.Spring	CW-05
R.01.01.003.007 Barnett St	CONSTRUCTION	2017.Winter	2018.Fall	CW-06
R.01.01.003.008 Beecher St	CONSTRUCTION	2018.Spring	2018.Fall	CW-11,10,04
R.01.01.003.009 Berne St	CLOSE OUT	2015.Fall	2018.Spring	CW-01
R.01.01.003.011 Bohler Rd	CLOSE OUT	2016.Spring	2017.Winter	CW-08,09

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.003.013 Cleveland Ave	CLOSE OUT	2016.Spring	2018.Spring	CW-12
R.01.01.003.014 College Ave	CONSTRUCTION.Under	2018.Spring	2018.Fall	CW-05
R.01.01.003.015 Collier Rd	CONSTRUCTION	2018.Spring	2018.Fall	CW-08
R.01.01.003.016 Decatur St	ON HOLD	NA	NA	CW-02,05,01
R.01.01.003.017 Defoors Ferry	ON HOLD	NA	NA	CW-09
R.01.01.003.018 DeKalb Ave	DESIGN	2019.Spring	2019.Fall	CW-02,05
R.01.01.003.019 Dill Ave	CLOSE OUT	2015.Fall	2016.Summer	CW-12
R.01.01.003.020 East Andrews Dr	CLOSE OUT	2016.Spring	2017.Winter	CW-08
R.01.01.003.021 East Cleveland Ave	CONSTRUCTION.Under	2018.Spring	2018.Fall	CW-12
R.01.01.003.023 East Roxboro Rd	CLOSE OUT	2016.Summer	2016.Summer	CW-07
R.01.01.003.024 Ellsworth Industrial Boulevard	CONSTRUCTION	2018.Spring	2019.Winter	CW-09
R.01.01.003.025 Empire Boulevard	CONSTRUCTION	2017.Winter	2018.Fall	CW-12
R.01.01.003.027 Fair St / ASM Blvd.	CONSTRUCTION	2018.Spring	2018.Fall	CW-03,04
R.01.01.003.028 Forrest Park Rd	CONST PROCURE	2019.Spring	2020.Spring	CW-12,01
R.01.01.003.029 Fort St	CLOSE OUT	2017.Summer	2018.Winter	CW-05
R.01.01.003.031 Hapeville Rd	CLOSE OUT	2015.Fall	2016.Summer	CW-12
R.01.01.003.032 Harbin Rd	CONSTRUCTION	2016.Fall	2018.Fall	CW-11
R.01.01.003.033 Hightower Rd	CLOSE OUT	2016.Winter	2017.Winter	CW-09
R.01.01.003.034 Hills Ave	CONSTRUCTION	2018.Spring	2018.Fall	CW-09
R.01.01.003.037 Huber St	CONSTRUCTION.Under	2018.Fall	2019.Winter	CW-09
R.01.01.003.038 Huff Rd	CONSTRUCTION	2018.Winter	2018.Fall	CW-09
R.01.01.003.039 Jefferson St, Phase 1	CLOSE OUT	2016.Winter	2018.Summer	CW-03
R.01.01.003.040 John Portman Boulevard (Harris St)	CLOSED	2016.Fall	2016.Fall	CW-02,05,04
R.01.01.003.041 Johnson Rd, Phase 1	CONST PROCURE	2019.Spring	2020.Spring	CW-06
R.01.01.003.042 Johnson Rd, Phase 2	CONST PROCURE	2019.Spring	2020.Spring	CW-06
R.01.01.003.044 Lake Ave	CLOSE OUT	2016.Spring	2017.Winter	CW-02
R.01.01.003.045 Lakewood Ave	ON HOLD	NA	NA	CW-12,01
R.01.01.003.046 Lakewood Way	ON HOLD	NA	NA	CW-12
R.01.01.003.047 Langston Ave	CLOSE OUT	2016.Winter	2018.Spring	CW-12
R.01.01.003.048 Lawton St	CONSTRUCTION	2018.Spring	2018.Fall	CW-04
R.01.01.003.049 Lenox Rd, Phase 1	CONST PROCURE	2019.Spring	2020.Spring	CW-06
R.01.01.003.050 Lenox Rd, Phase 2	CONST PROCURE	2019.Spring	2020.Spring	CW-06,07
R.01.01.003.051 Lindbergh Way, Phase 1	ON HOLD	NA	NA	CW-06
R.01.01.003.052 Lindbergh Way, Phase 2	ON HOLD	NA	NA	CW-06
R.01.01.003.053 Linden Ave	ON HOLD	NA	NA	CW-02

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.003.054 Loridans Dr	CONSTRUCTION	2016.Fall	2018.Fall	CW-07
R.01.01.003.055 Macon Dr	CLOSE OUT	2015.Fall	2017.Winter	CW-12,01
R.01.01.003.056 Marietta St	CONSTRUCTION	2018.Summer	2019.Winter	CW-03,04
R.01.01.003.057 Mayson St	CONSTRUCTION	2017.Fall	2018.Fall	CW-06
R.01.01.003.058 Montgomery Ferry Dr, Phase 1	CONST PROCURE	2019.Spring	2020.Spring	CW-06
R.01.01.003.059 Montgomery Ferry Dr, Phase 2	CONSTRUCTION.Under	2018.Fall	2019.Spring	CW-06
R.01.01.003.060 Morris St	ON HOLD	NA	NA	CW-09
R.01.01.003.061 Murphy Ave	CLOSE OUT	2015.Fall	2017.Winter	CW-12
R.01.01.003.062 North Angier Ave	ON HOLD	NA	NA	CW-02
R.01.01.003.063 North Ave	CONSTRUCTION	2017.Summer	2018.Fall	CW-02
R.01.01.003.064 North Camp Creek Pkwy	CONSTRUCTION	2018.Spring	2018.Spring	CW-11
R.01.01.003.065 Northwest Dr	ON HOLD	NA	NA	CW-09
R.01.01.003.066 Oakdale Rd	CONST PROCURE	2018.Fall	2019.Fall	CW-06
R.01.01.003.068 Old Chattahoochee Ave	CONSTRUCTION.Under	2018.Fall	2019.Spring	CW-09
R.01.01.003.070 Old Gordon Rd	ON HOLD	NA	NA	CW-10
R.01.01.003.071 Old Hapeville Rd	CLOSE OUT	2015.Fall	2017.Winter	CW-12
R.01.01.003.072 Old Ivy Rd	CONSTRUCTION.Under	2018.Fall	2019.Winter	CW-07
R.01.01.003.073 W. Paces Ferry Rd - I-75 To City Limits	CLOSE OUT	2016.Spring	2017.Winter	CW-08
R.01.01.003.074 Peachtree Dunwoody Rd	CLOSE OUT	2016.Summer	2018.Spring	CW-07
R.01.01.003.075 Polo Dr	CONSTRUCTION.Under	2018.Spring	2018.Fall	CW-06
R.01.01.003.076 Ruby Harper Boulevard	CONSTRUCTION	2018.Summer	2019.Winter	CW-12
R.01.01.003.077 Southside Industrial Court	CONSTRUCTION	2018.Summer	2018.Fall	CW-12
R.01.01.003.078 Southside Industrial Parkway	CONSTRUCTION	2018.Summer	2018.Fall	CW-12
R.01.01.003.079 Southside Industrial Way	CONSTRUCTION	2018.Summer	2018.Fall	CW-12
R.01.01.003.080 Stone Hogan Connector	CONSTRUCTION	2017.Fall	2018.Fall	CW-11
R.01.01.003.081 Sydney St	ON HOLD	NA	NA	CW-01
R.01.01.003.082 West Wieuca Rd, Phase 1	CONST PROCURE	2018.Fall	2019.Fall	CW-07,08
R.01.01.003.083 West Wieuca Rd, Phase 2	CONST PROCURE	2019.Spring	2020.Spring	CW-07
R.01.01.003.084 West Wieuca Rd, Phase 3	CONST PROCURE	2018.Fall	2019.Fall	CW-08
R.01.01.003.085 Wieuca Rd	CONST PROCURE	2019.Spring	2020.Spring	CW-07,08
R.01.01.003.086 Wilson Rd	CONSTRUCTION.Under	2018.Summer	2018.Fall	CW-12
R.01.01.003.089 Hills Place	CONSTRUCTION.Under	2018.Fall	2019.Spring	CW-09
R.01.01.003.090 Jefferson St, Phase 2	CLOSE OUT	2016.Winter	2017.Winter	CW-03
R.01.01.003.091 Fair Dr	CONSTRUCTION	2018.Summer	2019.Winter	CW-12
R.01.01.003.092 Metropolitan Pkwy	CONSTRUCTION	2018.Summer	2019.Winter	CW-12

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.003.093 Northside Pkwy - Phase 1	CONSTRUCTION	2018.Spring	2019.Winter	CW-08
R.01.01.003.094 Northside Pkwy - Phase 2	CONSTRUCTION	2018.Spring	2019.Winter	CW-08
R.01.01.003.096 Spring St, Phase 1	CONST PROCURE	2019.Spring	2020.Spring	CW-02,03,06
R.01.01.003.098 Peachtree Rd	CONST PROCURE	2019.Spring	2020.Spring	CW-07,08
R.01.01.003.099 Buckhead Loop (Lenox Rd)	CONST PROCURE	2019.Spring	2020.Spring	CW-07
R.01.01.003.100 Lakewood Freeway (Arthur B. Langford Jr. Parkway)	CONST PROCURE	2019.Spring	2020.Spring	CW-12
R.01.01.003.101 Jackson St	CLOSE OUT	2017.Summer	2018.Winter	CW-05
R.01.01.003.102 Auburn Ave	CLOSE OUT	2017.Summer	2018.Winter	CW-05,02
R.01.01.003.103 Peachtree St	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.104 Ellis St	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.105 Carnegie Way	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.106 Andrew Young International Blvd	CLOSE OUT	2017.Summer	2018.Winter	CW-02,04
R.01.01.003.107 Centennial Olympic Park Dr	CLOSE OUT	2017.Summer	2018.Winter	CW-02,04
R.01.01.003.108 Luckie St	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.109 Park Pl	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.110 Edgewood Ave	CLOSE OUT	2017.Summer	2018.Winter	CW-02,05
R.01.01.003.111 Bolton Rd	CONSTRUCTION	2018.Spring	2018.Fall	CW-10
R.01.01.003.113 Collier Drive	CONSTRUCTION	2018.Spring	2018.Fall	CW-10
R.01.01.003.114 Fairburn Rd - Phase 1	CONSTRUCTION	2017.Fall	2018.Winter	CW- 10,11
R.01.01.003.115 Fairburn Rd - Phase 2	CONSTRUCTION	2017.Fall	2018.Fall	CW-11
R.01.01.003.116 Campbellton Rd	CONSTRUCTION	2018.Fall	2019.Spring	CW-11
R.01.01.003.118 8th St, Phase 2	CONST PROCURE	2019.Spring	2020.Spring	CW-02
R.01.01.003.119 Williams St	CONST PROCURE	2019.Spring	2020.Spring	CW-02
R.01.01.003.120 Spring St, Phase 2	CONST PROCURE	2019.Spring	2020.Spring	CW-02
R.01.01.003.121 Browntown Rd	CONSTRUCTION	2017.Fall	2018.Fall	CW-09
R.01.01.003.122 R.D. Abernathy Blvd	CONSTRUCTION	2018.Spring	2018.Fall	CW-01,04
<b>Complete Streets</b>				
R.01.01.004.001 Cascade Rd. Phase I Streetscape Project	DESIGN	2020.Fall	2023.Winter	CW-11,10,04
R.01.01.004.002 Dekalb Ave Complete Street Project	DESIGN	2020.Fall	2024.Winter	CW-02,05
R.01.01.004.003 East Paces Ferry Rd Complete Street Project	CONSTRUCTION	2017.Fall	2019.Winter	CW-07
R.01.01.004.004 Fairburn Rd Complete Street Project	DESIGN	2020.Summer	2022.Spring	CW-10
R.01.01.004.005 Forsyth St Complete Street Project	NOT STARTED	2021.Fall	2022.Fall	CW-02,04
R.01.01.004.006 Howell Mill Rd Complete Street Project	DESIGN	2020.Fall	2023.Fall	CW-08,09,03
R.01.01.004.007 J E Boone Boulevard Complete Street Project	CONSTRUCTION	2017.Winter	2019.Winter	CW-03
R.01.01.004.008 J E Lowery Boulevard Complete Street Project	DESIGN	2019.Fall	2021.Spring	CW-03,04

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
<b>R.01.01.004.009 Martin Luther King Jr. Dr - Two-Way Conversion</b>	CONSTRUCTION	2019.Fall	2020.Fall	CW-05,01,03,04
<b>R.01.01.004.010 Monroe Dr Complete Street Project</b>	DESIGN	2021.Winter	2021.Fall	CW-06
<b>R.01.01.004.011 Monroe Dr / Boulevard Complete Street Project</b>	DESIGN	2021.Winter	2021.Fall	CW-02,05,06
<b>R.01.01.004.013 Piedmont Ave Complete Street Project - Work by CID</b>	DESIGN	2020.Winter	2020.Summer	CW-02,06
<b>R.01.01.004.014 RD Abernathy Dr Complete Street Project - Work by CID</b>	DESIGN	2018.Fall	2019.Winter	CW-10,04
<b>R.01.01.004.015 University Ave Complete Street Project</b>	DESIGN	2020.Winter	2021.Winter	CW-12,01
<b>R.01.01.004.016 Lynhurst Drive Complete Street Project</b>	CLOSE OUT	2015.Fall	2017.Summer	CW-10
<b>R.01.01.004.017 Cascade Ave. Phase II Streetscape Project</b>	DESIGN	2021.Spring	2022.Summer	CW-04,10
<b>R.01.01.004.100 Martin Luther King Jr. Dr Complete Street Project</b>	CONSTRUCTION	2018.Summer	2021.Fall	CW-10
<b>Bridges</b>				
<b>R.01.01.005.002 Childress Dr</b>	CONSTRUCTION	2018.Summer	2019.Summer	CW-11
<b>R.01.01.005.003 Courtland St</b>	CONSTRUCTION	2017.Fall	2019.Spring	CW-01
<b>R.01.01.005.004 Martin Luther King Jr. Dr</b>	CONSTRUCTION	2019.Spring	2022.Fall	CW-04
<b>R.01.01.005.006 Powers Ferry Rd</b>	CONSTRUCTION	2018.Summer	2019.Spring	CW-08
<b>R.01.01.005.009 Central Ave</b>	DESIGN	2021.Fall	2024.Summer	CW-04
<b>R.01.01.005.011 West Lake Ave Bridge Replacement</b>	DESIGN	2021.Fall	2023.Fall	CW-03,04
<b>School Zone Flashing Beacons</b>	<b>CLOSE OUT</b>			
<b>R.01.01.006.002 Bolton Elementary School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-09
<b>R.01.01.006.004 Bunche Middle School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-11
<b>R.01.01.006.005 Continental Colony Elementary School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-11
<b>R.01.01.006.006 Coretta Scott King Middle School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-09
<b>R.01.01.006.007 F. L. Stanton Elementary School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-04
<b>R.01.01.006.008 Fickett Elementary School</b>	CLOSE OUT	2016.Summer	2016.Fall	CW-11
<b>R.01.01.006.009 Forest Hills Academy</b>	CLOSE OUT	2016.Summer	2016.Fall	CW-12
<b>R.01.01.006.010 Garden Hills Elementary School</b>	CLOSE OUT	2016.Summer	2016.Fall	CW-07
<b>R.01.01.006.011 H. W. Grady High School</b>	CLOSE OUT	2016.Summer	2016.Fall	CW-06
<b>R.01.01.006.012 Heritage Academy</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-12
<b>R.01.01.006.013 Humphries Elementary</b>	CLOSE OUT	2016.Summer	2016.Fall	CW-12
<b>R.01.01.006.014 S.M. Inman Middle School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-06
<b>R.01.01.006.015 W.T. Jackson Elementary School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-08
<b>R.01.01.006.016 Jackson High School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-01
<b>R.01.01.006.018 Kimberly Elementary School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-11
<b>R.01.01.006.019 The Kindezi School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-03
<b>R.01.01.006.021 Lin Elementary School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-02
<b>R.01.01.006.022 Long Middle School</b>	CLOSE OUT	2016.Spring	2016.Summer	CW-12

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.006.023 Miles Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-10
R.01.01.006.024 Morningside Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-06
R.01.01.006.025 Neighborhood Charter School	CLOSE OUT	2016.Spring	2016.Summer	CW-01
R.01.01.006.028 Perkinson Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.029 Rivers Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-08
R.01.01.006.031 Scott Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-09
R.01.01.006.032 Smith Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-07
R.01.01.006.033 Smith Intermediate School	CLOSE OUT	2016.Spring	2016.Summer	CW-07
R.01.01.006.034 South Atlanta Computer Animation & Design School	CLOSE OUT	2016.Summer	2016.Fall	CW-12
R.01.01.006.035 Springdale Park Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-06
R.01.01.006.036 Sutton Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-08
R.01.01.006.037 Sylvan Hills Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.038 Toomer Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-05
R.01.01.006.039 Towns Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-10
R.01.01.006.041 Washington High School	CLOSE OUT	2016.Spring	2016.Summer	CW-04
R.01.01.006.043 Whitefoord Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-05
R.01.01.006.044 Martin Luther King Jr. Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-05
R.01.01.006.045 Hutchinson Elementary	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.046 Kipp Ways Academy	CLOSE OUT	2016.Spring	2016.Summer	CW-03
R.01.01.006.047 Centennial Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.01.01.006.048 Cleveland Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-12
R.01.01.006.049 Drew Charter Memorial School	CLOSE OUT	2017.Summer	2018.Winter	CW-05
R.01.01.006.050 Kipp Strive Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.01.01.006.051 Atlanta Classical Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.01.01.006.052 Alonzo Crim High School	CLOSE OUT	2016.Summer	2016.Fall	CW-05
R.01.01.006.053 Burgess-Peterson Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-05
R.01.01.006.054 Hope Hill Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-05
<b>Traffic Communications Corridors</b>				
R.01.01.007.001 10th St (TCC) ( West )	DESIGN PROCURE	2019.Summer	2020.Winter	CW-03
R.01.01.007.002 14th St (TCC)	DESIGN PROCURE	2019.Summer	2020.Winter	CW-03
R.01.01.007.003 Atlanta Ave (TCC)	DESIGN	2019.Spring	2020.Spring	CW-01
R.01.01.007.004 Campbellton Rd Phase 2 (TCC)	DESIGN	2019.Summer	2019.Fall	CW-11,12,04
R.01.01.007.005 Cascade Rd (TCC)	DESIGN	2019.Fall	2020.Winter	CW-11,10,04
R.01.01.007.006 Claire Dr (TCC)	DESIGN	2019.Spring	2019.Fall	CW-12,01
R.01.01.007.007 Cleveland Ave (TCC)	DESIGN	2019.Spring	2019.Fall	CW-12

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.007.008 DeKalb Ave/Decatur St (TCC)	CONST PROCURE	2018.Fall	2019.Winter	CW-02,05,01
R.01.01.007.009 Glenwood Rd (TCC)	DESIGN	2019.Spring	2019.Fall	CW-01
R.01.01.007.010 Greenbriar Parkway (TCC)	DESIGN	2019.Spring	2019.Fall	CW-11
R.01.01.007.011 Hosea Williams Dr (TCC)	DESIGN	2019.Winter	2020.Summer	CW-05
R.01.01.007.012 Joseph E. Boone (TCC)	CONSTRUCTION	2016.Fall	2019.Winter	CW-03
R.01.01.007.013 Joseph E. Lowery (TCC)	DESIGN	2019.Fall	2020.Winter	CW-03,04
R.01.01.007.014 Martin Luther King Jr. Dr (TCC)	CONSTRUCTION	2018.Summer	2021.Spring	CW-10,03,04
R.01.01.007.015 Marietta Boulevard (TCC)	CONSTRUCTION	2018.Summer	2019.Winter	CW-09,03
R.01.01.007.016 McDaniel St (TCC)	DESIGN	2019.Spring	2019.Fall	CW-12,04
R.01.01.007.017 Monroe/Boulevard (TCC)	CONST PROCURE	2018.Fall	2019.Winter	CW-02,05,01,06
R.01.01.007.018 North Ave Smart Corridor	DESIGN	2019.Spring	2020.Spring	CW-02,03,04
R.01.01.007.019 Peachtree St (TCC)	DESIGN	2019.Summer	2020.Winter	CW-02,05,03,04,06
R.01.01.007.020 Piedmont Ave (TCC)	CONSTRUCTION	2018.Winter	2019.Spring	CW-02,05,01,04
R.01.01.007.021 R.D. Abernathy/Georgia Ave (TCC)	DESIGN	2019.Spring	2019.Fall	CW-12,01,04
R.01.01.007.022 Sylvan Rd (TCC)	DESIGN	2019.Spring	2019.Fall	CW-12
R.01.01.007.023 West Marietta St (TCC)	CONSTRUCTION	2018.Winter	2019.Winter	CW-03,04
R.01.01.007.024 Howell Mill Rd (TCC)	DESIGN	2019.Summer	2019.Fall	CW-03,08,09
R.01.01.007.025 Centennial Olympic Park Dr (TCC)	CONSTRUCTION	2017.Spring	2018.Fall	CW-04
R.01.01.007.026 Roxboro Road (TCC)	CONST PROCURE	2018.Fall	2019.Winter	CW-07
R.01.01.007.027 Boulevard (TCC)	DESIGN	2019.Spring	2019.Fall	CW-04
R.01.01.007.028 Monroe Dr TCC Extension Phase 1	CONST PROCURE	2018.Fall	2019.Winter	CW-06
<b>Sidewalk, Curbing, ADA</b>		<b>2018.Fall</b>	<b>2019.Summer</b>	
R.01.01.105.003 Atlanta Memorial Park	CONST PROCURE	2018.Fall	2019.Summer	CW-08
R.01.01.105.005 Buckhead CID ADA Sidewalk Repairs	DESIGN	2018.Fall	2019.Summer	CW-07
<b>Local</b>				
<b>General</b>				
R.01.02.101.013 Krog Street Tunnel Lighting	CONST PROCURE	2018.Fall	2019.Spring	CD05
R.01.02.101.015 East Lake Park Parking Lot	DESIGN	2019.Spring	2020.Winter	CD05
R.01.02.101.016 West Wieuca Road, Path/Sidewalk Widening	DESIGN	2019.Winter	2020.Winter	CD08
R.01.02.101.017 Little 5 Points CID Improvements	DESIGN	2020.Fall	2020.Winter	CD02
R.01.02.101.018 Downtown CID Improvements	ACTIVATION	2020.Spring	2021.Winter	CD02
<b>Roadway</b>				
R.01.02.102.001 Glenwood LCI Match (Realignment at Moreland)	DESIGN	2019.Fall	2021.Spring	CD01
R.01.02.102.006 Downtown Neighborhood Improvements	ACTIVATION	2019.Summer	2020.Spring	CD02
R.01.02.102.010 Midtown CID Improvements	CONSTRUCTION	2018.Summer	2019.Spring	CD02



2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
<b>R.01.02.102.011 Buckhead CID Piedmont-Habersham-Roswell Triangle Pro</b>	ACTIVATION			CD07 & 08
<b>Roadway Construction</b>	<b>DESIGN</b>	<b>2019.Spring</b>		
R.01.02.103.013 Ayr St Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD01
R.01.02.103.015 Westminister Dr Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD06
R.01.02.103.017 6th St Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD09
R.01.02.103.018 Ford St Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD09
R.01.02.103.019 James Dr / 5th St Roadway Construction	DESIGN	2019.Spring	2019.Fall	CD09
R.01.02.103.020 Marktwo Place Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD09
R.01.02.103.021 Wade Ave Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD05
R.01.02.103.023 Hirsch Street Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD03
R.01.02.103.024 Braeburn Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD05
R.01.02.103.025 Newman Place Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD09
R.01.02.103.026 Main Street Roadway Construction	DESIGN	2019.Spring	2020.Winter	CD09
<b>Roadway Resurfacing</b>				
R.01.02.104.015 North Morningside Resurfacing	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD06
R.01.02.104.016 Piedmont Rd Resurfacing	CONST PROCURE	2019.Spring	2020.Spring	CD06
R.01.02.104.018 N. Ivy Rd Resurfacing	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD07
R.01.02.104.019 Howell Mill Resurfacing	CONSTRUCTION	2018.Spring	2018.Fall	CD08
R.01.02.104.021 Alvarado Terrace Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.022 Ardley Road Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD10
R.01.02.104.026 Brownlee Place Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.027 Camrose Way Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.028 Cedar Island Drive Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.031 Derry Avenue Resurfacing	CLOSE OUT	2015.Summer	2018.Summer	CD10
R.01.02.104.034 Elmtree Drive Resurfacing	CLOSE OUT	2015.Summer	2018.Spring	CD10
R.01.02.104.036 Emerald Court Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.039 Howell Terrace Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.041 La Salle Way Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD10
R.01.02.104.042 Larchwood Street Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.047 Mays Crossing Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.050 Redbud Lane Resurfacing	CLOSE OUT	2015.Summer	2018.Spring	CD10
R.01.02.104.051 Rutgers Drive Resurfacing	CLOSE OUT	2015.Fall	2018.Spring	CD10
R.01.02.104.053 Stokes Avenue Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD10
R.01.02.104.054 Valleydale Drive Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.055 Waterford Road Resurfacing	CLOSE OUT	2015.Summer	2018.Spring	CD10

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.104.060 Ardwick Court Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD12
R.01.02.104.065 Litherland Court Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD12
R.01.02.104.066 Little Hampton Court Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD12
R.01.02.104.069 Oakshire Way Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD12
R.01.02.104.075 Sylvan Rd Resurfacing	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.078 Brownlee Road Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.079 Burton Road Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.080 Fleetwood Circle Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD10
R.01.02.104.081 Hazelwood Dr. Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD10
R.01.02.104.082 Lynhurst Drive Resurfacing	CLOSE OUT	2018.Spring	2018.Summer	CD10
R.01.02.104.083 South Gordon Resurfacing	ON HOLD	NA	NA	CD10
R.01.02.104.084 Brookline Street	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.086 Springdale Place	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.087 Springdale Road	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.088 Bagwell Drive	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.089 Bicknell Street	CONSTRUCTION	2018.Fall	2019.Spring	CD12
R.01.02.104.090 Polar Rock Road	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.091 Gayles Court	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.092 King Smith Road Phase 1	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.094 Stanton Road	CONSTRUCTION	2018.Winter	2018.Fall	CD12
R.01.02.104.095 Beaver Falls Place	CLOSED	2016.Fall	2017.Fall	CD11
R.01.02.104.096 Bent Creek Way	CONSTRUCTION	2017.Fall	2018.Fall	CD11
R.01.02.104.099 East Court Drive	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.100 Fairburn Rd - Phase 3	CONSTRUCTION	2017.Fall	2018.Fall	CD11
R.01.02.104.101 Fairway Circle	CONSTRUCTION	2018.Winter	2018.Fall	CD11
R.01.02.104.102 Forest Overlook Drive	CLOSE OUT	2016.Fall	2016.Fall	CD11
R.01.02.104.103 Forest Overlook Trail	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.104 Guilford Forest Drive	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.105 Guilford Forest Lane	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.106 Hamden Forest Drive	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.107 Hamden Forest Trail	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.108 Jewel Drive	CLOSE OUT	2016.Spring	2018.Winter	CD11
R.01.02.104.109 Landrum Drive	CLOSE OUT	2016.Spring	2018.Summer	CD11
R.01.02.104.110 New Britain Drive	CLOSE OUT	2016.Fall	2016.Fall	CD11
R.01.02.104.111 Niskey Lake Road Phase 1	ON HOLD	NA	NA	CD11

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.104.112 Overlook Court	CLOSE OUT	2016.Fall	2016.Fall	CD11
R.01.02.104.113 Regency Center Drive	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.114 Regency Crest Court	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.115 Straton Trace	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.116 Howell Drive Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD10
R.01.02.104.117 Delmar Lane Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD10
R.01.02.104.118 Margaret Mitchell Drive Resurfacing	CONSTRUCTION	2018.Winter	2019.Winter	CD08
R.01.02.104.119 Spring Lake Court Resurfacing	CLOSE OUT	2015.Fall	2017.Winter	CD08
R.01.02.104.120 18th Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.121 8th Street, Phase 1	CONSTRUCTION	2018.Spring	2018.Fall	CD03
R.01.02.104.123 Aurora Avenue	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.126 Morehouse Dr	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.127 Sunset Avenue	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.128 Travis Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.129 Verbena St	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.130 Whitaker Circle	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.131 Whitaker Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD03
R.01.02.104.133 McAfee Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD04
R.01.02.104.134 Mims Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD04
R.01.02.104.135 Muse Street	CONSTRUCTION	2018.Fall	2019.Spring	CD04
R.01.02.104.136 Pine Street	CONSTRUCTION.Under	2018.Fall	2019.Winter	CD04
R.01.02.104.137 Richland Road	CONSTRUCTION	2017.Fall	2018.Fall	CD04
R.01.02.104.138 York Avenue	CONSTRUCTION	2017.Fall	2018.Fall	CD04
R.01.02.104.140 Avondale Avenue	CONSTRUCTION	2017.Fall	2018.Fall	CD01
R.01.02.104.141 Gault Street	CLOSE OUT	2016.Spring	2018.Winter	CD01
R.01.02.104.142 Gilbert Street	CONSTRUCTION	2017.Fall	2018.Fall	CD01
R.01.02.104.143 Hemlock Circle	ON HOLD	NA	NA	CD01
R.01.02.104.144 Marion Avenue	CONSTRUCTION	2017.Fall	2018.Fall	CD01
R.01.02.104.145 Federal Terrace	CLOSE OUT	2016.Spring	2017.Winter	CD01
R.01.02.104.148 Francis Avenue	CONSTRUCTION	2017.Fall	2018.Fall	CD01
R.01.02.104.151 Rosalia Street	CONSTRUCTION	2017.Fall	2018.Fall	CD01
R.01.02.104.152 Eloise Street	ON HOLD	NA	NA	CD01
R.01.02.104.153 Hansell Street	CONSTRUCTION	2017.Fall	2018.Fall	CD01
R.01.02.104.155 Fairburn Road NW	CLOSE OUT	2016.Spring	2018.Winter	CD10
R.01.02.104.156 Collier Drive Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD10

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.104.157 Regency Crest Drive	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.159 Niskey Lake Road Phase 2	CONSTRUCTION	2017.Fall	2018.Fall	CD11
R.01.02.104.166 Hemphill School Rd	CONSTRUCTION	2017.Fall	2018.Fall	CD10
R.01.02.104.167 Peachtree Battle Ave	CONSTRUCTION	2018.Spring	2018.Fall	CD08
R.01.02.104.168 Westminster Dr	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD06
R.01.02.104.169 Hamden Trace	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.170 Jewel Court	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.171 Bethany Forest Drive	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.172 Willowood Lane	CLOSE OUT	2016.Fall	2018.Spring	CD11
R.01.02.104.173 New Haven Court	CLOSE OUT	2016.Fall	2016.Fall	CD11
R.01.02.104.174 Forest Crossing Drive	CLOSE OUT	2016.Fall	2016.Fall	CD11
R.01.02.104.175 Glennhurst Lane	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.176 Regency Park Drive	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.177 Park Center Drive	CLOSE OUT	2016.Summer	2017.Winter	CD11
R.01.02.104.179 Empire Way	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.180 Hollow Tree Lane	CONSTRUCTION	2017.Fall	2018.Fall	CD12
R.01.02.104.186 3rd Ave	CONST PROCURE	2018.Fall	2019.Winter	CD05
<b>Sidewalk, Curbing, ADA</b>				
R.01.02.105.013 Johnson Rd Pedestrian Improvements	ACTIVATION	2020.Spring	2020.Fall	CD06
R.01.02.105.014 Lenox Rd Pedestrian Improvements	ACTIVATION	2020.Spring	2020.Fall	CD06
R.01.02.105.015 Old Ivy Rd Pedestrian Improvements	ACTIVATION	2021.Summer	2022.Spring	CD07
R.01.02.105.021 Oldknow Drive Sidewalk - North	ACTIVATION	2020.Spring	2021.Winter	CD09
R.01.02.105.023 Tye Street Sidewalks	CONSTRUCTION	2018.Spring	2018.Fall	CD05
R.01.02.105.024 470 Flat Shoals - ADA Ramps and Crosswalk	CLOSE OUT	2017.Summer	2018.Spring	CD05
R.01.02.105.025 Edgewood Sidewalk	ACTIVATION	2019.Winter	2019.Fall	CD05
R.01.02.105.027 Lynhurst Drive Pedestrian Improvements	CLOSE OUT	2015.Summer	2018.Fall	CD10
R.01.02.105.029 Sheridan Rd. NE	CONSTRUCTION	2017.Summer	2018.Fall	CD06
R.01.02.105.030 Guilford Forest Dr.	CLOSE OUT	2017.Summer	2018.Fall	CD11
R.01.02.105.032 West Paces Ferry Rd.	CONSTRUCTION	2017.Summer	2018.Summer	CD08
R.01.02.105.033 Moores Mill Rd.	CLOSE OUT	2016.Fall	2016.Fall	CD08
R.01.02.105.034 Inman Park Neighborhood Improvements	DESIGN	2019.Spring	2019.Fall	CD02
R.01.02.105.035 Midtown Neighborhood Improvements	CONST PROCURE	2018.Fall	2019.Spring	CD02
R.01.02.105.036 Poncey-Highland Neighborhood Improvements	CONST PROCURE	2018.Fall	2019.Summer	CD02
R.01.02.105.037 Old Fourth Neighborhood Improvements	DESIGN	2020.Winter	2020.Fall	CD02
R.01.02.105.038 Candler Park Neighborhood Improvements	CONSTRUCTION	2017.Spring	2018.Summer	CD02

2015 Renew Atlanta Infrastructure Bond  
& TSPLOST Program  
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
<b>TSPLOST</b>				
<b>Program-Wide</b>				
<b>TSPLOST Complete Streets</b>				
R.03.00.002.002 Campbellton Rd Smart Transit Corridor	DESIGN PROCURE	2021.Spring	2022.Summer	CW-04,11,12
R.03.00.002.006 North Ave	DESIGN	2020.Fall	2022.Summer	CW-02
R.03.00.002.016 Piedmont Ave	N/A	2020.Winter	2020.Summer	
<b>TSPLOST Multi-Use Trails</b>	<b>CLOSE OUT</b>	<b>2017.Summer</b>	<b>2018.Spring</b>	<b>CW-09</b>
R.03.00.003.009 Proctor Creek Greenway - Phase 1	CLOSE OUT	2017.Summer	2018.Spring	CW-09
<b>TSPLOST Sidewalks and Streetscapes</b>				
R.03.00.004.002 Atlanta Memorial Park Area Pedestrian Access and Safety	CONSTRUCTION	2018.Winter	2018.Fall	CW-08
R.03.00.004.011 Martin Luther King Jr. Dr	CONST PROCURE	2019.Fall	2020.Spring	CW-10
<b>TSPLOST Street, Capacity and Vehicular Improvements</b>	<b>DESIGN</b>			
R.03.00.006.005 Phipps Blvd/Wieuca Rd Roundabout	DESIGN	2020.Summer	2021.Spring	CD07
R.03.00.006.006 Piedmont Rd Capacity Improvement	DESIGN	2019.Summer	2019.Fall	CW-07
<b>TSPLOST Signal Coordination</b>	<b>CONST PROCURE</b>			
R.03.00.007.002 Piedmont Ave TCC Extension	CONST PROCURE	2019.Winter	2020.Summer	CW-06
R.03.00.007.003 Courtland Ave TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.004 Juniper St Signal Upgrades	CONST PROCURE	2018.Fall	2020.Spring	CW-02,06
R.03.00.007.005 Linden Ave TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.006 Piedmont Ave Midtown TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02,06
R.03.00.007.007 Pine St TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.008 Ponce De Leon Ave TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.009 14th St Signal Upgrades	CONST PROCURE	2018.Fall	2020.Spring	CW-02,06
R.03.00.007.010 Spring St Signal Upgrades	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.011 Ted Turner Dr Signal Upgrades	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.012 W Peachtree St TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02
R.03.00.007.014 North Ave Midtown TCC	CONST PROCURE	2018.Fall	2020.Spring	CW-02,03,04
R.03.00.007.015 10th St TCC ( East )	CONST PROCURE	2018.Fall	2019.Spring	CW-02,06
R.03.00.007.016 Marietta St and Northside Dr Signal upgrade	CONST PROCURE	2018.Fall	2020.Spring	CW-03,04
<b>TSPLOST Partnership and Matching Funds</b>	<b>DESIGN</b>	<b>2022.Spring</b>	<b>2024.Winter</b>	<b>CW-02</b>
R.03.00.010.004 10th Street Multimodal Bridge	DESIGN	2022.Spring	2024.Winter	CW-02