

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
Renew ATL				
Horizontal / Transportation				
City-Wide				
Signals				
R.01.01.001.001 14th St @ Howell Mill	DESIGN	2020.Winter	2020.Spring	CW-03
R.01.01.001.002 Alston Dr @ Candler Rd	CONST PROCURE	2019.Fall	2020.Spring	CW-05
R.01.01.001.003 Avon Ave @ Westmont Rd & Orlando St	DESIGN	2019.Fall	2020.Spring	CW-04
R.01.01.001.004 Barnett St @ Saint Charles Place	CONST PROCURE	2019.Summer	2020.Winter	CW-06
R.01.01.001.005 Campbellton Rd @ Dodson Dr	CLOSE OUT	2016.Fall	2017.Summer	CW-11
R.01.01.001.006 Campbellton Rd @ Greenbrier Parkway & Mount Gilead Rd	CLOSE OUT	2016.Winter	2018.Spring	CW-11
R.01.01.001.007 Campbellton Rd @ Oakland Ave	CLOSE OUT	2016.Winter	2017.Summer	CW-04
R.01.01.001.008 Chattahoochee Ave @ Ellsworth Industrial Boulevard	CONSTRUCTION	2018.Winter	2019.Winter	CW-09
R.01.01.001.009 Chattahoochee Ave @ Hills Ave	CONSTRUCTION	2018.Winter	2019.Summer	CW-09
R.01.01.001.010 College Ave @ Rockyford Rd	CONST PROCURE	2019.Spring	2019.Summer	CW-05
R.01.01.001.011 Constitution Rd @ Forrest Park Rd	CLOSED	2016.Winter	2017.Summer	CW-01
R.01.01.001.012 DeKalb Ave Reversible Lane System	CONST PROCURE	2019.Spring	2019.Summer	CW-02,05
R.01.01.001.013 DeKalb Ave @ Rockyford Rd & DeKalb Place	CONST PROCURE	2019.Spring	2019.Summer	CW-05
R.01.01.001.014 Habersham Rd @ West Wesley Rd	DESIGN	2022.Spring	2021.Summer	CW-08
R.01.01.001.015 Hamilton E. Holmes Dr @ Burton Rd	DESIGN	2019.Fall	2020.Winter	CW-10
R.01.01.001.016 Hollywood Rd @ Johnson Rd	DESIGN	2019.Fall	2020.Winter	CW-09
R.01.01.001.017 Howell Mill Rd @ Collier Rd	DESIGN	2020.Winter	2020.Spring	CW-08
R.01.01.001.018 Howell Mill Rd @ Huff Rd	DESIGN	2020.Winter	2020.Spring	CW-09
R.01.01.001.019 Howell Mill Rd @ Peachtree Battle Ave	DESIGN	2021.Spring	2021.Summer	CW-08
R.01.01.001.020 Howell Mill Rd @ Moores Mill Rd Intersection Improvements	DESIGN	2021.Summer	2021.Fall	CW-08
R.01.01.001.021 Jonesboro Rd @ Claire Dr & Sawtell Ave	DESIGN	2019.Fall	2020.Winter	CW-01
R.01.01.001.022 Lakewood Ave @ Claire Dr	DESIGN	2019.Fall	2020.Winter	CW-01
R.01.01.001.023 Lakewood Ave @ Fleet St & Georgia 166 Ramps	DESIGN	2019.Fall	2020.Winter	CW-12
R.01.01.001.024 Lakewood Ave @ Macon Dr & Lakewood Way	DESIGN	2019.Fall	2020.Winter	CW-12
R.01.01.001.025 Lakewood Ave @ Sylvan Rd	DESIGN	2019.Fall	2020.Winter	CW-12
R.01.01.001.026 Lee St. @ White Oak Avenue	DESIGN	2019.Fall	2020.Winter	CW-04
R.01.01.001.027 Luckie St @ Pine St	ON HOLD	2020.Winter	2020.Spring	CW-04
R.01.01.001.028 Macon Dr @ Old Hapeville Rd & Bromack Dr	CONSTRUCTION	2019.Spring	2020.Spring	CW-12
R.01.01.001.029 Marietta Boulevard @ Chattahoochee Ave	CONSTRUCTION	2018.Winter	2019.Summer	CW-09
R.01.01.001.030 Marietta Rd @ Perry Boulevard & Johnson Rd	DESIGN	2019.Fall	2020.Winter	CW-09

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.001.031 Marietta St @ Andrew Young International Boulevard	DESIGN	2019.Fall	2020.Winter	CW-02
R.01.01.001.032 Marietta St @ Foundry St (Park Ave)	DESIGN	2019.Fall	2020.Winter	CW-04
R.01.01.001.037 Memorial Dr @ Maynard Terrace & Wyman St	DESIGN	2019.Fall	2020.Winter	CW-05
R.01.01.001.038 Monroe Dr @ Amsterdam Ave	DESIGN	2021.Fall	2022.Spring	CW-06
R.01.01.001.039 Monroe Dr @ Armour Dr	DESIGN	2021.Fall	2022.Spring	CW-06
R.01.01.001.040 Monroe Dr @ Buford Highway N/B Ramps	DESIGN	2021.Fall	2022.Spring	CW-06
R.01.01.001.041 Monroe Dr @ Park Dr	CONST PROCURE	2019.Spring	2019.Summer	CW-06
R.01.01.001.042 Moores Mill Rd @ W. Wesley Rd Intersection Improvements	DESIGN	2021.Summer	2022.Fall	CW-08
R.01.01.001.045 Mt. Paran Rd @ Randall Mill & Conway Dr Intersection Imp	CLOSE OUT	2018.Winter	2018.Fall	CW-08
R.01.01.001.046 Mt. Paran Rd @ Northside Parkway Intersection Improvem	CONST PROCURE	2019.Fall	2020.Winter	CW-08
R.01.01.001.047 Northside Dr @ Moores Mill Rd	DESIGN	2019.Fall	2020.Winter	CW-08
R.01.01.001.048 Oakdale Rd @ Fairview Rd	DESIGN	2019.Fall	2020.Winter	CW-06
R.01.01.001.049 Parkway Dr @ Linden Ave	DESIGN	2021.Winter	2021.Spring	CW-02
R.01.01.001.051 Pryor Rd @ Claire Dr & Pryor Circle	DESIGN	2021.Spring	2021.Summer	CW-12
R.01.01.001.052 Pryor Rd @ Fair Dr	DESIGN	2021.Spring	2021.Summer	CW-12
R.01.01.001.054 Sylvan Rd @ Deckner Ave & Brewer Boulevard	DESIGN	2019.Fall	2020.Winter	CW-12
R.01.01.001.057 Marietta Boulevard @ Coronet Way	CLOSE OUT	2015.Fall	2016.Spring	CW-09
R.01.01.001.058 Campbellton Rd @ Venetian / Kenilworth	CLOSE OUT	2016.Fall	2017.Summer	CW-12
R.01.01.001.059 Campbellton Rd @ Stanton	DESIGN	2020.Summer	2020.Fall	CW-12
R.01.01.001.060 10th St. Pedestrian Safety	CONSTRUCTION	2018.Spring	2019.Winter	CW-02,06
R.01.01.001.061 Piedmont Ave. Pedestrian Safety	DESIGN	2019.Fall	2020.Winter	CW-02
R.01.01.001.062 North Highland Ave. Pedestrian Safety	DESIGN	2019.Fall	2020.Winter	CW-02
R.01.01.001.063 Safety Communications	CONSTRUCTION	2017.Winter	2019.Winter	CW-02
R.01.01.001.064 Piedmont Ave @ Decatur St	CONSTRUCTION	2018.Winter	2019.Summer	CW-05
R.01.01.001.067 South COP Fiber - Phase II	CONSTRUCTION	2018.Fall	2019.Winter	CW-02,03,04
R.01.01.001.068 South COP Fiber - Phase I	CONSTRUCTION	2018.Summer	2019.Winter	CW-02,04
R.01.01.001.069 Juniper St TCC	CONST PROCURE	NA	NA	CW-02,06
Resurfacing				
R.01.01.003.001 10th St	CLOSE OUT	2016.Summer	2018.Spring	CW-02,06
R.01.01.003.002 14th St, Phase 1	ON HOLD	NA	NA	CW-03
R.01.01.003.003 14th St, Phase 2	CONSTRUCTION.Under	2019.Spring	2019.Summer	CW-02,06
R.01.01.003.004 14th St, Phase 3	ON HOLD	2019.Spring	2019.Summer	CW-02,06
R.01.01.003.005 Avon Ave	CLOSE OUT	2015.Fall	2018.Spring	CW-04
R.01.01.003.006 Baker/Highland Connector	CONST PROCURE	2019.Summer	2020.Winter	CW-05
R.01.01.003.007 Barnett St	CLOSE OUT	2017.Winter	2017.Spring	CW-06

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.003.008 Beecher St	CLOSE OUT	2018.Spring	2018.Summer	CW-11,10,04
R.01.01.003.009 Berne St	CLOSE OUT	2015.Fall	2018.Spring	CW-01
R.01.01.003.011 Bohler Rd	CLOSE OUT	2016.Spring	2017.Winter	CW-08,09
R.01.01.003.013 Cleveland Ave	CLOSE OUT	2016.Spring	2018.Spring	CW-12
R.01.01.003.014 College Ave	CLOSE OUT	2018.Spring	2018.Summer	CW-05
R.01.01.003.015 Collier Rd	CLOSE OUT	2018.Spring	2018.Spring	CW-08
R.01.01.003.016 Decatur St	ON HOLD	NA	NA	CW-02,05,01
R.01.01.003.017 Defoors Ferry	ON HOLD	NA	NA	CW-09
R.01.01.003.018 DeKalb Ave	DESIGN	2019.Summer	2019.Fall	CW-02,05
R.01.01.003.019 Dill Ave	CLOSE OUT	2015.Fall	2016.Summer	CW-12
R.01.01.003.020 East Andrews Dr	CLOSE OUT	2016.Spring	2017.Winter	CW-08
R.01.01.003.021 East Cleveland Ave	CLOSE OUT	2018.Spring	2018.Summer	CW-12
R.01.01.003.023 East Roxboro Rd	CLOSE OUT	2016.Summer	2016.Summer	CW-07
R.01.01.003.024 Ellsworth Industrial Boulevard	CLOSE OUT	2018.Spring	2018.Spring	CW-09
R.01.01.003.025 Empire Boulevard	CLOSE OUT	2017.Winter	2017.Winter	CW-12
R.01.01.003.027 Fair St / ASM Blvd.	CLOSE OUT	2018.Spring	2018.Summer	CW-03,04
R.01.01.003.028 Forrest Park Rd	CONST PROCURE	2019.Summer	2020.Winter	CW-12,01
R.01.01.003.029 Fort St	CLOSE OUT	2017.Summer	2018.Winter	CW-05
R.01.01.003.031 Hapeville Rd	CLOSE OUT	2015.Fall	2016.Summer	CW-12
R.01.01.003.032 Harbin Rd	CLOSE OUT	2016.Fall	2017.Winter	CW-11
R.01.01.003.033 Hightower Rd	CLOSE OUT	2016.Winter	2017.Winter	CW-09
R.01.01.003.034 Hills Ave	CLOSE OUT	2018.Spring	2018.Spring	CW-09
R.01.01.003.037 Huber St	CONSTRUCTION.Under	2019.Spring	2019.Spring	CW-09
R.01.01.003.038 Huff Rd	CLOSE OUT	2018.Winter	2018.Spring	CW-09
R.01.01.003.039 Jefferson St, Phase 1	CLOSE OUT	2016.Summer	2016.Summer	CW-03
R.01.01.003.040 John Portman Boulevard (Harris St)	CLOSED	2016.Fall	2016.Fall	CW-02,05,04
R.01.01.003.041 Johnson Rd, Phase 1	CONST PROCURE	2019.Summer	2020.Winter	CW-06
R.01.01.003.042 Johnson Rd, Phase 2	CONST PROCURE	2019.Summer	2020.Winter	CW-06
R.01.01.003.044 Lake Ave	CLOSE OUT	2016.Spring	2017.Winter	CW-02
R.01.01.003.045 Lakewood Ave	ON HOLD	2019.Spring	2019.Summer	CW-12,01
R.01.01.003.046 Lakewood Way	ON HOLD	2019.Spring	2019.Summer	CW-12
R.01.01.003.047 Langston Ave	CLOSE OUT	2016.Winter	2018.Spring	CW-12
R.01.01.003.048 Lawton St	CLOSE OUT	2018.Spring	2018.Spring	CW-04
R.01.01.003.049 Lenox Rd, Phase 1	CONST PROCURE	2019.Summer	2020.Winter	CW-06
R.01.01.003.050 Lenox Rd, Phase 2	CONST PROCURE	2019.Summer	2020.Winter	CW-06,07

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.003.051 Lindbergh Way, Phase 1	ON HOLD	2019.Spring	2019.Summer	CW-06
R.01.01.003.052 Lindbergh Way, Phase 2	ON HOLD	2019.Spring	2019.Summer	CW-06
R.01.01.003.053 Linden Ave	ON HOLD	2019.Spring	2019.Summer	CW-02
R.01.01.003.054 Loridans Dr	CLOSE OUT	2016.Fall	2017.Winter	CW-07
R.01.01.003.055 Macon Dr	CLOSE OUT	2015.Fall	2017.Winter	CW-12,01
R.01.01.003.056 Marietta St	CONSTRUCTION	2018.Summer	2019.Winter	CW-03,04
R.01.01.003.057 Mayson St	CLOSE OUT	2017.Fall	2017.Fall	CW-06
R.01.01.003.058 Montgomery Ferry Dr, Phase 1	CONST PROCURE	2019.Summer	2020.Winter	CW-06
R.01.01.003.059 Montgomery Ferry Dr, Phase 2	CONSTRUCTION.Under	2018.Fall	2019.Spring	CW-06
R.01.01.003.060 Morris St	ON HOLD	2019.Spring	2019.Summer	CW-09
R.01.01.003.061 Murphy Ave	CLOSE OUT	2015.Fall	2017.Winter	CW-12
R.01.01.003.062 North Angier Ave	ON HOLD	2019.Spring	2019.Summer	CW-02
R.01.01.003.063 North Ave	CLOSE OUT	2017.Summer	2018.Fall	CW-02
R.01.01.003.064 North Camp Creek Pkwy	CLOSE OUT	2018.Spring	2018.Spring	CW-11
R.01.01.003.065 Northwest Dr	ON HOLD	NA	NA	CW-09
R.01.01.003.066 Oakdale Rd	CONST PROCURE	2019.Summer	2019.Fall	CW-06
R.01.01.003.068 Old Chattahoochee Ave	CONSTRUCTION.Under	2018.Fall	2019.Spring	CW-09
R.01.01.003.070 Old Gordon Rd	ON HOLD	2019.Spring	2019.Summer	CW-10
R.01.01.003.071 Old Hapeville Rd	CLOSE OUT	2015.Fall	2017.Winter	CW-12
R.01.01.003.072 Old Ivy Rd	CONSTRUCTION.Under	2019.Spring	2019.Summer	CW-07
R.01.01.003.073 W. Paces Ferry Rd - I-75 To City Limits	CLOSE OUT	2016.Spring	2017.Winter	CW-08
R.01.01.003.074 Peachtree Dunwoody Rd	CLOSE OUT	2016.Summer	2018.Spring	CW-07
R.01.01.003.075 Polo Dr	CLOSE OUT	2018.Spring	2018.Fall	CW-06
R.01.01.003.076 Ruby Harper Boulevard	CLOSE OUT	2018.Summer	2018.Fall	CW-12
R.01.01.003.077 Southside Industrial Court	CLOSE OUT	2018.Summer	2018.Summer	CW-12
R.01.01.003.078 Southside Industrial Parkway	CLOSE OUT	2018.Summer	2018.Summer	CW-12
R.01.01.003.079 Southside Industrial Way	CLOSE OUT	2018.Summer	2018.Summer	CW-12
R.01.01.003.080 Stone Hogan Connector	CLOSE OUT	2017.Fall	2018.Winter	CW-11
R.01.01.003.081 Sydney St	ON HOLD	2019.Spring	2019.Summer	CW-01
R.01.01.003.082 West Wieuca Rd, Phase 1	CONST PROCURE	2019.Summer	2020.Winter	CW-07,08
R.01.01.003.083 West Wieuca Rd, Phase 2	CONST PROCURE	2019.Summer	2020.Winter	CW-07
R.01.01.003.084 West Wieuca Rd, Phase 3	CONST PROCURE	2019.Winter	2019.Fall	CW-08
R.01.01.003.085 Wieuca Rd	CONST PROCURE	2019.Summer	2020.Winter	CW-07,08
R.01.01.003.086 Wilson Rd	CLOSE OUT	2018.Summer	2018.Summer	CW-12
R.01.01.003.089 Hills Place	CONSTRUCTION.Under	2018.Fall	2019.Spring	CW-09

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.003.090 Jefferson St, Phase 2	CLOSE OUT	2016.Winter	2017.Winter	CW-03
R.01.01.003.091 Fair Dr	CONSTRUCTION.Under	2018.Fall	2019.Fall	CW-12
R.01.01.003.092 Metropolitan Pkwy	CONSTRUCTION	2018.Fall	2019.Winter	CW-12
R.01.01.003.093 Northside Pkwy - Phase 1	CONSTRUCTION	2018.Spring	2018.Fall	CW-08
R.01.01.003.094 Northside Pkwy - Phase 2	CONSTRUCTION	2018.Spring	2018.Fall	CW-08
R.01.01.003.096 Spring St, Phase 1	CONST PROCURE	2019.Summer	2020.Summer	CW-02,03,06
R.01.01.003.098 Peachtree Rd	CONST PROCURE	2019.Summer	2020.Summer	CW-07,08
R.01.01.003.099 Buckhead Loop (Lenox Rd)	CONST PROCURE	2019.Summer	2020.Summer	CW-07
R.01.01.003.100 Lakewood Freeway (Arthur B. Langford Jr. Parkway)	CONST PROCURE	2019.Summer	2020.Winter	CW-12
R.01.01.003.101 Jackson St	CLOSE OUT	2017.Summer	2018.Winter	CW-05
R.01.01.003.102 Auburn Ave	CLOSE OUT	2017.Summer	2018.Winter	CW-05,02
R.01.01.003.103 Peachtree St	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.104 Ellis St	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.105 Carnegie Way	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.106 Andrew Young International Blvd	CLOSE OUT	2017.Summer	2018.Winter	CW-02,04
R.01.01.003.107 Centennial Olympic Park Dr	CLOSE OUT	2017.Summer	2018.Winter	CW-02,04
R.01.01.003.108 Luckie St	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.109 Park Pl	CLOSE OUT	2017.Summer	2018.Winter	CW-02
R.01.01.003.110 Edgewood Ave	CLOSE OUT	2017.Summer	2018.Winter	CW-02,05
R.01.01.003.111 Bolton Rd	CLOSE OUT	2018.Spring	2018.Summer	CW-10
R.01.01.003.113 Collier Drive	CLOSE OUT	2018.Spring	2018.Spring	CW-10
R.01.01.003.114 Fairburn Rd - Phase 1	CLOSE OUT	2017.Fall	2018.Winter	CW- 10,11
R.01.01.003.115 Fairburn Rd - Phase 2	CLOSE OUT	2017.Fall	2017.Fall	CW-11
R.01.01.003.116 Campbellton Rd	CONSTRUCTION.Under	2018.Fall	2018.Fall	CW-11
R.01.01.003.118 8th St, Phase 2	CONST PROCURE	2019.Summer	2020.Summer	CW-02
R.01.01.003.119 Williams St	CONST PROCURE	2019.Summer	2020.Summer	CW-02
R.01.01.003.120 Spring St, Phase 2	CONST PROCURE	2019.Summer	2020.Winter	CW-02
R.01.01.003.121 Browntown Rd	CLOSE OUT	2017.Fall	2017.Fall	CW-09
R.01.01.003.122 R.D. Abernathy Blvd	CLOSE OUT	2018.Spring	2018.Summer	CW-01,04
Complete Streets				
R.01.01.004.001 Cascade Rd. Phase I Streetscape Project	DESIGN	2021.Winter	2023.Winter	CW-11,10,04
R.01.01.004.002 Dekalb Ave Complete Street Project	DESIGN	2021.Fall	2023.Fall	CW-02,05
R.01.01.004.003 East Paces Ferry Rd Complete Street Project	CONSTRUCTION	2017.Fall	2019.Spring	CW-07
R.01.01.004.004 Fairburn Rd Complete Street Project	DESIGN	2020.Fall	2023.Summer	CW-10
R.01.01.004.006 Howell Mill Rd Complete Street Project	DESIGN	2021.Winter	2023.Fall	CW-08,09,03

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.004.007 J E Boone Boulevard Complete Street Project	CONSTRUCTION	2017.Winter	2019.Winter	CW-03
R.01.01.004.008 J E Lowery Boulevard Complete Street Project	DESIGN	2020.Spring	2021.Fall	CW-03,04
R.01.01.004.009 Martin Luther King Jr. Dr - Two-Way Conversion	DESIGN	2020.Fall	2021.Winter	CW-05,01,03,04
R.01.01.004.010 Monroe Dr Complete Street Project	DESIGN	2021.Fall	2022.Fall	CW-06
R.01.01.004.011 Monroe Dr / Boulevard Complete Street Project	DESIGN	2021.Winter	2022.Winter	CW-02,05,06
R.01.01.004.013 Piedmont Ave Complete Street Project - Work by CID	DESIGN	2020.Winter	2020.Fall	CW-02,06
R.01.01.004.014 RD Abernathy Dr Complete Street Project - Work by CID	DESIGN	2019.Spring	2021.Spring	CW-10,04
R.01.01.004.015 University Ave Complete Street Project	DESIGN	2020.Winter	2021.Spring	CW-12,01
R.01.01.004.016 Lynhurst Drive Complete Street Project	CLOSE OUT	2015.Fall	2017.Summer	CW-10
R.01.01.004.017 Cascade Ave. Phase II Streetscape Project	DESIGN	2021.Fall	2022.Fall	CW-04,10
R.01.01.004.100 Martin Luther King Jr. Dr Complete Street Project	CONSTRUCTION	2018.Summer	2021.Summer	CW-10
Bridges				
R.01.01.005.002 Childress Dr	CONSTRUCTION	2018.Summer	2019.Fall	CW-11
R.01.01.005.003 Courtland St	CLOSE OUT	2017.Fall	2019.Spring	CW-01
R.01.01.005.004 Martin Luther King Jr. Dr	ON HOLD	2022.Spring	2023.Spring	CW-04
R.01.01.005.006 Powers Ferry Rd	CONSTRUCTION	2018.Summer	2019.Summer	CW-08
R.01.01.005.009 Central Ave	DESIGN	2021.Spring	2023.Fall	CW-04
R.01.01.005.011 West Lake Ave Bridge Replacement	DESIGN	2022.Spring	2024.Winter	CW-03,04
School Zone Flashing Beacons				
R.01.01.006.002 Bolton Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-09
R.01.01.006.004 Bunche Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-11
R.01.01.006.005 Continental Colony Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-11
R.01.01.006.006 Coretta Scott King Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-09
R.01.01.006.007 F. L. Stanton Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-04
R.01.01.006.008 Fickett Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-11
R.01.01.006.009 Forest Hills Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-12
R.01.01.006.010 Garden Hills Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-07
R.01.01.006.011 H. W. Grady High School	CLOSE OUT	2016.Summer	2016.Fall	CW-06
R.01.01.006.012 Heritage Academy	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.013 Humphries Elementary	CLOSE OUT	2016.Summer	2016.Fall	CW-12
R.01.01.006.014 S.M. Inman Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-06
R.01.01.006.015 W.T. Jackson Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-08
R.01.01.006.016 Jackson High School	CLOSE OUT	2016.Spring	2016.Summer	CW-01
R.01.01.006.018 Kimberly Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-11
R.01.01.006.019 The Kindezi School	CLOSE OUT	2016.Spring	2016.Summer	CW-03

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.006.021 Lin Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-02
R.01.01.006.022 Long Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.023 Miles Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-10
R.01.01.006.024 Morningside Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-06
R.01.01.006.025 Neighborhood Charter School	CLOSE OUT	2016.Spring	2016.Summer	CW-01
R.01.01.006.028 Perkerson Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.029 Rivers Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-08
R.01.01.006.031 Scott Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-09
R.01.01.006.032 Smith Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-07
R.01.01.006.033 Smith Intermediate School	CLOSE OUT	2016.Spring	2016.Summer	CW-07
R.01.01.006.034 South Atlanta Computer Animation & Design School	CLOSE OUT	2016.Summer	2016.Fall	CW-12
R.01.01.006.035 Springdale Park Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-06
R.01.01.006.036 Sutton Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-08
R.01.01.006.037 Sylvan Hills Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.038 Toomer Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-05
R.01.01.006.039 Towns Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-10
R.01.01.006.041 Washington High School	CLOSE OUT	2016.Spring	2016.Summer	CW-04
R.01.01.006.043 Whitefoord Elementary School	CLOSE OUT	2016.Spring	2016.Summer	CW-05
R.01.01.006.044 Martin Luther King Jr. Middle School	CLOSE OUT	2016.Spring	2016.Summer	CW-05
R.01.01.006.045 Hutchinson Elementary	CLOSE OUT	2016.Spring	2016.Summer	CW-12
R.01.01.006.046 Kipp Ways Academy	CLOSE OUT	2016.Spring	2016.Summer	CW-03
R.01.01.006.047 Centennial Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.01.01.006.048 Cleveland Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-12
R.01.01.006.049 Drew Charter Memorial School	CLOSE OUT	2017.Summer	2018.Winter	CW-05
R.01.01.006.050 Kipp Strive Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.01.01.006.051 Atlanta Classical Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.01.01.006.052 Alonzo Crim High School	CLOSE OUT	2016.Summer	2016.Fall	CW-05
R.01.01.006.053 Burgess-Peterson Academy	CLOSE OUT	2016.Summer	2016.Fall	CW-05
R.01.01.006.054 Hope Hill Elementary School	CLOSE OUT	2016.Summer	2016.Fall	CW-05
Traffic Communications Corridors				
R.01.01.007.001 10th St (TCC) (West)	DESIGN PROCURE	2020.Winter	2020.Summer	CW-03
R.01.01.007.002 14th St (TCC) / State St (TCC)	DESIGN PROCURE	2020.Winter	2020.Summer	CW-03
R.01.01.007.003 Atlanta Ave (TCC)	DESIGN	2019.Fall	2020.Fall	CW-01
R.01.01.007.004 Campbellton Rd Phase 2 (TCC)	DESIGN	2020.Summer	2020.Fall	CW-11,12,04
R.01.01.007.005 Cascade Rd (TCC)	DESIGN	2021.Spring	2021.Summer	CW-11,10,04

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.01.007.006 Claire Dr (TCC)	DESIGN	2019.Fall	2020.Winter	CW-12,01
R.01.01.007.007 Cleveland Ave (TCC)	DESIGN	2019.Fall	2020.Winter	CW-12
R.01.01.007.008 DeKalb Ave/Decatur St (TCC)	CONST PROCURE	2019.Spring	2019.Summer	CW-02,05,01
R.01.01.007.009 Glenwood Rd (TCC)	DESIGN	2019.Fall	2020.Winter	CW-01
R.01.01.007.010 Greenbriar Parkway (TCC)	DESIGN	2019.Fall	2020.Winter	CW-11
R.01.01.007.011 Hosea Williams Dr (TCC)	DESIGN	2019.Summer	2020.Winter	CW-05
R.01.01.007.012 Joseph E. Boone (TCC)	CONSTRUCTION	2016.Fall	2019.Fall	CW-03
R.01.01.007.013 Joseph E. Lowery (TCC)	DESIGN	2020.Spring	2020.Summer	CW-03,04
R.01.01.007.014 Martin Luther King Jr. Dr (TCC)	CONSTRUCTION	2018.Summer	2020.Spring	CW-10,03,04
R.01.01.007.015 Marietta Boulevard (TCC)	CONSTRUCTION	2018.Summer	2019.Winter	CW-09,03
R.01.01.007.016 McDaniel St (TCC)	DESIGN	2019.Fall	2020.Winter	CW-12,04
R.01.01.007.017 Monroe/Boulevard (TCC)	CONST PROCURE	2019.Winter	2021.Spring	CW-02,05,01,06
R.01.01.007.018 North Ave Smart Corridor	DESIGN	2019.Summer	2020.Summer	CW-02,03,04
R.01.01.007.019 Peachtree St (TCC)	DESIGN	2019.Fall	2020.Winter	CW-02,05,03,04,06
R.01.01.007.020 Piedmont Ave (TCC)	CONSTRUCTION	2018.Winter	2019.Summer	CW-02,05,01,04
R.01.01.007.021 R.D. Abernathy/Georgia Ave (TCC)	DESIGN	2019.Fall	2020.Winter	CW-12,01,04
R.01.01.007.022 Sylvan Rd (TCC)	DESIGN	2019.Fall	2020.Winter	CW-12
R.01.01.007.023 West Marietta St (TCC)	CONSTRUCTION	2018.Winter	2019.Summer	CW-03,04
R.01.01.007.024 Howell Mill Rd (TCC)	DESIGN	2020.Winter	2020.Spring	CW-03,08,09
R.01.01.007.025 Centennial Olympic Park Dr (TCC)	CONSTRUCTION	2017.Spring	2019.Winter	CW-04
R.01.01.007.026 Roxboro Road (TCC)	CONST PROCURE	2019.Winter	2019.Spring	CW-07
R.01.01.007.027 Boulevard (TCC)	DESIGN	2019.Summer	2020.Winter	CW-04
R.01.01.007.028 Monroe Dr TCC Extension Phase 1	CONST PROCURE	2019.Spring	2019.Summer	CW-06
Sidewalk, Curbing, ADA	CONST PROCURE	2019.Spring	2019.Fall	
R.01.01.105.003 Atlanta Memorial Park	CONST PROCURE	2019.Spring	2019.Fall	CW-08
R.01.01.105.005 Buckhead CID ADA Sidewalk Repairs	CONST PROCURE	2019.Spring	2019.Fall	CW-07
Local				
General				
R.01.02.101.013 Krog Street Tunnel Lighting	CONST PROCURE	2020.Winter	2020.Spring	CD-05
R.01.02.101.015 East Lake Park Parking Lot	DESIGN	2020.Summer	2021.Spring	CD-05
R.01.02.101.016 West Wieuca Road, Path/Sidewalk Widening	CONST PROCURE	2019.Spring	2020.Spring	CD-08
R.01.02.101.017 Little 5 Points CID Improvements	DESIGN	2021.Spring	2021.Fall	CD-02
R.01.02.101.018 Downtown CID Improvements	ACTIVATION	2020.Fall	2021.Summer	CD-02
Roadway				
R.01.02.102.001 Glenwood LCI Match (Realignment at Moreland)	CONST PROCURE	2019.Summer	2021.Winter	CD-01

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.102.006 Downtown Neighborhood Improvements	ACTIVATION	2020.Winter	2020.Fall	CD-02
R.01.02.102.010 Midtown CID Improvements	CONSTRUCTION	2018.Summer	2019.Summer	CD-02
R.01.02.102.011 Buckhead CID Piedmont-Habersham-Roswell Triangle Pro	ACTIVATION	2020.Spring	2021.Spring	CD-07 & 08
R.01.02.102.012 Dudley Lane Improvements	CONSTRUCTION	2018.Fall	2019.Spring	CD-08
Roadway Construction				
R.01.02.103.013 Ayr St Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-01
R.01.02.103.015 Westminister Dr Roadway Construction	ON HOLD	2020.Winter	2020.Summer	CD-06
R.01.02.103.017 6th St Roadway Construction	ON HOLD	2020.Winter	2020.Summer	CD-09
R.01.02.103.018 Ford St Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-09
R.01.02.103.019 James Dr Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-09
R.01.02.103.020 Marktwo Place Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-09
R.01.02.103.021 Wade Ave Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-05
R.01.02.103.023 Hirsch Street Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-03
R.01.02.103.024 Braeburn Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-05
R.01.02.103.025 Newman Place Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-09
R.01.02.103.026 Main Street Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-09
R.01.02.103.029 Carr Street Roadway Construction	DESIGN	2020.Spring	2020.Fall	CD-03
R.01.02.103.030 Foster Place Roadway Construction	DESIGN	2020.Spring	2020.Fall	CD-03
R.01.02.103.031 Niles Ave Roadway Construction	DESIGN	2020.Spring	2020.Fall	CD-03
R.01.02.103.032 Baylor Street Roadway Construction	DESIGN	2020.Spring	2020.Fall	CD-03
R.01.02.103.033 5th St Roadway Construction	DESIGN	2019.Summer	2020.Spring	CD-09
Roadway Resurfacing				
R.01.02.104.015 North Morningside Resurfacing	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-06
R.01.02.104.016 Piedmont Rd Resurfacing	CONST PROCURE	2019.Summer	2020.Winter	CD-06
R.01.02.104.018 N. Ivy Rd Resurfacing	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-07
R.01.02.104.019 Howell Mill Resurfacing	CLOSE OUT	2018.Spring	2018.Summer	CD-08
R.01.02.104.021 Alvarado Terrace Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.022 Ardley Road Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD-10
R.01.02.104.026 Brownlee Place Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.027 Camrose Way Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.028 Cedar Island Drive Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.031 Derry Avenue Resurfacing	CLOSE OUT	2015.Summer	2017.Summer	CD-10
R.01.02.104.034 Elmtree Drive Resurfacing	CLOSE OUT	2015.Summer	2018.Spring	CD-10
R.01.02.104.036 Emerald Court Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.039 Howell Terrace Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.104.041 La Salle Way Resurfacing	CLOSE OUT	2015.Summer	2015.Fall	CD-10
R.01.02.104.042 Larchwood Street Resurfacing	CLOSE OUT	2015.Summer	2015.Fall	CD-10
R.01.02.104.047 Mays Crossing Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.050 Redbud Lane Resurfacing	CLOSE OUT	2015.Summer	2018.Spring	CD-10
R.01.02.104.051 Rutgers Drive Resurfacing	CLOSE OUT	2015.Fall	2018.Spring	CD-10
R.01.02.104.053 Stokes Avenue Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD-10
R.01.02.104.054 Valleydale Drive Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.055 Waterford Road Resurfacing	CLOSE OUT	2015.Summer	2018.Spring	CD-10
R.01.02.104.060 Ardwick Court Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-12
R.01.02.104.065 Litherland Court Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-12
R.01.02.104.066 Little Hampton Court Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-12
R.01.02.104.069 Oakshire Way Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-12
R.01.02.104.075 Sylvan Rd Resurfacing	CLOSE OUT	2017.Fall	2018.Spring	CD-12
R.01.02.104.078 Brownlee Road Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.079 Burton Road Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.080 Fleetwood Circle Resurfacing	CLOSE OUT	2015.Summer	2017.Winter	CD-10
R.01.02.104.081 Hazelwood Dr. Resurfacing	CLOSE OUT	2015.Summer	2018.Winter	CD-10
R.01.02.104.082 Lynhurst Drive Resurfacing	CLOSE OUT	2017.Summer	2017.Fall	CD-10
R.01.02.104.083 South Gordon Resurfacing	ON HOLD	2015.Summer	2017.Winter	CD-10
R.01.02.104.084 Brookline Street	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.086 Springdale Place	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.087 Springdale Road	CLOSE OUT	2017.Fall	2018.Winter	CD-12
R.01.02.104.088 Bagwell Drive	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.089 Bicknell Street	ON HOLD	2019.Spring	2019.Summer	CD-12
R.01.02.104.090 Polar Rock Road	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.091 Gayles Court	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.092 King Smith Road Phase 1	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.094 Stanton Road	CLOSE OUT	2018.Winter	2018.Winter	CD-12
R.01.02.104.095 Beaver Falls Place	CLOSE OUT	2016.Fall	2017.Fall	CD-11
R.01.02.104.096 Bent Creek Way	CLOSE OUT	2017.Fall	2017.Fall	CD-11
R.01.02.104.099 East Court Drive	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.100 Fairburn Rd - Phase 3	CLOSE OUT	2017.Fall	2017.Fall	CD-11
R.01.02.104.101 Fairway Circle	CLOSE OUT	2018.Winter	2018.Winter	CD-11
R.01.02.104.102 Forest Overlook Drive	CLOSE OUT	2016.Fall	2016.Fall	CD-11
R.01.02.104.103 Forest Overlook Trail	CLOSE OUT	2016.Fall	2018.Spring	CD-11

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.104.104 Guilford Forest Drive	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.105 Guilford Forest Lane	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.106 Hamden Forest Drive	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.107 Hamden Forest Trail	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.108 Jewel Drive	CLOSE OUT	2016.Spring	2018.Winter	CD-11
R.01.02.104.109 Landrum Drive	CLOSE OUT	2016.Spring	2019.Winter	CD-11
R.01.02.104.110 New Britain Drive	CLOSE OUT	2016.Fall	2016.Fall	CD-11
R.01.02.104.111 Niskey Lake Road Phase 1	ON HOLD	2019.Spring	2019.Summer	CD-11
R.01.02.104.112 Overlook Court	CLOSE OUT	2016.Fall	2016.Fall	CD-11
R.01.02.104.113 Regency Center Drive	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.114 Regency Crest Court	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.115 Straton Trace	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.116 Howell Drive Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-10
R.01.02.104.117 Delmar Lane Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-10
R.01.02.104.118 Margaret Mitchell Drive Resurfacing	CLOSE OUT	2018.Winter	2018.Fall	CD-08
R.01.02.104.119 Spring Lake Court Resurfacing	CLOSE OUT	2015.Fall	2017.Winter	CD-08
R.01.02.104.120 18th Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.121 8th Street, Phase 1	CLOSE OUT	2018.Spring	2018.Spring	CD-03
R.01.02.104.123 Aurora Avenue	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.126 Morehouse Dr	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.127 Sunset Avenue	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.128 Travis Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.129 Verbena St	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.130 Whitaker Circle	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.131 Whitaker Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-03
R.01.02.104.133 McAfee Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-04
R.01.02.104.134 Mims Street	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-04
R.01.02.104.135 Muse Street	CLOSE OUT	2017.Fall	2018.Winter	CD-04
R.01.02.104.136 Pine Street	CONSTRUCTION.Under	2019.Spring	2019.Summer	CD-04
R.01.02.104.137 Richland Road	CLOSE OUT	2017.Fall	2018.Winter	CD-04
R.01.02.104.138 York Avenue	CLOSE OUT	2017.Fall	2017.Fall	CD-04
R.01.02.104.140 Avondale Avenue	CLOSE OUT	2017.Fall	2017.Fall	CD-01
R.01.02.104.141 Gault Street	CLOSE OUT	2016.Spring	2018.Winter	CD-01
R.01.02.104.142 Gilbert Street	CLOSE OUT	2017.Fall	2017.Fall	CD-01
R.01.02.104.143 Hemlock Circle	ON HOLD	2019.Spring	2019.Summer	CD-01

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.104.144 Marion Avenue	CLOSE OUT	2017.Fall	2017.Fall	CD-01
R.01.02.104.145 Federal Terrace	CLOSE OUT	2016.Spring	2017.Winter	CD-01
R.01.02.104.148 Francis Avenue	CLOSE OUT	2017.Fall	2018.Spring	CD-01
R.01.02.104.151 Rosalia Street	CLOSE OUT	2017.Fall	2017.Fall	CD-01
R.01.02.104.152 Eloise Street	ON HOLD	2019.Spring	2019.Summer	CD-01
R.01.02.104.153 Hansell Street	CLOSE OUT	2017.Fall	2017.Fall	CD-01
R.01.02.104.155 Fairburn Road NW	CLOSE OUT	2016.Spring	2016.Summer	CD-10
R.01.02.104.156 Collier Drive Resurfacing	CLOSE OUT	2016.Spring	2017.Winter	CD-10
R.01.02.104.157 Regency Crest Drive	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.159 Niskey Lake Road Phase 2	CLOSE OUT	2017.Fall	2018.Winter	CD-11
R.01.02.104.166 Hemphill School Rd	CLOSE OUT	2017.Fall	2018.Winter	CD-10
R.01.02.104.167 Peachtree Battle Ave	CLOSE OUT	2018.Spring	2018.Spring	CD-08
R.01.02.104.168 Westminster Dr	CONSTRUCTION.Under	2018.Fall	2019.Spring	CD-06
R.01.02.104.169 Hamden Trace	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.170 Jewel Court	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.171 Bethany Forest Drive	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.172 Willowood Lane	CLOSE OUT	2016.Fall	2018.Spring	CD-11
R.01.02.104.173 New Haven Court	CLOSE OUT	2016.Fall	2016.Fall	CD-11
R.01.02.104.174 Forest Crossing Drive	CLOSE OUT	2016.Fall	2016.Fall	CD-11
R.01.02.104.175 Glennhurst Lane	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.176 Regency Park Drive	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.177 Park Center Drive	CLOSE OUT	2016.Summer	2017.Winter	CD-11
R.01.02.104.179 Empire Way	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.180 Hollow Tree Lane	CLOSE OUT	2017.Fall	2017.Fall	CD-12
R.01.02.104.186 3rd Ave	CONST PROCURE	2019.Winter	2019.Spring	CD-05
R.01.02.104.187 County Line Road	CONSTRUCTION.Under	2019.Winter	2019.Winter	CD-11
Sidewalk, Curbing, ADA				
R.01.02.105.013 Johnson Rd Pedestrian Improvements	ACTIVATION	2020.Summer	2021.Spring	CD-06
R.01.02.105.014 Lenox Rd Pedestrian Improvements	ACTIVATION	2020.Summer	2021.Spring	CD-06
R.01.02.105.015 Old Ivy Rd Pedestrian Improvements	ACTIVATION	2022.Winter	2022.Summer	CD-07
R.01.02.105.021 OldKnow Drive Sidewalk - North	ON HOLD	2021.Spring	2021.Fall	CD-09
R.01.02.105.023 Tye Street Sidewalks	CLOSE OUT	2018.Spring	2018.Summer	CD-05
R.01.02.105.024 470 Flat Shoals - ADA Ramps and Crosswalk	CLOSE OUT	2017.Summer	2018.Spring	CD-05
R.01.02.105.025 Edgewood Sidewalk	ON HOLD	NA	NA	CD-05
R.01.02.105.027 Lynhurst Drive Pedestrian Improvements	CLOSE OUT	2015.Summer	2018.Winter	CD-10

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.01.02.105.029 Sheridan Rd. NE	CLOSE OUT	2017.Summer	2017.Summer	CD-06
R.01.02.105.030 Guilford Forest Dr.	CLOSE OUT	2017.Summer	2018.Winter	CD-11
R.01.02.105.032 West Paces Ferry Rd.	CLOSE OUT	2017.Summer	2017.Summer	CD-08
R.01.02.105.033 Moores Mill Rd.	CLOSE OUT	2016.Fall	2016.Fall	CD-08
R.01.02.105.034 Inman Park Neighborhood Improvements	CONST PROCURE	2019.Summer	2020.Winter	CD-02
R.01.02.105.035 Midtown Neighborhood Improvements	CONST PROCURE	2019.Winter	2019.Fall	CD-02
R.01.02.105.036 Poncey-Highland Neighborhood Improvements	CONST PROCURE	2019.Spring	2019.Fall	CD-02
R.01.02.105.037 Old Fourth Neighborhood Improvements	DESIGN	2020.Winter	2021.Summer	CD-02
R.01.02.105.038 Candler Park Neighborhood Improvements	CLOSE OUT	2017.Spring	2017.Fall	CD-02
Vertical / Facilities				
City-Wide				
Public Art Program				
R.02.01.010.004 Andrew Young Tribute Plaza	CONSTRUCTION	2017.Spring	2019.Spring	CW-02
R.02.01.010.006 Isamu Noguchi Playscapes	CLOSE OUT	2016.Spring	2016.Summer	CW-06
R.02.01.010.009 Evolution	CLOSE OUT	2016.Fall	2016.Fall	CW-02
R.02.01.010.012 Memorial: Carpets, Panels and Books	CLOSE OUT	2017.Winter	2017.Fall	CW-02
R.02.01.010.013 Ceremonial Circle	CLOSE OUT	2017.Fall	2018.Summer	CW-02
R.02.01.010.016 Ex-Static	CONST PROCURE	2019.Spring	2019.Spring	CW-02
R.02.01.010.017 Carnegie Education Pavilion	CLOSE OUT	2016.Summer	2017.Summer	CW-02
R.02.01.010.019 Henry Grady	CLOSE OUT	2018.Summer	2018.Summer	CW-02
R.02.01.010.020 Five Points Monument	CLOSE OUT	2018.Summer	2018.Summer	CW-02
R.02.01.010.021 John Wesley Dobbs	CLOSE OUT	2016.Summer	2017.Fall	CW-02
R.02.01.010.022 Emerging	CLOSE OUT	2017.Winter	2017.Spring	CW-02
R.02.01.010.023 Phoenix	CONSTRUCTION	2017.Spring	2019.Spring	CW-02
R.02.01.010.024 Urban Path	CLOSE OUT	2017.Spring	2017.Spring	CW-03
R.02.01.010.025 Legends	CONSTRUCTION	2019.Spring	2019.Summer	CW-03
R.02.01.010.027 Booker T. Washington Lifting The Veil of Ignorance	CLOSE OUT	2016.Summer	2016.Fall	CW-04
R.02.01.010.028 Why X Why	CLOSE OUT	2016.Spring	2017.Spring	CW-04
R.02.01.010.034 Cattail Fence	CLOSE OUT	2016.Spring	2016.Summer	CW-04
R.02.01.010.035 Cometh the Sun	CLOSE OUT	2017.Winter	2017.Fall	CW-04
R.02.01.010.037 Tree of Life and Kan	CLOSE OUT	2016.Fall	2016.Fall	CW-06
R.02.01.010.038 New Endings	CLOSE OUT	2017.Summer	2017.Summer	CW-06
R.02.01.010.040 Untitled	CLOSE OUT	2017.Winter	2017.Winter	CW-07
R.02.01.010.043 Not to Scale	CLOSE OUT	2017.Spring	2017.Spring	CW-10
R.02.01.010.045 Attaining Goals	CLOSE OUT	2016.Fall	2017.Winter	CW-12

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.02.01.010.046 Threshold	CONST PROCURE	2016.Summer	2019.Spring	CW-02
R.02.01.010.047 Hard Days Shack	CLOSE OUT	2016.Spring	2016.Fall	CW-02
R.02.01.010.048 Birth of Atlanta	CONSTRUCTION	2016.Fall	2019.Spring	CW-02
R.02.01.010.058 Tower of Time	CONST PROCURE	2017.Fall	2019.Summer	CW-11
R.02.01.010.059 Folk Art Park	ACTIVATION	2017.Fall	2019.Spring	CD02 & 05
General				
R.02.01.101.001 M.L. King, Jr. Natatorium	CLOSE OUT	2016.Summer	2017.Fall	CW-05
R.02.01.101.003 DPW Building 1 North Avenue (Transportation Bldg)	CONST PROCURE	2019.Winter	2019.Spring	CW-03
R.02.01.101.004 DPW Building 2 North Avenue (Sanitation Bldg)	ON HOLD	2019.Summer	2019.Fall	CW-03
R.02.01.101.006 DPW Warehouse/Office - Transportation (Claire Dr)	CLOSE OUT	2016.Fall	2018.Fall	CW-01
R.02.01.101.007 DPW Service Building - Fleet Services (Claire Dr)	CLOSE OUT	2016.Fall	2018.Fall	CW-01
R.02.01.101.008 City Hall Complex Waterproofing	CLOSE OUT	2015.Fall	2017.Spring	CW-04
R.02.01.101.009 DPW Sanitation Shop/Garage/Offices (Claire Dr)	CLOSE OUT	2016.Fall	2018.Fall	CW-12
R.02.01.101.010 AWDAB Building	CLOSE OUT	2015.Fall	2017.Winter	CW-01
R.02.01.101.011 72 Marietta	CLOSE OUT	2015.Fall	2016.Fall	CW-02
R.02.01.101.013 Pedestrian Bridge @ Municipal Court	CANCELLED	NA	NA	CW-04
R.02.01.101.014 City Hall Roof Replacement	CLOSE OUT	2015.Fall	2017.Spring	CW-04
Public Safety Facilities				CW-02
R.02.01.106.002 APD 388 VIC Storage	CLOSE OUT	2017.Winter	2017.Summer	CW-02
R.02.01.106.003 VIC Video Wall Replacement	CLOSE OUT	2016.Spring	2016.Summer	CW-02
R.02.01.106.004 APD 394 Operation Shield CCTV Expansion	CONST PROCURE	2016.Spring	2020.Winter	CW-02
R.02.01.106.007 VIC Network Upgrades	CONST PROCURE	2019.Winter	2019.Spring	CW-02
Local				
Public Safety Facilities				
R.02.02.106.001 AFR Station 1	CLOSE OUT	2018.Summer	2019.Summer	CD-03
R.02.02.106.002 AFR Station 2	CONST PROCURE	2016.Summer	2019.Spring	CD-01
R.02.02.106.003 AFR Station 3	CANCELLED	2016.Fall	2017.Winter	CD-07
R.02.02.106.004 AFR Station 4	CONSTRUCTION	2019.Winter	2019.Summer	CD-05
R.02.02.106.005 AFR Station 5	CONST PROCURE	2017.Summer	2019.Fall	CD-11
R.02.02.106.008 AFR Station 8	CONST PROCURE	2016.Fall	2018.Spring	CD-09
R.02.02.106.009 AFR Station 9	CONST PROCURE	2016.Summer	2020.Winter	CD-10
R.02.02.106.010 AFR Station 10	CONST PROCURE	2016.Spring	2019.Spring	CD-01
R.02.02.106.011 AFR Station 11	CONST PROCURE	2016.Spring	2019.Fall	CD-03
R.02.02.106.013 AFR Station 12	CONST PROCURE	2016.Winter	2019.Fall	CD-02
R.02.02.106.016 AFR Station 14	DESIGN	2016.Summer	2019.Fall	CD-04

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.02.02.106.018 AFR Station 16	DESIGN	2016.Winter	2019.Fall	CD-03
R.02.02.106.019 AFR Station 17	DESIGN	2016.Fall	2019.Fall	CD-04
R.02.02.106.021 AFR Station 19	DESIGN	2017.Spring	2020.Winter	CD-06
R.02.02.106.023 AFR Station 20	DESIGN	2017.Winter	2019.Summer	CD-12
R.02.02.106.025 AFR Station 21	DESIGN	2016.Fall	2019.Fall	CD-07
R.02.02.106.026 AFR Station 23	CONSTRUCTION	2015.Fall	2019.Fall	CD-09
R.02.02.106.027 AFR Station 25	CONSTRUCTION	2018.Fall	2019.Spring	CD-10
R.02.02.106.029 AFR Station 26	CONST PROCURE	2016.Summer	2019.Spring	CD-08
R.02.02.106.030 AFR Station 27	DESIGN	2016.Spring	2019.Fall	CD-08
R.02.02.106.031 AFR Station 29	DESIGN	2016.Spring	2019.Summer	CD-06
R.02.02.106.034 AFR Station 30	DESIGN PROCURE	2016.Fall	2020.Winter	CD-12
R.02.02.106.038 AFR Station 31	CLOSE OUT	2016.Fall	2017.Winter	CD-11
R.02.02.106.039 AFR Station 34	CLOSE OUT	2016.Summer	2017.Summer	CD-12
R.02.02.106.040 AFR Station 38	CONST PROCURE	2016.Spring	2019.Fall	CD-09
R.02.02.106.041 AFR Station 28 Pavilion	DESIGN	2019.Spring	2020.Winter	CD-09
R.02.02.106.100 APD Zone 4	CONST PROCURE	2019.Spring	2019.Summer	CD-11
Community Facilities				
R.02.02.107.001 Grant Park Pool	CLOSE OUT	2018.Spring	2019.Summer	CD-01
R.02.02.107.004 Central Park	CONST PROCURE	2019.Winter	2019.Spring	CD-02
R.02.02.107.007 Dunbar Facility	CLOSE OUT	2017.Winter	2017.Fall	CD-04
R.02.02.107.008 Candler Park	CONSTRUCTION	2018.Spring	2019.Summer	CD-02
R.02.02.107.009 Goldsboro Park	CONST PROCURE	2019.Winter	2019.Summer	CD-02
R.02.02.107.010 Lenox Wildwood	CONST PROCURE	2019.Winter	2019.Spring	CD-06
R.02.02.107.011 McClatchey Park	CONST PROCURE	2019.Winter	2019.Spring	CD-06
R.02.02.107.013 Peachtree Hills Recreation Center	CONST PROCURE	2019.Winter	2019.Spring	CD-07
R.02.02.107.015 Chastain Pool	CLOSE OUT	2017.Winter	2017.Summer	CD-08
R.02.02.107.017 English Park Recreation	CONST PROCURE	2019.Winter	2019.Spring	CD-09
R.02.02.107.019 William Walker (Ben Hill) Recreation Center	DESIGN	2019.Spring	2019.Fall	CD-11
R.02.02.107.020 Rosel Fann Community Center	CLOSE OUT	2018.Summer	2019.Summer	CD-12
R.02.02.107.024 Adams Park	CONST PROCURE	2019.Winter	2019.Spring	CD-11
R.02.02.107.025 Georgia Hill Facility	CONST PROCURE	2019.Spring	2019.Summer	CD-01
R.02.02.107.026 Collier Heights Recreation Center	CONSTRUCTION	2018.Fall	2019.Winter	CD-10
R.02.02.107.029 Oakland City Rec. Center at Rev. James Orange Park	CONST PROCURE	2019.Winter	2019.Spring	CD-04
R.02.02.107.030 Lang Carson Rec Center	CONST PROCURE	2018.Winter	2019.Summer	CD-05
R.02.02.107.031 Lake Claire Park	CLOSE OUT	2017.Winter	2017.Summer	CD-05

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
R.02.02.107.035 West End Recreation Center	CONST PROCURE	2019.Winter	2019.Summer	CD-04
R.02.02.107.036 East Lake Park Pathway	ACTIVATION	2018.Winter	2019.Summer	CD-05
R.02.02.107.037 Chastain Arts Center	DESIGN PROCURE	2019.Fall	2020.Winter	CD-08
R.02.02.107.038 Chastain Park Conservancy (Chastain Barn)	CONST PROCURE	NA	NA	CD-08
TSPLOST				
Program-Wide				
TSPLOST Complete Streets				
R.03.00.002.002 Campbellton Rd Smart Transit Corridor	DESIGN	2021.Summer	2022.Summer	CW-04,11,12
R.03.00.002.003 Cascade Rd	DESIGN	2021.Spring	2023.Spring	CW- 10,11
R.03.00.002.006 North Ave	DESIGN	2021.Spring	2022.Fall	CW-02
R.03.00.002.016 Piedmont Ave	DESIGN	2020.Winter	2020.Fall	CW-02,06
R.03.00.002.017 Fairburn Road Complete St	DESIGN	2021.Winter	2023.Fall	CW-10
TSPLOST Multi-Use Trails				
R.03.00.003.009 Proctor Creek Greenway - Phase 1	CLOSE OUT	2017.Summer	2018.Spring	CW-09
TSPLOST Sidewalks and Streetscapes				
R.03.00.004.002 Atlanta Memorial Park Area Pedestrian Access and Safety	CONSTRUCTION	2018.Winter	2018.Fall	CW-08
TSPLOST Street, Capacity and Vehicular Improvements				
R.03.00.006.005 Phipps Blvd/Wieuca Rd Roundabout	DESIGN	2020.Summer	2021.Spring	CD-07
R.03.00.006.006 Piedmont Rd Capacity Improvement	DESIGN	2021.Summer	2021.Fall	CW-07
TSPLOST Signal Coordination				
R.03.00.007.002 Piedmont Ave TCC Extension	DESIGN	2019.Spring	2020.Fall	CW-06
R.03.00.007.003 Courtland Ave TCC	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.004 Juniper St Signal Upgrades	CONST PROCURE	2019.Spring	2020.Summer	CW-02,06
R.03.00.007.005 Linden Ave TCC	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.006 Piedmont Ave Midtown TCC	CONST PROCURE	2019.Spring	2020.Summer	CW-02,06
R.03.00.007.007 Pine St TCC	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.008 Ponce De Leon Ave TCC	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.009 14th St Signal Upgrades	CONST PROCURE	2019.Spring	2020.Summer	CW-02,06
R.03.00.007.010 Spring St Signal Upgrades	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.011 Ted Turner Dr Signal Upgrades	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.012 W Peachtree St TCC	CONST PROCURE	2019.Spring	2020.Summer	CW-02
R.03.00.007.015 10th St TCC (East)	CONST PROCURE	2019.Winter	2021.Spring	CW-02,06
R.03.00.007.016 Marietta St and Northside Dr Signal Upgrade	CONST PROCURE	2019.Summer	2021.Winter	CW-03,04
R.03.00.007.017 Buckhead Area Smart System	CONSTRUCTION	2018.Fall	2019.Summer	CD-07 & 08
R.03.00.007.019 Signal Optimization and Detection Phase I	CONST PROCURE	NA	NA	

Published Date :18-Jan-19

2015 Renew Atlanta Infrastructure Bond
& TSPLOST Program
Master Schedule



Activity Name	RATL - Status	RATL - Const Season Start	RATL - Const Season Finish	RATL - Council District
TSPLOST Partnership and Matching Funds	DESIGN	2022.Spring	2024.Winter	CW-02
R.03.00.010.004 10th Street Multimodal Bridge	DESIGN	2022.Spring	2024.Winter	CW-02